

APPENDIX E

PROJECT QUALITY ASSURANCE SUMMARY

THIS PAGE INTENTIONALLY LEFT BLANK.

CONTENTS

ACRONYMS.....	E-iii
E. PROJECT QUALITY CONTROL SUMMARY REPORT.....	E-1
E.1 FIELD QUALITY ASSURANCE.....	E-1
E.1.1 Readiness Review.....	E-1
E.1.2 Procedures.....	E-1
E.1.3 Training.....	E-1
E.1.4 Equipment Calibration.....	E-2
E.1.5 Quality Control Samples.....	E-2
E.1.6 Field Records.....	E-2
E.2 ANALYTICAL LABORATORY QUALITY ASSURANCE.....	E-2
E.2.1 Readiness Review.....	E-2
E.2.2 Procedures.....	E-3
E.2.3 Laboratory Quality Control.....	E-3
E.2.4 Laboratory Documentation.....	E-3
E.2.5 Data Verification/Validation.....	E-3
E.3 QUALITY ASSURANCE DOCUMENTATION.....	E-3
E.3.1 Field Change Control.....	E-3
E.3.2 Nonconformance Reports.....	E-4
E.4 REFERENCES.....	E-4

ACRONYMS

CQC	contractor quality control
EPA	U. S. Environmental Protection Agency
FCO	field change order
GPL	GPL Laboratories, Inc.
M&TE	materials and testing equipment
NCR	Nonconformance Report
QA	quality assurance
QC	quality control
RI	remedial investigation
RVAAP	Ravenna Army Ammunition Plant
SAIC	Science Applications International Corporation
SAP	sampling and analysis plan
SOW	Statement of Work
USACE	U. S. Army Corps of Engineers

THIS PAGE INTENTIONALLY LEFT BLANK.

E. PROJECT QUALITY CONTROL SUMMARY REPORT

This appendix presents the actions and methodologies undertaken to meet the quality assurance/quality control (QA/QC) goals for the Phase I remedial investigation (RI) at Ramsdell Quarry at the Ravenna Army Ammunition Plant (RVAAP). These goals were established in the *Facility-wide Sampling and Analysis Plan (SAP) for the Ravenna Army Ammunition Plant* (USACE 2001a) and the *Sampling and Analysis Plan Addendum No. 1 for the Phase I Remedial Investigation of Ramsdell Quarry Landfill* (USACE 2003). The field investigation was conducted under one mobilization; this appendix addresses QA/QC goals for the entire project. These goals were implemented through project-specific procedures and requirements, the Science Applications International Corporation (SAIC) QA Program, and the U. S. Army Corps of Engineers (USACE), Louisville District QA requirements. A large portion of project QA was focused on field and analytical laboratory activities and project administration.

E.1 FIELD QUALITY ASSURANCE

E.1.1 Readiness Review

Field QA was initiated for the Ramsdell Quarry Phase I RI in the readiness review held at the SAIC Oak Ridge office on October 17, 2003. The purpose of the readiness review was to ensure that

- project documents and procedures were approved, controlled, and properly distributed;
- assigned personnel were trained or a schedule was established to conduct training;
- mobilization and site logistics were established;
- laboratories were ready to accept samples;
- subcontractors were ready to begin work; and
- QA systems were implemented.

All elements of the readiness review were completed prior to initiating field activities and were approved by the SAIC QA/QC Officer. Readiness review and project kickoff checklists provide documentation of this QA element and are maintained in the project file.

E.1.2 Procedures

Standard operating methods for field activities performed during the Ramsdell Quarry Phase I RI are incorporated into the governing documents for the project. The facility-wide sampling and analysis plan (SAP) (USACE 2001a) describes the overall approach and methodologies to be used for projects at RVAAP, and the *Phase I RI SAP Addendum* (USACE 2003) details project-specific requirements for field implementation. These documents were reviewed by USACE, Louisville District and by the Ohio Environmental Protection Agency prior to implementation. Clarifications and/or planned deviations from these methods were documented as field change orders (FCOs), and variances were documented as Nonconformance Reports (NCRs). Copies of the FCOs issued during the Phase I RI are attached to this appendix.

E.1.3 Training

Field team personnel were trained in all procedures applicable to their assigned tasks. Training was accomplished through a combination of classroom lectures, reading assignments, and on-the-job training. Surveillance performed by the project SAIC contractor quality control (CQC) representative provided assessments of worker proficiency and training effectiveness.

Training was documented by the completion of training records. The CQC representative completed performance documentation in the field after observing successful implementation of a procedure by a field team member. Copies of training records and surveillance reports were maintained in the project file. Copies of training records required for Occupational Safety and Health Administration and U. S. Department of Transportation compliance also were maintained in the field.

E.1.4 Equipment Calibration

Various types of measuring and testing equipment (M&TE) were used during the field investigation. All M&TE was categorized, assigned unique identifiers, and listed in an inventory in the M&TE logbook. Last and next calibration recall dates were also recorded. As appropriate, instruments were calibrated daily according to the manufacturer's instructions. Only equipment and standards having verifiable traceability to nationally recognized standards were used for calibration. Daily calibration activities and results were recorded in the M&TE logbook, as well as source information for all calibration standards and reagents.

E.1.5 Quality Control Samples

Field QC samples collected included trip blanks, equipment rinsate blanks, source water, and field duplicates. Field QA splits were collected as specified in the *Phase I RI SAP Addendum* (USACE 2003) pertaining to CQC. Implementation of the CQC program in the field was done by the SAIC CQC representative. Appendix F presents an evaluation of data quality and analytical performance with respect to field QC results. Field QC data and analyses of QC samples are presented in Appendix G.

E.1.6 Field Records

Field data, observations, activities, and information were recorded in pre-formatted, bound field logbooks, with the exception of hydraulic conductivity tests (slug tests). The use of structured logbooks ensured that all necessary data were entered consistently. Logbook entries were checked for accuracy and completeness by independent reviewers. Critical and/or contract-required original records (e.g., sampling forms) were recorded in duplicate using carbonless paper. Other field records, which were collected and likewise maintained, included equipment/material certifications, boring logs, and air-bill forms. Slug test data were collected using automated data loggers and computers utilizing commercial software packages to store and analyze these types of data (WinSitu™ and AqteSolve™).

E.2 ANALYTICAL LABORATORY QUALITY ASSURANCE

SAIC subcontracted GPL Laboratories, Inc. (GPL) to perform chemical analysis of samples collected during the Phase I RI. The selected laboratory is certified by the USACE, Missouri River Division, Mandatory Center of Expertise in Omaha, Nebraska. In addition, this laboratory was technically audited by SAIC prior to contract award. QA split samples were collected and submitted to an independent USACE QA laboratory, Severn Trent Laboratories, Inc., located in North Canton, Ohio.

E.2.1 Readiness Review

Laboratory QA/QC activities were initiated during the readiness review. The readiness review ensured that (1) governing documents and approved analytical methods were controlled and properly distributed, (2) the laboratory was scheduled and ready to conduct the analysis, (3) logistical coordination was established between the laboratory and the field team, and (4) laboratory QA programs were consistent and compatible with the project requirements.

E.2.2 Procedures

Prior to initiation of analytical support for the Phase I RI, GPL and SAIC reviewed and negotiated a contract based on a comprehensive laboratory Statement of Work (SOW). The laboratory SOW detailed project-specific requirements, including the parameters to be measured, analytical methods, adherence to U. S. Environmental Protection Agency (EPA) SW-846 protocols, project quantitation goals (sensitivity), and data deliverables requirements. All laboratory comments and questions were resolved before analytical work proceeded.

E.2.3 Laboratory Quality Control

To document laboratory data quality and to measure the quality of the analytical process, laboratory QC samples and data verification/validation were employed. The results of laboratory QC are discussed in the project QC Summary Report (Appendix F). Analytical results of laboratory QC samples are included in the project file and form the basis of the data verification and evaluation process (Section E.2.5).

E.2.4 Laboratory Documentation

GPL maintains comprehensive information regarding the entire analytical process. The laboratory delivered summary data packages and electronic deliverables consistent with those identified in the EPA SW-846 protocol to SAIC for validation and verification. Laboratory QC sample analyses were cross-referenced to the appropriate environmental field sample analyses in the laboratory deliverables.

E.2.5 Data Verification/Validation

Analytical data generated during this project were subjected to a rigorous process of data verification by SAIC. For verification of data, criteria were established against which the analytical results were compared and from which a judgment was rendered regarding the acceptability and qualification of the data (Appendix H). Upon receipt of data packages from each laboratory, the information was subjected to a systematic examination following standardized checklists and procedures to ensure content, presentation, administrative validity, and technical validity. Routine data changes were documented through data change forms. Data deficiencies or formal laboratory-related nonconformances were documented through an NCR process, as required.

E.3 QUALITY ASSURANCE DOCUMENTATION

Primary methods for documenting QA during the Ramsdell Quarry Phase I RI include the completion of FCOs requiring USACE concurrence and NCRs generated in accordance with SAIC QA procedures. Copies of FCOs completed during the investigation are included in this appendix. Copies of NCRs are on record in the SAIC RVAAP project file.

E.3.1 Field Change Control

The FCOs were completed during the RI to request and document the rationale and approval for any departures from protocols specified in the approved Facility-wide SAP and the Ramsdell Quarry Phase I RI SAP Addendum. Field changes provide clarification to the scope or refinement in the procedural approach to a specific field activity. All FCOs were reviewed and approved by designated technical representatives of USACE, Louisville District prior to implementation. None of the FCOs resulted in an

adverse impact to project quality, schedule, or scope. Copies of the approved FCOs are included in this appendix. The following two (2) FCOs were implemented during the Phase I RI activities:

- FCO No. 001 documented the volume reduction from five to three well volumes during the development of RQLmw-016 and RWLmw-017 due to slow recharge, and
- FCO No. 002 documented the reduction of protective casing at RQLmw-013 from 8 to 7 ft to make the stick up approximately 3 ft above ground surface instead of 4 ft above ground surface.

E.3.2 Nonconformance Reports

To identify and correct conditions adverse to quality, as described in the field and laboratory QA plans, NCRs and associated corrective action reports were completed, as necessary. No NCRs were identified throughout the duration of the project.

E.4 REFERENCES

USACE (U. S. Army Corps of Engineers) 2001a. *Facility-wide Sampling and Analysis Plan (SAP) for the Ravenna Army Ammunition Plant, Ravenna, Ohio*, DACA62-00-D-0001, DO CY 02, March.

USACE (U. S. Army Corps of Engineers) 2003. *Sampling and Analysis Plan Addendum No. 1 for Phase I Remedial Investigation of Ramsdell Quarry Landfill at the Ravenna Army Ammunition Plant, Ravenna, Ohio*, F44650-99-D-0007, ECAS 186, October.

FIELD CHANGE ORDERS

THIS PAGE INTENTIONALLY LEFT BLANK.

FIELD CHANGE REQUEST

Field Charge No: 001 Page of 1 of 1

Project Number: 01-1622-04-6771/01-1622-04-1754

Project Name: Ravenna Phase II RI EBG/Phase I RI RQL

Change Request

Applicable Reference SSHP

Description of Change: Currently the SSHP states that all onsite personnel will have current training in OSHA HAZWOPER. This FCR is to document an exclusion of this requirement for the land surveyors. Surveyors will be exempt from the OSHA training and medical surveillance during this work.

Reason for Change: 1. Surveyors will be onsite less than 30 days (2-3 days at RQL, 3-4 days at EBG).

2. Surveyors will not be conducting environmental sampling or waste management activities. Surveyors will not be conducting any activities involving disturbance of potentially contaminated materials.

3. At EBG, previous EPA Region 9 industrial PRG screening (at a risk level of 10-7) of surface soil identified no volatile organic constituents as COPCs. Only 2,4,6-TNT, two SVOCs, and eight metals were identified as COPCs in soil. Because the site is heavily vegetated, soil moisture content is currently high, and no intrusive activities will be performed by surveyors, there is negligible risk that airborne concentrations of identified COPCs would exceed any applicable PELs.

4. At RQL, previous EPA Region 9 industrial PRG screening (at a risk level of 10-7) of sediment collected from the bottom of the quarry identified no volatile organic constituents as COPCs. Only 3 metals were identified as COPCs in sediment. Because the site is heavily vegetated, soil moisture content is currently high, and no intrusive activities will be performed by surveyors, there is negligible risk that airborne concentrations of identified COPCs would exceed any applicable PELs.

Impact on Present and Completed Work: None

Requested by: Martha Clough Date: 10/24/03
(SAIC SSHO)

Acknowledged by: N/A Date: N/A
(Subcontractor Representative/Company Name)

Field Operations Manager Recommendation

Recommended Disposition: _____

Recommended by: _____ Date: _____
(SAIC Field Operations Manager)

Health and Safety Review

Approved/Disapproved by: [Signature] Date: 10/24/03
(SAIC Qualified Individual)

Project Manager Review

Final Disposition: _____

Approved/Disapproved by: W. Keefe Date: 10-24-03
(SAIC Project Manager)

Field Change Order (FCO)

FCO NO 002 DATE 10/29/03 WORK AUTHORIZATION _____

MODIFICATION NO. _____ PRIORITY EMERGENCY URGENT ROUTINE

TYPE OF CHANGE _____ CYWP NO. _____ CWBS NO. _____ MINOR MAJOR OTHER

REQUESTER IDENTIFICATION

NAME Martha Clough ORGANIZATION SAIC PHONE 330.405.5804

TITLE FOM SIGNATURE Martha Clough

BASELINE IDENTIFICATION

BASELINE(S) AFFECTED COST SCOPE MILESTONES METHOD OF ACCOMPLISHMENT

PROGRAM SERVICE _____ REVISION NO. _____ CAM SIGNATURE _____

ORDER NO. _____ PHONE _____

DESCRIPTION OF CHANGE

Number of boreholes to have rock coring at Ramsdell Quarry Landfill reduced from all six locations to 3 locations - RQLmw-012, RQLmw-015, and RQLmw-017

JUSTIFICATION

Sufficient rock core samples have been obtained from this AOC, and with concurrence from OEPA reducing locations to be cored by half. Following new OEPA guidance. Site is adequately characterized with 3 locations - adequate stratigraphic represented.

IMPACT OF NOT IMPLEMENTING REQUEST

PARTICIPANTS AFFECTED BY IMPLEMENTING REQUEST

COST ESTIMATE \$ _____ ESTIMATOR SIGNATURE _____

PHONE _____ DATE _____

PREVIOUS FC AFFECTED YES NO

APPROVAL CLIENT _____

PROJECT MANAGER SIGNATURE P. J. [Signature] DATE 29 OCT 03

QAS REVIEW _____ DATE _____

TIME FROM INITIATION TO ACTION _____

FCO NO <u>003</u>	Field Change Order (FCO)		87
MODIFICATION NO. _____	DATE <u>11/6/03</u>	WORK AUTHORIZATION _____	
TYPE OF CHANGE _____	PRIORITY	<input type="radio"/> EMERGENCY	<input type="radio"/> URGENT
ADS NO. _____	CYWP NO. _____	CWBS NO. _____	<input checked="" type="radio"/> MINOR <input type="radio"/> MAJOR <input type="radio"/> OTHER
REQUESTER IDENTIFICATION			
NAME <u>Martha Clough</u>	ORGANIZATION <u>SAIC</u>	PHONE <u>330-405-5804</u>	
TITLE <u>FOM</u>	SIGNATURE <u>Martha Clough</u>		
BASELINE IDENTIFICATION			
BASELINE(S) AFFECTED <input type="radio"/> COST <input type="radio"/> SCOPE <input type="radio"/> MILESTONES <input checked="" type="radio"/> METHOD OF ACCOMPLISHMENT			
PROGRAM SERVICE _____	REVISION NO. _____	CAM SIGNATURE _____	
ORDER NO. _____	PHONE _____		
DESCRIPTION OF CHANGE			
<u>Protective casing at ROL mw #13 reduced from 8 feet to 7 feet.</u>			
JUSTIFICATION			
<u>One foot of protective casing was cut to allow the casing to be ~ 3 ft above ground surface.</u>			
IMPACT OF NOT IMPLEMENTING REQUEST			
<u>Protective casing would have been at four feet above ground surface</u>			
PARTICIPANTS AFFECTED BY IMPLEMENTING REQUEST			
COST ESTIMATE \$ _____ ESTIMATOR SIGNATURE _____			
		PHONE _____	DATE _____
PREVIOUS FC AFFECTED <input type="radio"/> YES <input checked="" type="radio"/> NO			
APPROVAL CLIENT			
PROJECT MANAGER SIGNATURE <u>P. L. Z...</u>		DATE <u>06 NOV 03</u>	
OAS REVIEW _____		DATE _____	
TIME FROM INITIATION TO ACTION _____			

FCO NO 004

Field Change Order (FCO)

MODIFICATION NO. _____ DATE 11/19/03 WORK AUTHORIZATION _____

TYPE OF CHANGE _____ PRIORITY EMERGENCY URGENT ROUTINE

ADS NO. _____ CYWP NO. _____ CWBS NO. _____ MINOR MAJOR OTHER

REQUESTER IDENTIFICATION
NAME Martha Clough ORGANIZATION SAIC PHONE 330-405-5804
TITLE FOM SIGNATURE Martha Clough

BASELINE IDENTIFICATION
BASELINE(S) AFFECTED COST SCOPE MILESTONES METHOD OF ACCOMPLISHMENT

PROGRAM SERVICE _____ REVISION NO. _____ CAM SIGNATURE _____
ORDER NO. _____ PHONE _____

DESCRIPTION OF CHANGE
RQLMWΦ16 and RQLMWΦ17 minimum volume required for well development reduced from 5 well volumes to 3 well volumes.

JUSTIFICATION
RQLMWΦ16 and RQLMWΦ17 are slow recharging. Wells are able to be bailed dry.

IMPACT OF NOT IMPLEMENTING REQUEST

PARTICIPANTS AFFECTED BY IMPLEMENTING REQUEST

COST ESTIMATE \$ _____ ESTIMATOR SIGNATURE _____
PHONE _____ DATE _____

PREVIOUS FC AFFECTED YES NO

APPROVAL CLIENT
PROJECT MANAGER SIGNATURE P. L. Z... DATE 11/19/03

QAS REVIEW _____ DATE _____

TIME FROM INITIATION TO ACTION _____