



3/16/2011





2

Drum Management Processes

State, federal and local regulations prescribe the requirements to manage waste, and to protect the workers, public and environment.

- Waste Management Plan specific to the management of staging, loading, transportation, disposal and recordkeeping
- Contingency Plan emergency response, incident management, notifications procedures to emergency management and response personnel
- Accident Prevention Plan procedures to mitigate the potential for workplace incidents and accidents
- Site Safety and Health Plan worker protection, task hazard analysis, training requirements
- Quality Control Plan procedures to ensure the project is completed in accordance with contract requirements and regulations

Drum Management Overview

- Drum staging area constructed along access road within the secured wet storage area
- Drums arrive secured 3 per pallet
- Drums are inspected to ensure structural integrity and clean exterior
- Each load of drums is certified to be free of explosives
- Each drum has a unique identification number, is inventoried and appropriately labeled
- Weekly inspections of staging area and drums
- Drum storage <90 days
- No more than 180 drums will be stored on site
- ~ 80 drums/week will be transported to the disposal facility
- Waste disposal will be via thermal destruction

3/16/2011









3/16/2011

Schedule	
ACTIVITY	DATE
Finalize Waste Management Plan & post to RVAAP website	3-17-11
Complete construction of drum staging area	3-17-11
Stage ER and site equipment	3-18-11
Conduct training of on-site personnel	3-18-11
Ready to accept drums	3-21-11
Anticipated completion of transportation and disposal of drums	End of July



6