

**MUNITIONS RESPONSE FOR THE DEMOLITION OF
RVAAP-41 LOAD LINE 8
RVAAP-43 LOAD LINE 10
Addendum No. 1
DEMOLITION OF BUILDING 1034**

**Ravenna Army Ammunition Plant (RVAAP)
Ravenna, Ohio**

Contract No. W52H09-06-C-5008

Submitted to



**U.S. Army Tank-Automotive and Armaments Command
1 Rock Island Arsenal
Rock Island, IL 61299**

Submitted by

**PIKA International, Inc
12723 Capricorn Drive, Suite 500
Stafford, TX 77477**

February, 2008

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

DOCUMENT DISTRIBUTION

<u>Name/Organization</u>	<u>Hard Copies</u>	<u>Electronic Copies</u>
BRACO Program Manager	0	1
RVAAP Facility Manager	2	2
USACE Program Manager	1	1
USAEC Program Manager	1	0
TACOM Contracting Officer	0	1
PIKA Program Manager	2	1

BRACO – Base Realignment and Closure Technical Support Office
RVAAP – Ravenna Army Ammunition Plant
USACE – U.S. Army Corps of Engineers – Louisville District
USAEC – U.S. Army Environmental Center
TACOM – U.S. Army Tank-Automotive and Armaments Command
PIKA – PIKA International, Inc.

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

TABLE OF CONTENTS

DOCUMENT DISTRIBUTION.....	i
TABLE OF CONTENTS.....	ii
LIST OF APPENDICIES.....	iii
LIST OF ACRONYMS.....	iv
EXECUTIVE SUMMARY	v
1.0 INTRODUCTION	1
1.1 RVAAP LOCATION.....	1
1.2 RVAAP HISTORY	2
1.3 BUILDING 1034 BACKGROUND.....	3
2.0 DEMOLITION ACTIVITIES.....	4
2.1 BUILDING HAZARD ANALYSIS AND ENGINEERING SURVEY	4
2.2 NOTIFICATIONS	5
2.3 DEMOLITION OF BUILDING 1034	5
2.4 REMOVAL OF ELECTRICAL SERVICES	6
2.5 POST DEMOLITION CONSTRUCTION TASKS	6

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

LIST OF APPENDICIES

Appendix A	Scope of Work
Appendix B	Figures
Appendix C	Waste Solvent Cans Disposal Manifest
Appendix D	Building 1034 Weekly Reports & Photo Documentation
Appendix E	Building 1034 Engineering Survey Reports
Appendix F	Building 1034 Demolition Notification
Appendix G	Building 1034 Paint Sampling Results
Appendix H	Building 1034 Waste Characterization Sampling Results
Appendix I	Building 1034 Demolition Debris Disposal Records

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

LIST OF ACRONYMS

AOC	Area of Concern
BRACO	Base Realignment and Closure Technical Support Office
C&D	Construction and Demolition
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
DDESB	Department of Defense Explosives Safety Board
DoD	Department of Defense
ESS	Explosives Safety Submission
GOCO	Government Owned Contractor Operated
IAW	In Accordance With
LL	Load Line
MOA	Memorandum of Agreement
NGB	National Guard Bureau
ODH	Ohio Department of Health
Ohio EPA	Ohio Environmental Protection Agency
OHARNG	Ohio Army National Guard
PCB	Poly Chlorinated Biphenyl
PIKA	PIKA International, Inc.
ppm	Parts Per Million
RTLS	Ravenna Training and Logistics Site
RVAAP	Ravenna Army Ammunition Plant
SOW	Scope of Work
TACOM	United States Army Tank-Automotive and Armaments Command
TCLP	Toxic Characteristic Leaching Procedure
TSCA	Toxic Substances Control Act
USACE	United States Army Corps of Engineers – Louisville District
USAEC	United States Army Environmental Center
USEPA	United States Environmental Protection Agency
USATCES	United States Army Technical Center for Explosives Safety

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

EXECUTIVE SUMMARY

This report has been prepared as an addendum to the Final Construction Completion Report for the Munitions Response for the Demolition of RVAAP-41 Load Line 8 (LL8) and RVAAP-43 Load Line 10 (LL10) (PIKA, August 2007).

In June 2007, Contract No. W52H09-06-C-5008 (Munitions Response at LL8 and LL10) issued to PIKA International, Inc. was modified by the U.S. Army Tank-Automotive and Armaments Command, Rock Island, Illinois, to include the demolition of Building 1034. The scope of work called for the demolition and removal of the northern section of Building 1034 (excluding floor slab and footers), including removal and disposal of one-gallon cans partially filled with organic solvents and miscellaneous additional scrap items placed in the building by the Ohio Army National Guard after the original LL8 and LL10 contract was issued. The work was initiated on 24 September 2007 and completed on 30 November 2007.

MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10 ADDENDUM FOR DEMOLITION OF BUILDING 1034

1.0 INTRODUCTION

This report describes the activities performed to complete the demolition of Building 1034 at the Ravenna Army Ammunition Plant (RVAAP). The objective of this project was to:

- Demolish and remove the northern section of the building (excluding the floor slab and footers) in order to remove the health and safety risk posed by the unstable structure to RVAAP Facility personnel and Contractors.

PIKA International, Inc. (PIKA) performed this project as a modification to Contract Number W52H09-06-C-5008 with U.S. Army Tank-Automotive and Armaments Command (TACOM), Rock Island, Illinois. The scope of work (SOW) called for the demolition and removal of the northern section of Building 1034 (excluding floor slab and footers), and included the following sub tasks:

- Removal of electrical boxes and conduit from the exterior wall of the adjoining building;
- Installation of a new roof and gutters over the restroom/office area in the southwest corner of the building to protect the interior from weather damage;
- Removal of the garage door on the north wall of the adjoining building and sealing the area by installing studding and exterior siding to prevent weather intrusion; and
- Removal and disposal of one-gallon cans partially filled with organic solvents and miscellaneous additional scrap items placed in the building by the Ohio Army National Guard (OHARNG) after the original LL8 and LL10 contract was issued.

A copy of the SOW is provided in Appendix A.

1.1 RVAAP Location

When the RVAAP Installation Restoration Program (IRP) began in 1989, the RVAAP was identified as a 21,419-acre installation. The property boundary was resurveyed by the OHARNG over a two year period (2002 and 2003) and the actual total acreage of the property was found to be 21,683 acres. As of February 2006, a total of 20,403-acres have been transferred to the National Guard Bureau (NGB) and subsequently licensed to the OHARNG for use as a military training site known as the Ravenna Training and Logistics Site (RTLS). The current RVAAP consists of 1,280 acres scattered throughout the RTLS. The RTLS is in northeastern Ohio within Portage and Trumbull Counties, approximately 4.8 kilometers (3 miles) east northeast of the city of Ravenna and approximately 1.6 kilometers (1 mile) northwest of the city of Newton Falls. The RVAAP portions of the property are solely located within Portage County. The RTLS/RVAAP property is approximately 17.7 kilometers (11 miles) long and 5.6 kilometers (3.5 miles) wide bounded by State Route 5,

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

the Michael J. Kirwan Reservoir, and the CSX System Railroad on the south; Garret, McCormick, and Berry roads on the west; the Norfolk Southern Railroad on the north; and State Route 534 on the east. The RTLS is surrounded by several communities: Windham on the north; Garrettsville 9.6 kilometers (6 miles) to the northwest; Newton Falls 1.6 kilometers (1 mile) to the south east; Charlestown to the southwest; and Wayland 4.8 kilometers (3 miles) to the south. When RVAAP was operational the RTLS did not exist and the entire 21,683-acre parcel was a government-owned contractor operated (GOCO) industrial facility. The RVAAP IRP encompasses investigation and cleanup of past activities over the entire 21,683 acres of the former RVAAP. References to the RVAAP in this document are considered to include the historical extent of RVAAP unless otherwise stated. A regional map indicating the location of the RVAAP is presented in Appendix B as Figure 1. A site map showing the location of Building 1034 within the RVAAP is presented in Appendix B as Figure 2.

1.2 RVAAP History

Production at the facility began in December 1941 with the primary missions of depot storage and ammunition loading. The installation was divided into two separate units, the Portage Ordnance Depot and the Ravenna Ordnance Plant. The Portage Ordnance Depot's primary mission was depot storage of munitions and components, while the Ravenna Ordnance Plant's mission was loading and packing major caliber artillery ammunition and the assembly of munitions initiating components that included fuzes, boosters and percussion elements. In August 1943, the installation was redesignated the Ravenna Ordnance Center and again in November 1945 as the Ravenna Arsenal.

The plant was placed in standby status in 1950 and operations were limited to renovation, demilitarization and normal maintenance of equipment, along with storage of ammunition and components. The plant was reactivated during the Korean Conflict to load and pack major caliber shells and components. All production ended in August 1957, and in October 1957 the installation was again placed in a standby condition. In October 1960 the ammonium nitrate line was renovated for demilitarization operations which involved melting explosives out of bomb casings for subsequent recycling. These operations commenced in January 1961. In July 1961 the plant was again deactivated. In November 1961 the installation was divided into the Ravenna Ordnance Plant and an industrial section, with the entire installation designated as the RVAAP. In May 1968, RVAAP began loading, assembling, and packing munitions on three LLs and two component lines in support of the Southeast Asia Conflict. These facilities were deactivated in August 1972. The demilitarization of the M71A1 90MM projectile extended from June 1973 until March 1974. Demilitarization of various munitions was conducted from October 1982 through 1992.

Until 1993, RVAAP maintained the capability to load, assemble, and pack military ammunition. As part of the RVAAP mission, the inactive facilities were maintained in a standby status by keeping equipment in a condition to permit resumption of production within prescribed limitations. In September 1993, the RVAAP was placed in inactive

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

caretaker status, and subsequently changed to modified caretaker status. The load lines and associated real estate were determined to be excess the U.S. Army.

Until 1999, the RVAAP was a 21,683 acre installation. A total of 20,403 acres of the former 21,683 acre RVAAP was transferred to the United States Property and Fiscal Officer (USP&FO) for Ohio for use by OHARNG as a military training site. The current RVAAP consists of 1,280 acres in several distinct parcels scattered throughout the RTLS. The RVAAP and RTLS are co-located on contiguous parcels of property. The RTLS perimeter fence encloses both installations.

1.3 Building 1034 Background

Building 1034 was an equipment maintenance shop and supplies storage area comprised of two main sections – northern section and southern section (see Figure 3 in Appendix B). As part of the original LL8 and LL10 demolition contract, all hazardous items of concern (i.e., fluorescent lamps and associated ballasts) inside Building 1034 were removed, containerized, and recycled in accordance with (IAW) applicable Federal, State, and Local rules, laws, and regulations. The building was also cleaned of all miscellaneous materials and debris including loose papers and files, empty drums, and boxes, as well as a stockpile of one-gallon cans partially filled with organic solvents that were staged in the building by the OHARNG just prior to initiating the cleanup operations. Copies of the Bill of Ladings and certificates of recycling for the lamps, ballasts, and miscellaneous debris removed from Building 1034 are provided in Appendix M of the Final Construction Completion Report (PIKA, August 2007). During the cleanup operations, the waste solvent cans were consolidated into one 55-gallon drum for off-site disposal as waste flammable liquid at Chemtron Corporation in Avon, Ohio. A copy of the disposal manifest for the drum of waste solvent cans is provided in Appendix C of this report.

During completion of the Building 1034 cleanup tasks, it was noted that the roof had deteriorated to such an extent that the building roof presented an imminent danger of collapse as determined and confirmed by structural engineer Frank Lee (United Engineering Associates, Cleveland, Ohio). Based on this determination, the decision was made to demolish the building in order to eliminate the safety hazard.

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

2.0 DEMOLITION ACTIVITIES

The demolition of Building 1034 was conducted IAW the approved LL8 and LL10 work plan documents listed below:

- June 2006, "Final Work Plan – Munitions Response For Load Lines 8 and 10"
- June 2006, "Final Site-Specific Safety and Health Plan – Munitions Response For Load Lines 8 and 10"
- May 31, 2006, "Final Environmental Baseline Study for Load Line 8 and Load Line 10"
- February 24, 2005, "RVAAP Explosives Safety Submission for the Decontamination and Demolition of Load Lines 1-5, 7, 8, 10, 11, Buildings 1039, F15, 1200, S4605 and T4602 Amendment 1 – Revision 1"

The sequence of operations for demolishing Building 1034 was:

- Building Hazard Analysis;
- Notifications;
- Demolition and removal of walls and roof;
- Removal of electrical boxes and conduit from exterior wall of adjoining building; and
- Post Demolition Construction, including:
 - Installation of new roof over restroom in southwest corner of 1034; and
 - Removal of garage door from exterior wall of adjoining building and installing siding over resultant opening.

Building demolition operations took place from 24 September 2007 to 19 October 2007. The post demolition construction activities were initiated on 22 October 2007 and completed on 30 November 2007. Photographic documentation of Building 1034 demolition activities is provided in Appendix D. Specific details of the demolition activities are described in the subsections that follow.

2.1 Building Hazard Analysis and Engineering Survey

Prior to initiating the demolition activities, Mr. Frank Lee – a Certified Structural Engineer with United Engineering Associates, LLC, Cleveland, Ohio – performed a structural survey to evaluate and report the structural integrity and condition of the buildings. A copy of the engineering survey report is provided in Appendix E.

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

2.2 Notifications

Prior to initiating the demolition operations, PIKA completed the Ohio Environmental Protection Agency (EPA) Notification of Demolition and Renovation (i.e., the 10-day Notification processed and enforced through Akron Regional Air Management District). A copy of the notification is provided in Appendix F.

2.3 Demolition of Building 1034

The SOW called for the demolition and removal of the above ground superstructure of the northern portion of Building 1034 (see Figure 3 in Appendix B). The demolition and removal of the floor slab and footers was excluded from the SOW. Building demolition operations were initiated on 24 September 2007 and completed on 19 October 2007. Photographs of the demolition activities are provided in Appendix D.

Prior to initiating the demolition operations, paint samples were collected from the interior walls and structural steel surfaces to determine the concentration of Polychlorinated Biphenyls (PCBs) and to determine if the applied dry paints, as wastes, are subject to regulation under 40 CFR 761. Concentrations less than 50 parts per million (ppm) are not regulated. Analytical results indicated the PCB concentrations in the applied dry paint were well below 50 ppm. A copy of the Building 1034 paint sampling results is provided in Appendix G.

The walls and roof of Building 1034 were demolished onto the floor slab using an excavator equipped with interchangeable grapples, bucket, and shear attachments. During demolition operations, the resultant demolition debris was segregated into manageable stockpiles to facilitate waste characterization sampling and subsequent load out. One composite sample of the resultant building debris was collected for laboratory analysis of Toxic Characteristic Leaching Procedure (TCLP) metals and PCBs. Sampling was achieved by collecting aliquots of the resultant brick, mortar, wood and plaster fines, and other items from the piled debris using decontaminated stainless steel trowels and bowls. Sampling results indicated both the metals and PCB concentrations were non-detect. A copy of the waste characterization sampling results is provided in Appendix H.

Based on waste characterization sampling results, all wood and other building debris (154.11 tons) were disposed off-site as construction and demolition debris at the Lafarge North America Lordstown Construction Landfill in Warren, Ohio. All segregated brick material (203.79 tons) was removed from the site for off-site recycling by Route 5 Sand and Gravel located in Ravenna, Ohio. All structural steel (362.28 tons) was transported to the Mercer Company in Youngstown, Ohio, for off-site recycling. Copies of the Bill of Ladings and weight tickets for all the construction and demolition debris are provided in Appendix I.

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

2.4 Removal of Electrical Services

During building demolition operations, the electrical conduit and electrical panel boxes which serviced the northern portion of Building 1034 were disconnected and removed from the exterior wall of the adjoining building. Upon removal, the items were loaded out for off-site recycling as scrap metal at the Mercer Company in Youngstown, Ohio.

2.5 Post Demolition Construction Tasks

IAW the SOW, the restrooms located in the southwest corner of Building 1034 were salvaged to maintain service to the adjoining building. Immediately following the demolition and removal of the Building 1034 superstructure, a new roof and gutters were installed over the exposed restrooms for weather proofing purposes. Additionally, the exposed garage door on the northern wall of the adjoining building was removed and replaced by a studded wall and exterior siding. The post demolition construction activities were initiated on 22 October 2007 and completed on 30 November 2007. Photographs of the post demolition construction tasks are provided in Appendix D.

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix A

Scope of Work

**Addendum to Scope
Of Work
Contract W52H09-06-C-5008
Munitions Response for Demolition of Load Lines 8 & 10
and Cleanup of Building 1034**

Between the time the original scope was prepared and the actual execution of the cleanup for building 1034 (section 1.2.8) the roof has deteriorated to such an extent that the contractor's safety officer and a structural engineer have determined that the building roof presents an imminent danger of collapse and the structure is unsafe to enter.

Because of lack of funds to replace the roof, the building shall be demolished to eliminate safety hazards to employees and contractors at the site. To that end the contractor shall perform the following tasks:

1. Install a protective cover or roof over the existing restrooms and office area in the southwest corner of the building to prevent damage to the structure during demolition.
2. Demolish the building roof and walls but leaving the floor slab and foundations in tact.
3. Recycle or dispose of all debris, including masonry and steel, from the building demolition using the most cost effective methods.
4. Remove and recycle all mercury switches and PCB containing fluorescent ballasts.
5. Remove all electrical boxes, conduit and fixtures from the exterior wall of the adjoining building.
6. Install a new roof and gutters of approximately 20-year life expectancy over the restroom / office area in the southwest corner of the building to protect the interior from weather damage.
7. Remove the garage door on the north wall of the adjoining building and seal the area by installing studding and exterior siding to prevent weather intrusion.
8. Dispose of one pallet of one-gallon cans partially filled with organic solvents and miscellaneous additional items (i.e., two refrigerators, a commercial hot water tank, a dehumidifier unit, etc.) placed in the building by the OHARNG after the original contract was issued).

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**


Appendix B

Figures

Figure 1 – General Location and Orientation of RVAAP

Figure 2 – Location of Building 1034 within the RVAAP

Figure 3 – Building 1034 Site Map



Legend

- Water Bodies
- Buildings
- Walkways
- Railroads
- Berms
- Installation Boundary







FIGURE 1 - GENERAL LOCATION AND ORIENTATION OF RVAAP
 Ravenna Army Ammunition Plant
 Ravenna, OH

PIKA
 INTERNATIONAL, INC.

Drawn On: 05/22/2006 Drawn By: CVJ
 12919 Southwest Frwy. #190
 Stafford, TX 77477

Legend

- Water Bodies
- Buildings
- Walkways
- Railroads
- Berms
- Installation Boundary




PIKA INTERNATIONAL, INC. | PIKA International, Inc.
12723 Capricorn Dr. Ste#500
Stafford, TX 77477

FIGURE 2 - Location of Building 1034 within the RVAAP

Ravenna Army Ammunition Plant
Ravenna, OH

Drawn On: 1/9/2008 Drawn By: QX



Legend

- Roads
- Contour Lines
- Vegetation
- Poles
- Walkway
- Fence
- Building

BUILDING 1034

NORTH
SOUTH



FIGURE 3 - BUILDING 1034 SITE MAP
Ravenna Army Ammunition Plant
Ravenna, OH

PIKA
INTERNATIONAL, INC.

Drawn On: 05/22/2006 Drawn By: CVJ
12919 Southwest Frwy. #190
Stafford, TX 77477

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix C

Building 1034 Waste Solvent Cans Disposal Manifest

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)

Found on
post
MKM

HW 033 027
16433981

Form Approved: OMB No. 2050-0039

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator ID Number OH5210020736	2. Page 1 of 1	3. Emergency Response Phone 330-358-2017	4. Manifest Tracking Number 002649396 JJK		
5. Generator's Name and Mailing Address RAVENNA ARMY AMMUNITION 8451 STATE ROUTE 5 RAVENNA, OH 44266					Generator's Site Address (if different than mailing address)		
Generator's Phone: 216-297-3220							
6. Transporter 1 Company Name CHEMTRON CORPORATION					U.S. EPA ID Number OH066060609		
7. Transporter 2 Company Name					U.S. EPA ID Number		
8. Designated Facility Name and Site Address CHEMTRON CORPORATION 35850 SCHNEIDER COURT AVON, OH 44011					U.S. EPA ID Number OH066060609		
Facility's Phone: 800-676-5091							
GENERATOR	9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers		11. Total Quantity	12. Unit Wt/Vol.	13. Waste Codes
			No.	Type			
	X	1. "RQ" WASTE, Flammable liquids, N.O.S.(acetone)3, UN1993 PG-II(D001 F003 F005) VJ00676205A72	001	DM	0055	G	D001 F003
		2.					
		3.					
		4.					
14. Special Handling Instructions and Additional Information 931 Q20070131 A40 ERG#123 PO#1492							
15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. If export shipment and I am the Primary Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.							
Generator's/Offeror's Printed/Typed Name: IRVING B VENER Signature: <i>Irving B Venger</i> Month: 02 Day: 02 Year: 07							
INT'L	16. International Shipments <input type="checkbox"/> Import to U.S. <input type="checkbox"/> Export from U.S. Port of entry/exit: Date leaving U.S.:						
	17. Transporter Acknowledgment of Receipt of Materials						
TRANSPORTER	Transporter 1 Printed/Typed Name: FRANK C. ANGLE Signature: <i>Frank C. Angle</i> Month: 02 Day: 02 Year: 07						
	Transporter 2 Printed/Typed Name: Signature: Month: Day: Year:						
DESIGNATED FACILITY	18. Discrepancy						
	18a. Discrepancy Indication Space <input type="checkbox"/> Quantity <input type="checkbox"/> Type <input type="checkbox"/> Residue <input type="checkbox"/> Partial Rejection <input type="checkbox"/> Full Rejection						
	18b. Alternate Facility (or Generator) Manifest Reference Number: U.S. EPA ID Number:						
	Facility's Phone: 18c. Signature of Alternate Facility (or Generator) Month: Day: Year:						
	19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)						
	1. H141	2.	3.	4.			
20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a							
Printed/Typed Name: <i>Margaret McGinnis</i> Signature: <i>Margaret McGinnis</i> Month: 02 Day: 02 Year: 07							

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix D

Building 1034 Weekly Reports & Photo Documentation

WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	39
PIKA Project #:	06-04-113		Date:	9-24-07 to 9-28-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Initiated demolition of Building 1034. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	20%	20%

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.

Were there any lost time accidents this week? No ☒ Yes ☐.

If "yes", refer attached summary of incident or OSHA report.

Quality Control

Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable

Major Problems and Resolution: None for this week.

Schedule for Next Week

- Continue demolition of building 1034.

Refer attached **Schedule** for percentage of work completed and projected completion dates.

Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell




Building 1034.



Initiating demolition of 1034.

TABLE 11
PROPOSED PROJECT SCHEDULE
Munitions Response at Load Lines 8 and 10, Ravenna AAP, Ravenna, OH



WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	40
PIKA Project #:	06-04-113		Date:	10-01-07 to 10-05-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Continued demolition of Building 1034. Change in site conditions encountered while removing truss supports from shared wall between the northern and southern section of 1034. Details recorded in Quality Control Section – Major Problems/resolution on page 2. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	25%	45%
Health and Safety Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.		
Were there any lost time accidents this week? No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> . If "yes", refer attached summary of incident or OSHA report.		

Quality Control			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable
Major Problems and Resolution: Change in site conditions: The shared wall between the north and south sections of 1034 will require flashing to weather proof openings left after anchored truss supports were removed to facilitate building demolition. See photos on pages 4 & 5.			
Schedule for Next Week <ul style="list-style-type: none"> Continue demolition of building 1034. Refer attached Schedule for percentage of work completed and projected completion dates.			
Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Detaching north end of 1034 (right) from southern section of 1034 that will be saved for continued use (left).



Initiating demolition of north wall 1034.



Close up of shared wall between northern and southern section prior to removal of truss supports & conduit etc..



Close up of shared wall (now exterior wall of southern section of 1034 to be saved) with truss supports removed. The connecting restroom that will be salvaged is also shown.



Picture showing opening in wall that exists when truss supports are removed from the adjoining wall between southern and northern sections of 1034. Opening will require weather proofing with sheet metal flashing.



Demolition of western wall of 1034.




Picture of demo progression on north and west walls.



Demolition to date – photo taken from northeast looking southwest. Southern section of 1034 that will remain visible in back ground.

TABLE 11
PROPOSED PROJECT SCHEDULE
Munitions Response at Load Lines 8 and 10, Ravenna AAP, Ravenna, OH



WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	41
PIKA Project #:	06-04-113		Date:	10-08-07 to 10-12-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Completed demolition of Building 1034 superstructure. Initiated load out of wood debris and scrap metal. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	15%	60%
Health and Safety Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.		
Were there any lost time accidents this week? No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> . If "yes", refer attached summary of incident or OSHA report.		

Quality Control			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable
Major Problems and Resolution: None.			
Schedule for Next Week <ul style="list-style-type: none"> Continue load out of wood and scrap metal. Initiate load out brick for off site recycling. Refer attached Schedule for percentage of work completed and projected completion dates.			
Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Completing demolition of remaining superstructure.



Picture showing demolition of superstructure complete.



Sizing scrap steel for load out.



Loading out scrap steel for off site recycling.




Loading out wood debris from demolished roof for off site disposal.



Demolition progress to date.

TABLE 11
PROPOSED PROJECT SCHEDULE
Munitions Response at Load Lines 8 and 10, Ravenna AAP, Ravenna, OH



WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	42
PIKA Project #:	06-04-113		Date:	10-15-07 to 10-19-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Completed load out of wood debris, brick and scrap metal. Completed final cleanup. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	40%	100%
Install roof over Exposed Restroom area	-	-
Remove Garage door on remaining North wall and patch	-	-

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.

Were there any lost time accidents this week? No ☒ Yes ☐.

If "yes", refer attached summary of incident or OSHA report.

Quality Control

Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable

Major Problems and Resolution: None.

Schedule for Next Week

- Initiate construction of roof for exposed restroom area.

Refer attached **Schedule** for percentage of work completed and projected completion dates.

Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Completing load out of remaining wood debris.




Loading out brick debris.



Picture showing demolition and debris removal complete.
Remaining southern section and exposed restroom visible in background.

TABLE 11
PROPOSED PROJECT SCHEDULE
Munitions Response at Load Lines 8 and 10, Ravenna AAP, Ravenna, OH



WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	43
PIKA Project #:	06-04-113		Date:	10-22-07 to 10-26-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Initiated construction of exterior roofing for exposed restroom area. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	-	100%
Install roof over Exposed Restroom area	40%	40%
Remove Garage door on remaining North wall and patch	-	-

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.

Were there any lost time accidents this week? No ☒ Yes ☐.

If "yes", refer attached summary of incident or OSHA report.

Quality Control

Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable

Major Problems and Resolution: None.

Schedule for Next Week

- Continue construction of roof for exposed restroom area.


Refer attached **Schedule** for percentage of work completed and projected completion dates.

Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Pictures showing progress of roof construction to date.

TABLE 11
PROPOSED PROJECT SCHEDULE
Munitions Response at Load Lines 8 and 10, Ravenna AAP, Ravenna, OH



WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	44
PIKA Project #:	06-04-113		Date:	10-29-07 to 11-2-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Continued construction of exterior roofing for exposed restroom area. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	-	100%
Install roof over Exposed Restroom area	40%	80%
Remove Garage door on remaining North wall and patch	-	-

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.

Were there any lost time accidents this week? No ☒ Yes ☐
If "yes", refer attached summary of incident or OSHA report.

Quality Control

Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable

Major Problems and Resolution: None.

Schedule for Next Week

- Continue construction of roof for exposed restroom area.

Refer attached **Schedule** for percentage of work completed and projected completion dates.

Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Pictures showing progress of roof construction.

Munitions Response at Load Lines 8 and 10, Ravenna AAP, Ravenna, OH

[illegible]

WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	45
PIKA Project #:	06-04-113		Date:	11-5-07 to 11-9-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Continued construction of exterior roofing for exposed restroom area. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	-	100%
Install roof over Exposed Restroom area	10%	85%
Remove Garage door on remaining North wall and patch	-	-
Health and Safety Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.		
Were there any lost time accidents this week? No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> If "yes", refer attached summary of incident or OSHA report.		

Quality Control			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable
Major Problems and Resolution: None.			
Schedule for Next Week <ul style="list-style-type: none"> Continue construction of roof for exposed restroom area. Refer attached Schedule for percentage of work completed and projected completion dates.			
Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Pictures showing progress of roof construction.

WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	46
PIKA Project #:	06-04-113		Date:	11-12-07 to 11-16-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Continued construction of exterior roofing for exposed restroom area. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	-	100%
Install roof over Exposed Restroom area	5%	90%
Remove Garage door on remaining North wall and patch	-	-
Health and Safety Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.		
Were there any lost time accidents this week? No <input checked="" type="checkbox"/> Yes <input type="checkbox"/> If "yes", refer attached summary of incident or OSHA report.		

Quality Control			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable
Major Problems and Resolution: None.			
Schedule for Next Week <ul style="list-style-type: none"> Continue construction of roof for exposed restroom area. Refer attached Schedule for percentage of work completed and projected completion dates.			
Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Pictures showing progress of roof construction.

WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	47
PIKA Project #:	06-04-113		Date:	11-19-07 to 11-23-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Started repair of east and west brick walls. Anchored support post and beam ledger plate to wall. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	-	100%
Install roof over Exposed Restroom area	-	90%
Remove Garage door on remaining North wall and patch	-	-

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.

Were there any lost time accidents this week? No ☒ Yes ☐.
If "yes", refer attached summary of incident or OSHA report.

Quality Control

Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable

Major Problems and Resolution: None.

Schedule for Next Week

- Remove existing garage door on north wall.
- Frame door opening for installation of siding.

Refer attached **Schedule** for percentage of work completed and projected completion dates.

Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Complete installation of roofing material and east and west building gable ends.

WEEKLY REPORT

Contract No:	W52H09-06-C-5008		Report No.	48
PIKA Project #:	06-04-113		Date:	11-26-07 to 11-30-07
Project:	Munitions Response – Disassembly, Decontamination, and Demolition of Load Line 8 & 10, Ravenna AAP, Ravenna, Ohio			
<p>Summary of Activities</p> <ul style="list-style-type: none"> Remove existing garage door on north wall. Frame door opening and cover with metal siding. 				
<p>Others:</p> <ul style="list-style-type: none"> Conducted daily safety briefings and site specific training. 				
<p>Remarks (include directions received from client's representative or regulators, visitors, compliance notices received, pertinent information)</p> <p>Visitors: Irving Venger – RVAAP</p>				

Work Completed:		
	This Week	Cumulative to-date
LL8 and 10 Bldg Haz. Analysis and structural surveys	-	100%
LL8 and 10 Asbestos Abatement Safety Plan	-	100%
Review of LL8 and 10 Draft Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
Mobilization of Asbestos removal personnel	-	100%
Response to comments and submittal of Final LL8 and 10 Demolition WP, SWPPP, Accident Prevention Plan, and EBS	-	100%
LL8 asbestos removal	-	100%
LL10 asbestos removal	-	100%
Mobilize Equipment and Personnel for Demolition operations	-	100%

LL8 demolition	-	100%
LL10 demolition	-	100%
Site restoration at LL8 and LL10	-	100%
Cleanout Building 1034	-	100%
Load out of stockpiled concrete and brick at LL8 for off site recycling.	-	100%
Load out of stockpiled concrete and brick at LL10 for off site recycling.	-	100%
Demolition of Building 1034	-	100%
Install roof over Exposed Restroom area	10%	100%
Remove Garage door on remaining North wall and patch	100%	100%

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of daily activities.

Were there any lost time accidents this week? No ☒ Yes ☐.

If "yes", refer attached summary of incident or OSHA report.

Quality Control

Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
None	None	Not Applicable	Not Applicable

Major Problems and Resolution: None.

Schedule for Next Week

- None. Project complete.

Refer attached **Schedule** for percentage of work completed and projected completion dates.

Asbestos Supervisor	Not Applicable	Safety Officer	Ed Deibert
SUXOS	Lew Kovarik	Project Manager	Brian Stockwell



Garage door removed, framed and covered with metal siding.

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix E

Building 1034 Engineering Survey Report

United Engineering Associates, LLC

2400 Superior Avenue East, Suite 204

Cleveland, Ohio 44114-4237

Phone (216) 344-0060 • Fax (216) 344-0080

October 16, 2006

Mr. Brian Stockwell
PIKA International, Inc.
8451 State Route 5, Building 1038
Ravenna, Ohio 44266

RE: Engineering Roof Survey Report at Building 1034
Ravenna Army Ammunition Plant
Revenna, Ohio

United Engineering Associates, LLC (UEA) was retained by PIKA International, Inc. to conduct a visual inspection on Building 1034 at the Ravenna Army Ammunition plant in Ravenna, Ohio on October 9th, 2006. The purpose of the survey was to visually inspect the roof of the building to determine if the possibility of an unexpected collapse of roof or portions of the roof, as well as safety hazards related to the floor cleaning and removal of the fluorescent units inside the building. The fluorescent units inside the building are hung from the wooden purlins, cross beams, or top chords of the steel trusses.

The building is a one-story truss frame steel structure with a brick exterior and is approximately 18,000 square feet.

The roof construction consists of wooden planks supported by 6"x12" wooden purlins at a spacing of 5 feet. Long-span steel trusses with columns at approximately an 18-foot spacing support the roof purlins.

At the time of the inspection we found serious issues related to safety hazards in several areas. Due to years of roof leaks and serious decay damage to the wooden roof planks and purlins, the wooden roof planks and purlins are at the brink of total local collapse in several locations. Some frayed roof planks hanging barely on the top of seriously broken purlins were observed. Some frayed roof planks have fallen to the floor. Portions of the roof at various locations could completely collapse anytime under their own weight or due to wind, rain, snow, impacts, or any disturbances to the wooden roof structures. ***Roof snow during the winter resulting in more roof collapses should be expected.***

Based on the results of the engineering survey, ***since the roof of the building is at the brink of total local collapse at so many locations, It is UEA's recommendation to demolish the entire wooden roof structure or the entire building then remove the fluorescent units.***

A Building Plan is prepared to identify and locate these roof safety hazards in three zones. Currently, no major steel framing problems were observed.

Zone 1

Local roof collapse could occur at any time under its own weight, or due to wind, roof water, snow loads, impacts, or any disturbances to the wooden roof structures. The roof supporting purlins are seriously deflected or broken into two halves and barely rest on top of the steel trusses. ***Do not step on the roof in Zone 1 at any time.***

1. Cleaning should be conducted only during good weather conditions without wind, rain, snow and with another person watching for falling debris. Prior to cleaning operations, protection measures for the cleaning personnel such as hardhats or shoring of overhead purlins as required to suit a safe environment should be provided.
2. Removal of the fluorescent units ***should not be conducted from underneath.*** Pull down the decayed roof planks and the broken purlins to the floor and then remove the fluorescent units.

Zone 2

Wooden roof planks have rotted and frayed but the purlins are still in reasonable condition. ***Do not step on the roof in Zone 2 at any time.***

1. Cleaning should be conducted as in Zone 1.
2. Removal of the fluorescent units ***should not be conducted from underneath if they are hung from the rotten planks.*** Pull down the decayed roof planks to the floor and then remove the fluorescent units.
3. If the fluorescent units are hung from the roof steel or 6x12" wooden purlins, the removal of the fluorescent units should be conducted with caution from underneath and with another person watching for possible falling debris. Prior to removal operations, protection measures such as hardhats for personnel should be provided as required to suit a safe environment. Avoid excessive impact on purlins during the removal operations.

Zone 3

Wooden roof planks have decayed with water stains and the purlins are still in reasonable condition.


1. Cleaning should be conducted with another person watching for possible falling debris.
2. For fluorescent units hung from the decayed planks, removal of the fluorescent units should be conducted with caution from underneath and with another person watching for possible falling debris.
3. If the fluorescent units are hung from the roof steel or 6x12" wooden purlins, the removal of the fluorescent units should be conducted with caution and protection measures.

Attached are some photographs that document some of the conditions discussed in this report.


Respectfully,

UNITED ENGINEERING ASSOCIATES, LLC


Frank C. Lee, P.E.
Structural Engineer




Broken Purlins and Decayed Planks in Zone 1




Broken Purlins and Decayed Planks in Zone 1




Decayed Planks in Zone 2



Decayed Planks in Zone 2



Planks with Water Stains in Zone 3



**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix F

Building 1034 Demolition Notification

Page 1 of 2

Complete all unshaded spaces, except demolitions which involve less than 260 linear feet, 160 square feet, or 35 cubic feet of RACM, need not complete spaces VII, XI, XII, XIII, XIV, and XV. Notifications for Emergency Demolition or Emergency Renovation must supply attachments.

**OHIO ENVIRONMENTAL PROTECTION AGENCY
NOTIFICATION OF DEMOLITION AND RENOVATION**

Page 2 of 2

X. Description of planned Demolition or Renovation work to be performed and method(s) to be employed, including demolition or renovation techniques to be used and description of affected facility components: Structure will be demolished using an excavator with grapples & shear attachments. Water truck will be on site for dust abatement as needed.

XI. Description of work practices and engineering controls to be used to comply with the requirements, including asbestos removal and waste handling emission control procedures: Dust abatement for construction-demolition debris as described above

XII. Waste Transporter #1

Name: Sebastiani Trucking
Address: 61 Railroad Street
City: Camfield State: OH Zip Code: 44406
Contact: Dan Sebastiani Telephone: (330) 837-0731 Fax: (330) 286-0066

Waste Transporter #2

Name: _____
Address: _____
City: _____ State: _____ Zip Code: _____
Contact: _____ Telephone: () Fax: ()

XIII. Waste Disposal

Name: BFI
Address: 7960 West South Range Rd.
City: Salem State: OH Zip Code: 44460
Contact: Janet Telephone: (330) 332-3883 Fax: (330) 332-4701

XIV. Emergency Demolition (complete Item XIV and all other sections, only if this project is an Emergency Demo.)

1. Attach a copy of the Order to this notice.
2. Name of Authority Issuing Order: Not Applicable Title: _____
3. Authority of Order (Citation of Code): _____
4. Date of Order (MM/DD/YY): _____ Date Ordered to Begin: _____

XV. Emergency Renovation (Attach separate sheet with the following information if project is Emergency Reno.)

1. Date and Hour of the Emergency
2. Description of the Sudden, Unexpected Event
3. Explanation of how the event caused unsafe conditions or equipment damage or an unreasonable financial burden.

XVI. Description of procedures to be followed in the event that unexpected RACM is found or nonfriable ACM becomes crumbled, pulverized or reduced to powder. Stop work, make proper notifications.

Properly wet and follow EPA procedures to containerize & handle ACM.

XVII. I certify that an individual trained in the provisions of NESHAPS (40 CFR PART 61, SUBPART M) will be on-site during the Demolition or Renovation and evidence that the required training has been accomplished by this person will be available during normal business hours.

B.A. [Signature] 9/7/07 Brian Stockwell Project Manager
Signature of Owner/Operator Date Type or Print Name and Title

XVIII. I acknowledge the existence of laws prohibiting the submission of false or misleading statements and I certify that facts contained in this notification are true, accurate, and complete.

B.A. [Signature] 9/7/07 Brian Stockwell Project Manager
Signature of Owner/Operator Date Type or Print Name and Title

Original Notification must be mailed or hand delivered at least ten working days (Monday-Friday excluding weekends) before demolition or renovation begins, except emergency demolitions and emergency renovations (see regulation) which must be submitted as soon as possible before operations begin. (Form Revised 11/12/97)

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix G

Building 1034 Paint Sampling Results

Analytical Report For 611193

for


Pika International, Inc.

Project Manager: Brian Stockwell


Project Name: Ravenna LL8 and LL10

GPL
Laboratories

GPL Laboratories, LLLP certifies that the test results meet all requirements of the NELAC Standards unless otherwise noted.



Reviewed By,
Project Manager



Approved By,
Laboratory Director



Case Narrative
Pika International, Inc.
Ravenna LL8 and LL10
Work Order: 611193

Reviewed By

The Case Narrative, Chain of Custody, Sample Receipt Checklist, and the cover page of the Sample Analysis Report, are integral parts of GPL Laboratories' report package. If you did not receive all of these documents, please contact GPL immediately.

Sample Receipt

Two soil samples were received on 11/28/2006. The samples were delivered by Federal Express. Sample receipt conditions and temperatures are documented on the Sample Receipt checklist.

Sample Analysis

Samples were prepared and analyzed by GPL using the analytical methodologies indicated on the Sample Analysis Summary Report. In some chromatographic analyses, manual integration is used instead of automated integration because it produces more accurate results. All manual integrations are denoted on the sample quantitation report. Analysis results and limits for soil are reported on a dry weight basis unless otherwise specified on the report.

PCBs

Two soil samples were extracted and analyzed for PCB compounds using the EPA-SW846 method 8082.

The extraction and analysis holding times were met.

All surrogate recoveries were within the QC limits.

The matrix spike and matrix spike duplicate analysis were shared with work order 611140. All recoveries were well within the QC limits.

A laboratory control sample was extracted and analyzed along with the batch. Recoveries were within the QC limits.

Reviewed By,
Project Manager

Approved By,
Laboratory Director

GPL Laboratories, LLLP

Sample Summary Report

Pika International, Inc.

Work Order: 611193

Client Sample ID	Lab Sample ID	Analytical Method	Matrix	Date Sampled	Date Recieved
B1034-STEEL	611193-002-002-1/1	SW8082	SOIL	11/27/2006	11/28/2006
B1034-WALLDL	611193-001-001-1/1DL	SW8082	SOIL	11/27/2006	11/28/2006

Analytical Summary Report

Client Name:	Pika International, Inc.	Sample Matrix:	SOIL
Client Sample ID:	B1034-WALLDL	Lab Sample ID:	611193-001-001-1/1DL
Sample Date/Time:	11/27/2006 13:30	Percent Moisture:	NA
Receipt Date/Time:	11/28/2006 11:14	Preparation Method:	SW3550
Prepared Date/Time:	11/28/2006 00:00	Analytical Method:	SW8082

#	Parameter	Reported Result	Q	Reporting Limit	Dil Fact	Units	Analysis Date/Time
1)	PCB-1016	BQL	U	830	50	ug/kg	11/30/06 20:45
2)	PCB-1221	BQL	U	830	50	ug/kg	11/30/06 20:45
3)	PCB-1232	BQL	U	830	50	ug/kg	11/30/06 20:45
4)	PCB-1242	BQL	U	830	50	ug/kg	11/30/06 20:45
5)	PCB-1248	BQL	U	830	50	ug/kg	11/30/06 20:45
6)	PCB-1254	6100	P (6.1ppm)	830	50	ug/kg	11/30/06 20:45
7)	PCB-1260	BQL	U	830	50	ug/kg	11/30/06 20:45

#	Surrogate Parameter	Percent Recovery	Control Limits	Dil Fact	Analysis Date/Time
8)	Decachlorobiphenyl	148 %	30 - 144	50	11/30/06 20:45
9)	Decachlorobiphenyl	225 %	30 - 144	50	11/30/06 20:45
10)	Tetrachloro-m-xylene	145 %	49 - 133	50	11/30/06 20:45
11)	Tetrachloro-m-xylene	133 %	49 - 133	50	11/30/06 20:45

Analytical Summary Report

Client Name:	Pika International, Inc.	Sample Matrix:	SOIL
Client Sample ID:	B1034-STEEL	Lab Sample ID:	611193-002-002-1/1
Sample Date/Time:	11/27/2006 13:10	Percent Moisture:	NA
Receipt Date/Time:	11/28/2006 11:14	Preparation Method:	SW3550
Prepared Date/Time:	11/28/2006 00:00	Analytical Method:	SW8082

#	Parameter	Reported Result	Q	Reporting Limit	Dil Fact	Units	Analysis Date/Time
1)	PCB-1016	BQL	U	17	1	ug/kg	11/30/06 17:43
2)	PCB-1221	BQL	U	17	1	ug/kg	11/30/06 17:43
3)	PCB-1232	BQL	U	17	1	ug/kg	11/30/06 17:43
4)	PCB-1242	BQL	U	17	1	ug/kg	11/30/06 17:43
5)	PCB-1248	BQL	U	17	1	ug/kg	11/30/06 17:43
6)	PCB-1254	BQL	U	17	1	ug/kg	11/30/06 17:43
7)	PCB-1260	BQL	U	17	1	ug/kg	11/30/06 17:43

#	Surrogate Parameter	Percent Recovery	Control Limits	Dil Fact	Analysis Date/Time
8)	Decachlorobiphenyl	2011 %	30 - 144	1	11/30/06 17:43
9)	Decachlorobiphenyl	2017 %	30 - 144	1	11/30/06 17:43
10)	Tetrachloro-m-xylene	98 %	49 - 133	1	11/30/06 17:43
11)	Tetrachloro-m-xylene	55 %	49 - 133	1	11/30/06 17:43

GPL Laboratories, LLLP

Qualifier Definitions

Pika International, Inc.

Work Order: 611193

All Departments

- U Indicates that the compound was analyzed for but not detected
- BQL Below Quantitation Limit

Organics

- B Indicates that the analyte was found in the associated blank as well as in the sample
- D Indicates that the analyte was reported from a diluted analysis
- E Indicates that the concentration detected exceeded the calibration range of the instrument
- J Value is less than the reporting limit but greater than the MDL
- P Indicates that there is greater than 25% difference for detected pesticide/Arochlor results between the two GC columns

Metals

- J Indicates that the reported value was less than the reporting limit but greater than or equal to the IDL/MDL
- E Indicates that the reported value is estimated because of the possible presence of interference (i.e. the serial dilution not within control limits)
- H Indicates that the element was found in the associated blank as well as in the sample and the value is greater than or equal to the reporting limit
- D Indicates that the analyte was reported from a diluted analysis
- N Spiked sample recovery not within control limits
- * Duplicate analysis not within control limits

GPL Laboratories, LLLP

Chain of Custody

Pika International, Inc.

SDG: 611193

GPL LABORATORIES, LLLP

302 Corporate Parkway
Frederick, MD 21703
(301) 694-5310
Fax (301) 620-0731

Contact: Shipping Personnel

Page 1 of 1

Project: LLR-10 Debris				Turnover Time: 3 Day Rush		Lab Cooler No.	
Client: P&H International, Inc.				# of Containers: 2		CLIENT COMMENTS	
Send Results To: Brian Stockdale				Container Type: 9oz		Lab Cooler No.	
Address: 1457 St Rt 5, Raleigh, NC 27604				Preservatives: 4%			
Phone: 330-353-7135				Type of Analysis: PCA			
Sample ID	Date Sampled	Time Sampled	Sample Volume	Seal/Initials	Received By:	Date/Time	Temp:
B1034-USD	11/27/06	1330	Solid	M4			
B1231-USD	11/27/06	1315	Solid	M5			
					Received for Laboratory By:	Date/Time	
					Archival No.:		
Relinquished By:				Date/Time	Received By:	Date/Time	Temp:
Relinquished By:				Date/Time	Received By:	Date/Time	Temp:
Relinquished By:				Date/Time	Received By:	Date/Time	Temp:
Relinquished By:				Date/Time	Received By:	Date/Time	Temp:


G.P.W.O. 611193

GPL Laboratories, LLLP

Chain of Custody

Pika International, Inc.

SDG: 611193



SDG: 611193

Page 9 of 9
Printed: 12/8/06
Version 2.5.0 (Build 0)

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix H

Building 1034 Waste Characterization Sampling Results



Case Narrative
Pika International, Inc.
LL2, 3 & 4 Demolition
Work Order: 710043

Reviewed By

The Case Narrative, Chain of Custody, Sample Receipt Checklist, and the cover page of the Sample Analysis Report, are integral parts of GPL Laboratories' report package. If you did not receive all of these documents, please contact GPL immediately.

Sample Receipt

One soil sample was received on 10/06/2007. The sample was delivered by Federal Express. Sample receipt conditions and temperatures are documented on the Sample Receipt checklist.

Sample Analysis

Samples were prepared and analyzed by GPL using the analytical methodologies indicated on the Sample Analysis Summary Report. In some chromatographic analyses, manual integration is used instead of automated integration because it produces more accurate results. All manual integrations are denoted on the sample quantitation report. Analysis results and limits for soil are reported on a dry weight basis unless otherwise specified on the report.

PCBs

One soil sample was extracted and analyzed for PCB compounds using the EPA-SW846 method 8082.

All extraction and analysis holding times were met.

All surrogate recoveries were within the QC limits.

The matrix spike and matrix spike duplicate analysis were performed on the sample. PCB-1260 for MSD was slightly above the QC limits. The PCB-1016 spike recovery was well within the QC limits.

A laboratory control sample was extracted and analyzed along with this batch. All recoveries were within the QC limits.

Metals

One soil sample was analyzed for TCLP metals by EPA SW846 methods.

The matrix spike and matrix spike duplicates were performed on the sample for all required TCLP analytes. A serial dilution was also performed for ICP analytes. They were within the control limits.

Calibration standards are verified against independent check standards purchased from a commercial vendor of environmental standards.

All GPL QA/QC criteria were met.

Reviewed By,
Project Manager

Approved By,
Laboratory Director

GPL Laboratories, LLLP

Sample Summary Report

Pika International, Inc.

Work Order: 710043

Client Sample ID	Lab Sample ID	Analytical Method	Matrix	Date Sampled	Date Recieved
1034DEBRIS	710043-001-001-1/1	SW8082	SOIL	10/04/2007	10/06/2007
	710043-001-001-1/1	SW6010B_TCLP			
	710043-001-001-1/1	SW7471A_TCLP			
	710043-001-001-1/1	CLP_SOLIDS			

Analytical Summary Report

Client Name:	Pika International, Inc.	Sample Matrix:	SOIL
Client Sample ID:	1034DEBRIS	Lab Sample ID:	710043-001-001-1/1
Sample Date/Time:	10/04/2007 14:30	Percent Moisture:	.2
Receipt Date/Time:	10/06/2007 08:00	Preparation Method:	SW3550
Prepared Date/Time:	10/08/2007 00:00	Analytical Method:	SW8082

#	Parameter	Reported Result	Q	Reporting Limit	Dil Fact	Units	Analysis Date/Time	
1)	PCB-1016	BQL	U	17	1	ug/kg	10/09/07	03:45
2)	PCB-1221	BQL	U	17	1	ug/kg	10/09/07	03:45
3)	PCB-1232	BQL	U	17	1	ug/kg	10/09/07	03:45
4)	PCB-1242	BQL	U	17	1	ug/kg	10/09/07	03:45
5)	PCB-1248	BQL	U	17	1	ug/kg	10/09/07	03:45
6)	PCB-1254	BQL	U	17	1	ug/kg	10/09/07	03:45
7)	PCB-1260	BQL	U	17	1	ug/kg	10/09/07	03:45

#	Surrogate Parameter	Percent Recovery	Control Limits	Dil Fact	Analysis Date/Time	
8)	Decachlorobiphenyl	117 %	30 - 144	1	10/09/07	03:45
9)	Decachlorobiphenyl	99 %	30 - 144	1	10/09/07	03:45
10)	Tetrachloro-m-xylene	102 %	49 - 133	1	10/09/07	03:45
11)	Tetrachloro-m-xylene	108 %	49 - 133	1	10/09/07	03:45

Analytical Summary Report

Client Name:	Pika International, Inc.	Sample Matrix:	SOIL
Client Sample ID:	1034DEBRIS	Lab Sample ID:	710043-001-001-1/1
Sample Date/Time:	10/04/2007 14:30	Percent Moisture:	.2
Receipt Date/Time:	10/06/2007 08:00	Preparation Method:	SW3010A
Prepared Date/Time:	10/09/2007 15:00	Analytical Method:	SW6010B_TCLP

#	Parameter	Reported Result	Q	Reporting Limit	Dil Fact	Units	Analysis Date/Time	
1)	Arsenic	BQL	U	200	1	ug/L	10/09/07	22:14
2)	Barium	BQL	U	1000	1	ug/L	10/09/07	22:14
3)	Cadmium	BQL	U	60	1	ug/L	10/09/07	22:14
4)	Chromium	BQL	U	50	1	ug/L	10/09/07	22:14
5)	Lead	BQL	U	100	1	ug/L	10/09/07	22:14
6)	Selenium	BQL	U	200	1	ug/L	10/09/07	22:14
7)	Silver	BQL	U	50	1	ug/L	10/09/07	22:14

Analytical Summary Report

Client Name:	Pika International, Inc.	Sample Matrix:	SOIL
Client Sample ID:	1034DEBRIS	Lab Sample ID:	710043-001-001-1/1
Sample Date/Time:	10/04/2007 14:30	Percent Moisture:	.2
Receipt Date/Time:	10/06/2007 08:00	Preparation Method:	SW7470A_DIG
Prepared Date/Time:	10/09/2007 10:00	Analytical Method:	SW7471A_TCLP

#	Parameter	Reported Result	Q	Reporting Limit	Dil Fact	Units	Analysis Date/Time
1)	Mercury	BQL	U	2	1	ug/L	10/09/07 17:38

Analytical Summary Report

Client Name:	Pika International, Inc.	Sample Matrix:	SOIL
Client Sample ID:	1034DEBRIS	Lab Sample ID:	710043-001-001-1/1
Sample Date/Time:	10/04/2007 14:30	Percent Moisture:	.2
Receipt Date/Time:	10/06/2007 08:00	Preparation Method:	NA
Prepared Date/Time:		Analytical Method:	CLP_SOLIDS

#	Parameter	Reported Result	Q	Reporting Limit	Dil Fact	Units	Analysis Date/Time
1)	Percent Solids	100		1.0	1	%	10/09/07 16:22

GPL Laboratories, LLLP

Qualifier Definitions

Pika International, Inc.

Work Order: 710043

All Departments

U Indicates that the compound was analyzed for but not detected

BQL Below Quantitation Limit

Organics

B Indicates that the analyte was found in the associated blank as well as in the sample

D Indicates that the analyte was reported from a diluted analysis

E Indicates that the concentration detected exceeded the calibration range of the instrument

J Value is less than the reporting limit but greater than the MDL

P Indicates that there is greater than 25% difference for detected pesticide/Arochlor results between the two GC columns

Metals

J Indicates that the reported value was less than the reporting limit but greater than or equal to the IDL/MDL

E Indicates that the reported value is estimated because of the possible presence of interference (i.e. the serial dilution not within control limits)

H Indicates that the element was found in the associated blank as well as in the sample and the value is greater than or equal to the reporting limit

D Indicates that the analyte was reported from a diluted analysis

N Spiked sample recovery not within control limits

* Duplicate analysis not within control limits

SDG: 710043

G.P. W.O. 710043

GPL Laboratories, LLLP

Chain of Custody

Pika International, Inc.

SDG: 710043

fedex.com 1800-3-FedEx 1301-483-3339

FedEx US AIRBILL **8606 7246 7508** **0200** **0200** **FedEx Retrieval Copy**

Flight: **101-107** Destination: **3036 3944 3**

Origin: **Brown Stockwell** City: **394 300 713**

Company: **P.I.A.**

Address: **8421 57 127 5**

City: **ANN ARBOR** State: **MI** Zip: **48106**

3 Your Delivery Confirmation

To: **Pika International** From: **101-107**

City: **GPL Laboratories**

Address: **7210A Corporate Ct**

City: **Frederick** State: **MD** Zip: **21703**

Barcode: **8606 7246 7508**

Signature: **[Signature]**

Stamp: **520**

fedex.com 1800-3-FedEx 1301-483-3339

GPL Laboratories, LLLP

Chain of Custody

Pika International, Inc.

SDG: 710043

GPL Laboratories, LLLP

Figure 1 SAMPLE RECEIPT CHECKLIST

W.O. No: <u>710043</u>	Center Name: <u>Fed-ex</u>
Client Name: <u>Pika</u>	Prepared (Logged in) By: <u>LJP</u> <u>10-8-07</u>
Date Received: <u>10-8-07</u>	Project: _____
Time Received: <u>0815</u>	Site: _____
Received By: <u>Steve</u>	VOA Holding Bank ID: No: _____

Activity/Manifest Present? <u>YES</u> No. <u>8606 7246 7508</u> Shipping Container in Good Condition? <u>YES</u> Custody Seals Present on Shipping Container? <u>YES</u> Condition: Broken _____ Intact-not dated or signed _____ Intact-dated and signed <u>YES</u> Usage of Tamper Evident Type _____ Chain-of-Custody Present? <u>YES</u> Chain-of-Custody Agree with Sample Labels? <u>YES</u> Chain-of-Custody Signed? <u>YES</u> Packing Present in Shipping Container? <u>YES</u> Type of Packing <u>ICE</u> Custody seals on Sample Bottles? <u>YES</u> Condition: Good _____ Broken _____ Total Number of Sample Bottles <u>1</u> Total Number of Samples <u>1</u> Samples Intact? <u>YES</u> Sufficient Sample Volume for Indicated Test? <u>YES</u>	YES NO Trip Blanket No. of Sets _____ Field Blanket No. of Sets _____ Equip. Blanket No. of Sets _____ Field Duplicate No. of Sets _____ WSM/MSD No. of Sets _____ VOA Vials Have Zero Headspace? <u>YES</u> If NO, Initial or greater than a Green Flag (see comments) Preservatives Added to Sample? <u>YES</u> and Check Required? <u>YES</u> Performed By? _____ Ice Present in Shipping Container? <u>YES</u> <table border="0"> <tr> <th>Container #</th> <th>Temp.</th> <th>Container #</th> <th>Temp.</th> </tr> <tr> <td><u>1</u></td> <td><u>30</u></td> <td></td> <td></td> </tr> </table>	Container #	Temp.	Container #	Temp.	<u>1</u>	<u>30</u>		
Container #	Temp.	Container #	Temp.						
<u>1</u>	<u>30</u>								

Any NO response must be detailed in the comments section below. If items are not applicable to particular samples or containers, they should be marked N/A

COMMENTS: _____

Checklist Completed By: L. J. Pold

Date: 10-8-07

SOP No: F.2V18

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

Appendix I

Building 1034 Demolition Debris Disposal Records

C & D Disposal Weight Tickets

Brick Off-site Recycling Weight Tickets

Scrap Steel Disposal Weight Tickets and Bills of Lading.

**C & D Summary Table
BLDG 1034**

MIXED C & D						
DATE	TRUCK #	CARRIER	DISPOSAL FACILITY	TONS	TICKET #	DISPOSAL #
10/10/07	TPM005	All Excavating	Lafarge North America	14.31	163495	979415
10/10/07	TPM005	All Excavating	Lafarge North America	14.52	163587	979507
10/11/07	TMP008	All Excavating	Lafarge North America	14.96	163667	979587
10/11/07	TMP008	All Excavating	Lafarge North America	16.1	163744	979664
10/12/07	TMP006	All Excavating	Lafarge North America	16	163888	979809
10/12/07		All Excavating	Lafarge North America	15.39	93605	93605
10/12/07		All Excavating	Lafarge North America	14.43	93579	93579
10/15/07	TMP008	All Excavating	Lafarge North America	16.42	164053	979974
10/15/07	TMP008	All Excavating	Lafarge North America	15.23	164156	975878
10/18/07	TMP006	All Excavating	Lafarge North America	16.75	164534	976257
				154.11		



WEIGHMASTER	PLANT ID	LORDSTOWN CONSTRUCTION		TICKET NO.	163495			
SMALONEY	30109	6205 NEWTON FALLS-BAILY RD, WARREN		DATE	10/10/2007	TIME IN	TIME OUT	
ORDER NO.	LOCATION	Plant Phone	: 33-393-5656	10/10/2007	12:33			
		Dispatch Phone	: 330-399-5656					
CUSTOMER ID	CUSTOMER NAME				0 lb	GROSS	0 kg	MAX GVW
1549492	COD COMMERCIAL CON		MAN WT		1 lb	TARE	0 kg	80000 lb
P.O. NUMBER	JOB NUMBER	QUOTE #			1 lb	NET	0 kg	
		143931			0.00 tn		0.00 t	

JOB ADDRESS	ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC
PIZZUTTO - C&D DISPOSAL, WARREN, OH	T75	OWN	CUSTOMER OWN TMP005		TEMPORARY TRUCK
DELIVERY INSTRUCTIONS	DELIVERY	TMP005			
PIZZUTTO C&D DISPOSAL	N				

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AG9607	C&D DISPOSAL - LOAD	14.31	14.31	1	EA	12.00	171.72	11.16	182.88
AG9722	STATE IMPOSED FEE	1.00			EA	1.65	23.61	1.53	25.14
	Total								208.02

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>[Signature]</i>

C 0979415



WEIGHMASTER	PLANT ID	LORDSTOWN CONSTRUCTION		TICKET NO.	163587			
SMALONEY	30109	6205 NEWTON FALLS-BAILY RD, WARREN		DATE	10/10/2007	TIME IN	TIME OUT	
ORDER NO.	LOCATION	Plant Phone	: 33-393-5656	10/10/2007	15:47			
731		Dispatch Phone	: 330-399-5656					
CUSTOMER ID	CUSTOMER NAME				0 lb	GROSS	0 kg	MAX GVW
1549492	COD COMMERCIAL CON		MAN WT		0 lb	TARE	0 kg	80000 lb
P.O. NUMBER	JOB NUMBER	QUOTE #			0 lb	NET	0 kg	
		143931			0.00 tn		0.00 t	

JOB ADDRESS	ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC
PIZZUTTO - C&D DISPOSAL, WARREN, OH	T75	OWN	CUSTOMER OWN TMP005		TEMPORARY TRUCK
DELIVERY INSTRUCTIONS	DELIVERY	TMP005			
PIZZUTTO C&D DISPOSAL	N				

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AG9607	C&D DISPOSAL - LOAD	14.52	28.83	2	EA	12.00	174.24	11.33	185.57
AG9722	STATE IMPOSED FEE	1.00			EA	1.65	23.96	1.56	25.52
	Total								211.09

1119.11
total

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>[Signature]</i>

C 0979507



WEIGHMASTER	PLANT ID	LORDSTOWN CONSTRUCTION		TICKET NO		163667	
SMALONEY	30109	6205 NEWTON FALLS-BAILLY RD, WARREN, OH		DATE	10/11/2007	TIME IN	TIME OUT
ORDER NO.	LOCATION	Plant Phone	: 33-393-5656	10/11/2007		10:08	
		Dispatch Phone	: 330-399-5656				
CUSTOMER ID	CUSTOMER NAME			0 lb	GROSS	0 kg	MAX GVW
1549492	COD COMMERCIAL CON			1 lb	TARE	0 kg	80000 lb
P.O. NUMBER	JOB NUMBER	QUOTE #	143931	1 lb	NET	0 kg	
				0.00 tn		0.00 t	
JOB ADDRESS		ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC	
PIZZUTTO C&D DISPOSAL, WARREN, OH		175	OWN	CUSTOMER OWN TRP008		TEMPORARY TRUCK	
DELIVERY INSTRUCTIONS		DELIVERY		TRP008			
PIZZUTTO C&D DISPOSAL		H					

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AB9607	C&D DISPOSAL - LOAD	14.96	14.96	1	EA	12.00	179.52	11.67	191.19
AB9722	STATE IMPOSED FEE	1.00			EA	1.65	24.68	1.65	26.29
	Total								217.47

4 630.58
total

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>William J. P. J.</i>

C 0979587



WEIGHMASTER	PLANT ID	LORDSTOWN CONSTRUCTION		TICKET NO		163744	
SMALONEY	30109	6205 NEWTON FALLS-BAILLY RD, WARREN, OH		DATE	10/11/2007	TIME IN	TIME OUT
ORDER NO.	LOCATION	Plant Phone	: 33-393-5656	10/11/2007		12:58	
591		Dispatch Phone	: 330-399-5656				
CUSTOMER ID	CUSTOMER NAME			0 lb	GROSS	0 kg	MAX GVW
1549492	COD COMMERCIAL CON			0 lb	TARE	0 kg	80000 lb
P.O. NUMBER	JOB NUMBER	QUOTE #	143931	0 lb	NET	0 kg	
				0.00 tn		0.00 t	
JOB ADDRESS		ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC	
PIZZUTTO C&D DISPOSAL, WARREN, OH		175	OWN	CUSTOMER OWN TRP008		TEMPORARY TRUCK	
DELIVERY INSTRUCTIONS		DELIVERY		TRP008			
PIZZUTTO C&D DISPOSAL		H					

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AB9607	C&D DISPOSAL - LOAD	16.10	31.06	2	EA	16.00	193.20	12.55	205.75
AB9722	STATE IMPOSED FEE	1.00			EA	1.65	26.57	1.73	28.30
	Total								234.05

870.04
total

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>William J. P. J.</i>

C 0979664



WEIGHMASTER PLANT ID

ATTORNEY 30109
ORDER NO. LOCATION

CUSTOMER ID CUSTOMER NAME

1549492 COD COMMERCIAL CON
P.O. NUMBER JOB NUMBER QUOTE #

JOB ADDRESS ZONE # HIRED ID HIRED ID DESC TRUCK ID TRUCK DESC

PIZUTTO - C&D DISPOSAL, WARREN, OH T7S OWN CUSTOMER OWN TMP005 TEMPORARY TRUCK
DELIVERY INSTRUCTIONS DELIVERY
PIZZUTTO C&D DISPOSAL N

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AB9507	C&D DISPOSAL - LOAD	16.00	16.00	1	EA	12.00	192.00	12.48	204.48
AB9722	STATE IMPOSED FEE	1.00			EA	1.65	26.40	1.72	28.12
	Total								232.60

\$429.57
total

STANDBY TIME APPROVAL STANDBY TIME

RECEIVED BY DRIVERS SIGNATURE
with [Signature]

C 0379809



North America

MANUAL TICKET

93605

WEIGHMASTER	ORDER NO.	PLANT ID
		30109

LOC

DATE	TIME IN	TIME OUT
10/12/07		

CUSTOMER ID	SOLD TO	P.O. NUMBER	JOB NUMBER	QUOTE #

JOB ADDRESS	ZONE #
Pizzolotto CAD	

GROSS	70980
TARE	40200
NET	30780

DELIVERY INSTRUCTIONS

TRUCK ID	HIRED ID	TRUCK DESCRIPTION	MAX GVW
Pizzolotto			

DEL

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	PRICE	TOTAL
	C & DD 12 a ton	15.39			184.68
	State fee 105 a ton	ton			25.39
					\$210.07
					639.64 total

CUSTOMER INITIALS	STANDBY TIME	RECEIVED BY	DRIVER'S SIGNATURE
			with A.P.L. J

93605

CUSTOMER

CORP-MANTKT (3/07)



North America

MANUAL TICKET

93579

WEIGHMASTER	ORDER NO.	PLANT ID
		30119

LOC

DATE	TIME IN	TIME OUT
1/12/07		

CUSTOMER ID	SOLD TO	P.O. NUMBER	JOB NUMBER	QUOTE #

JOB ADDRESS	ZONE #
Pizzuto Road	

GROSS	49260
TARE	14110
NET	35150

DELIVERY INSTRUCTIONS

--

TRUCK ID	HIRED ID	TRUCK DESCRIPTION	MAX GVW	DEL
P1221				

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	PRICE	TOTAL
	CRIDL #1250 A ton #1105 A ton	14.43 1.00			17.43 11.85 \$192.60

CUSTOMER INITIALS	STANDBY TIME	RECEIVED BY	DRIVER'S SIGNATURE
		av.	av. [Signature]

93579

TRUCKER

CORP-MANTKT (3/07)



WEIGHMASTER	PLANT ID	LORDSTOWN CONSTRUCTION		TICKET NO		184053	
STURNEY	30109	6205 NEWTON FALLS-BAILLY RD, WARREN OH 44101		DATE	TIME IN	TIME OUT	
ORDER NO.	LOCATION	Plant Phone	: 33-393-5656	10/15/2007	12:53		
501		Dispatch Phone	: 330-399-5656				
CUSTOMER ID	CUSTOMER NAME		MAN WT	0 lb	GROSS	0 kg	MAX GVW
1549492	COD COMMERCIAL CON			0 lb	TARE	0 kg	80000 lb
P.O. NUMBER	JOB NUMBER	QUOTE #		0 lb	NET	0 kg	
	143931			0.00 tn		0.00 t	
JOB ADDRESS		ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC	
PIZZUTTO C&D DISPOSAL, WARREN, OH		T7S	OWN	CUSTOMER OWN TMP008		TEMPORARY TRUCK	
DELIVERY INSTRUCTIONS		DELIVERY		TMP008			
PIZZUTTO C&D DISPOSAL		N					

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX /	TOTAL
AB9607	C&D DISPOSAL - LOAD	16.42	32.73	2	EA	12.00	197.04	12.51	209.55
AB9722	STATE IMPOSED FEE	1.00			EA	1.65	27.09	1.76	28.85
	Total								238.70

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>William P. P.</i>

C 0979974



WEIGHMASTER	PLANT ID	LORDSTOWN CONSTRUCTION		TICKET NO		184156	
STURNEY	30109	6205 NEWTON FALLS-BAILLY RD, WARREN OH 44101		DATE	TIME IN	TIME OUT	
ORDER NO.	LOCATION	Plant Phone	: 33-393-5656	10/15/2007	15:42		
501		Dispatch Phone	: 330-399-5656				
CUSTOMER ID	CUSTOMER NAME		MAN WT	0 lb	GROSS	0 kg	MAX GVW
1549492	COD COMMERCIAL CON			0 lb	TARE	0 kg	80000 lb
P.O. NUMBER	JOB NUMBER	QUOTE #		0 lb	NET	0 kg	
	143931			0.00 tn		0.00 t	
JOB ADDRESS		ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC	
PIZZUTTO C&D DISPOSAL, WARREN, OH		T7S	OWN	CUSTOMER OWN TMP008		TEMPORARY TRUCK	
DELIVERY INSTRUCTIONS		DELIVERY		TMP008			
PIZZUTTO C&D DISPOSAL		N					

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AB9607	C&D DISPOSAL - LOAD	15.23	47.96	3	EA	12.00	182.76	11.88	194.64
AB9722	STATE IMPOSED FEE	1.00			EA	1.65	25.13	1.63	26.76
	Total								221.40

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>William P. P.</i>

C 0975878



WEIGHMASTER	PLANT ID
STURNEY	30109
ORDER NO.	LOCATION

LORDSTOWN CONSTRUCTION
6205 NEWTON FALLS-BAILY RD, WARREN, OH 44148
Plant Phone : 33-393-5656
Dispatch Phone : 330-399-5656

TICKET NO. 164534

DATE 10/18/2007 TIME IN TIME OUT

10/18/2007 14:20

CUSTOMER ID	CUSTOMER NAME
-------------	---------------

1549492 COD COMMERCIAL CON

P.O. NUMBER	JOB NUMBER	QUOTE #
-------------	------------	---------

143931

0 lb	GROSS	0 kg	MAX GVW
10520 lb	TARE	4771 kg	40000 lb
10520 lb	NET	4771 kg	
5.26 tn		4.77 t	

JOB ADDRESS	ZONE #	HIRED ID	HIRED ID DESC	TRUCK ID	TRUCK DESC
-------------	--------	----------	---------------	----------	------------

PIZZUTTO - C&D DISPOSAL, WARREN, OH T7S DWN CUSTOMER DWN TMP006 TEMPORARY TRUCK

DELIVERY INSTRUCTIONS	DELIVERY
-----------------------	----------

PIZZUTTO C&D DISPOSAL N

PRODUCT ID	PRODUCT DESCRIPTION	QTY	QTY TODAY	LOAD #	UOM	PRICE	SUB TOTAL	TAX	TOTAL
AG9607	C&D DISPOSAL - LOAD	16.75	16.75	1	EA	12.00	201.00	13.07	214.07
AG9722	STATE IMPOSED FEE	1.00			EA	1.65	27.64	1.80	29.44
	Total								243.51

STANDBY TIME APPROVAL	STANDBY TIME

RECEIVED BY	DRIVERS SIGNATURE
	<i>William J. Hite</i>

C 0976257

BRICK Summary Table
BLDG 1034

BRICKS				
DATE	CARRIER	DISPOSAL FACILITY	TONS	DISPOSAL #
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	10.9	54217
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	9.7	54220
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	10.59	54221
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	10.1	54222
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	11.3	54230
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	12.2	54229
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	10.8	54228
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	10.6	54226
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	10.5	54224
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	11.5	54223
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	11.9	54231
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	11.1	54231
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	11.7	54231
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	14.2	54232
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	12.2	54232
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	13.4	54232
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	11.75	54232
10/17/07	RT 5 Sand & Gravel	RT 5 Sand & Gravel	9.35	54232
			203.79	

RT. 5 SAND & GRAVEL
7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE 10-17-07	
NAME Arsenal					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT.	MDSE. RET'D.	PAID OUT
Pick-up BECKS					
9.7 tons					
SOLD BY					RECEIVED BY
TAX					TOTAL

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54220

Thank You

RT. 5 SAND & GRAVEL
7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE 10-17-07	
NAME Ravenna Army Arsenal					
ADDRESS TO RT 5					
CASH	C.O.D.	CHARGE	ON ACCT.	MDSE. RET'D.	PAID OUT
BECKS					
10.9 tons					
SOLD BY					RECEIVED BY
TAX					TOTAL

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54217

Thank You

RT. 5 SAND & GRAVEL
7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE 10-17-07	
NAME Arsenal					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT.	MDSE. RET'D.	PAID OUT
BECKS					
10.1 tons					
SOLD BY					RECEIVED BY
TAX					TOTAL

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54222

Thank You

RT. 5 SAND & GRAVEL
7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
NAME Arsenal					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT.	MDSE. RET'D.	PAID OUT
BECKS					
10.59					
SOLD BY					RECEIVED BY
TAX					TOTAL

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54221

Thank You

RT. 5 SAND & GRAVEL

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
				10-17-07	
NAME H Senal					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT	MDSE RET'D	PAID OUT
BRICKS					
10 ²					
					TAX
SOLD BY		RECEIVED BY		TOTAL	

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54229

Thank You

RT. 5 SAND & GRAVEL

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
NAME					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT	MDSE RET'D	PAID OUT
BRICKS					
11 ³ Tons					
					TAX
SOLD BY		RECEIVED BY		TOTAL	

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54230

Thank You

RT. 5 SAND & GRAVEL

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
				10-17-07	
NAME H Senal					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT	MDSE RET'D	PAID OUT
BRICKS					
10.6 TONS					
					TAX
SOLD BY		RECEIVED BY		TOTAL	

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54226

Thank You

RT. 5 SAND & GRAVEL

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
				10-17-07	
NAME H Senal					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT	MDSE RET'D	PAID OUT
BRICKS					
10.8					
					TAX
SOLD BY		RECEIVED BY		TOTAL	

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54228

Thank You

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
NAME		ADDRESS		10-17-67	
CASH		C.O.D.		CHARGE	
ON ACCT.		MOSE. RET. D.		PAID OUT	
Becks		11.5		TONG	
SOLD BY		RECEIVED BY		TAX	
TOTAL					

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54223

Thank You

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.	PHONE	DATE 10-17-67			
NAME					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT.	MDSR. RET'D.	PAID OUT.
Bk cks 10.5 ton					
				TAX	
SOLD BY	RECEIVED BY		TOTAL \$		

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

54224

Thank You

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE	
NAME		ADDRESS			
CASH	C.O.D.	CHARGE	ON ACCT	MDSE RET'D	PAID OUT
BLACKS 14.2 ton 12.2 3.4 11.75 9.35					
SOLD BY				RECEIVED BY	TOTAL

C PRODUCT 609

All claims and returned goods **MUST** be accompanied by this bill.

54232

Thank You

7845 STATE RT. 5
RAVENNA, OH 44266
(330) 296-9233

CUSTOMER'S ORDER NO.		PHONE		DATE 10-17-77	
NAME H. K. S. L. Job					
ADDRESS					
CASH	C.O.D.	CHARGE	ON ACCT.	MDSE. RET'D.	PAID OUT
Bricks					
11.9 TON					
11.1 TON					
11.7					
SOLD BY				RECEIVED BY	
				TOTAL	

C PRODUCT 609

All claims and returned goods MUST be accompanied by this bill.

51231

Thank You

**SCRAP Summary Table
Building 1034**

SCRAP									
DATE	TRUCK #	CARRIER	DISPOSAL FACILITY	TARE	NET	GROSS	TONS	BOL #	Ticket #
10/05/07	90	Three "S" Express Inc.	Mercer Company	48,320.00	19,540.00	67,860.00	33.93	25666	907779
10/05/07	90	Three "S" Express Inc.	Mercer Company	48,220.00	16,240.00	64,460.00	32.23	25667	907780
10/08/07	90	Three "S" Express Inc.	Mercer Company	49,360.00	25,020.00	74,380.00	37.19	25668	907794
10/09/07	90	Three "S" Express Inc.	Mercer Company	48,460.00	21,840.00	70,300.00	35.15	25669	907905
10/11/07	90	Three "S" Express Inc.	Mercer Company	48,700.00	15,200.00	63,900.00	31.95	25670	907934
10/12/07	90	Three "S" Express Inc.	Mercer Company	48,800.00	14,580.00	63,380.00	31.69	25671	907942
10/12/07	90	Three "S" Express Inc.	Mercer Company	48,360.00	15,160.00	63,520.00	31.76	25672	907957
10/12/07	90	Three "S" Express Inc.	Mercer Company	48,500.00	15,560.00	64,060.00	32.03	25673	907948
10/16/07	90	Three "S" Express Inc.	Mercer Company	49,740.00	12,680.00	62,420.00	31.21	15751	907984
10/18/07	90	Three "S" Express Inc.	Mercer Company	49,760.00	13,740.00	64,000.00	32.00	15752	907997
10/18/07	90	Three "S" Express Inc.	Mercer Company	49,640.00	16,640.00	66,280.00	33.14	15753	908000
				537,860	186,200	724,560	362.28		

dirt - 500

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

25666

Date 10-5-07

(PIZZUTO)

Number 9077779

Customer's Name RAVENNA AAP

Code 300

Address PIKA INC.

Location

Commodity unprep P+S

Carrier Three "S" Express #90

Time

Remarks AK MCO

Gross 67860 lb GR 10-05-07 11:45 AM

Contract 21680-3

Tare 48320 lb TA 10-05-07 01:01 PM

Driver - On Off

Net 19540 Per lb. Price

ENTERED 276593

Shipper

Weigher

T - HOWZE

ABLE

Shipper No.
Carrier No.

Date 10/5/07

AC

TO

Zip Code

Vehicle
Number

ght
ct to
tion)

RATE

CHARGES

REMIT
C.O.D. TO:
ADDRESS

COD Amt: \$

C.O.D. FEE:
PREPAID ☐ \$
COLLECT ☐ \$

TOTAL
CHARGES: \$

Note — Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property.
The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding \$ _____ per _____

Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement:
The carrier shall not make delivery of this shipment without payment of freight and all other charges.

FREIGHT CHARGES

FREIGHT PREPAID
except when box
at right is
checked

Check box
if Charges are to be
☐ COLLECT

(Signature of Consignor)

RECEIVED, subject to the classifications and tariffs in effect on the date of the issue of this Bill of Lading, the property described above in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated above which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed as to each carrier of all or any of, said property overall or any portion of said route to destination and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the bill of lading terms and conditions in the governing classification on the date of shipment.
Shipper hereby certifies that he is familiar with all the bill of lading terms and conditions in the governing classification and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

SHIPPER

CARRIER

THREE "S" EXPRESS INC.
11282 SOUTH AVE.
NORTH LIMA OH 44452

PER

PER

DATE 10/5/07

*Mark with "X" to designate Hazardous Material as defined in Title 49 of the Code of Federal Regulations

1

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

Shipper No. **25667**
Carrier No. _____

ABLE

Date 10-5-07

(PIZZUTO) Number **907780**

Date 10/5/07

Customer's Name RAVENNA AAP Code 300

Address PIKA INC. Location _____

Commodity unprep P+S

Carrier Three "S" Express #90 Time _____

64460 1b GR 10-05-07 02:14 PM

Remarks A/C MCO

Contract 31680-3

Driver - On _____ Off _____

@ _____ Per lb. Price _____

Gross

Tare

Net

48220 1b TA 10-05-07 02:58 PM

Zip Code _____

Vehicle
Number

Weight
subject to
action)

RATE

CHARGES

REMIT
C.O.D. TO:
ADDRESS

COD Amt: \$

C.O.D. FEE:
PREPAID ☐ \$
COLLECT ☐ \$

TOTAL
CHARGES: \$

Note — Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property.

The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding

\$ _____ per _____

Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement:
The carrier shall not make delivery of this shipment without payment of freight and all other charges.

(Signature of Consignor)

FREIGHT CHARGES

FREIGHT PREPAID
except when box
at right is
checked

Check box
if Charges are to be
☐ COLLECT

RECEIVED, subject to the classifications and tariffs in effect on the date of the issue of this Bill of Lading, the property described above in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated above which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed as to each carrier of all or any of, said property overall or any portion of said route to destination and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the bill of lading terms and conditions in the governing classification on the date of shipment.

Shipper hereby certifies that he is familiar with all the bill of lading terms and conditions in the governing classification and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

SHIPPER

CARRIER

**THREE "S" EXPRESS INC.
11282 SOUTH AVE.
NORTH LIMA OH 44452**

PER

PER

DATE 10/5/07

*Mark with "X" to designate Hazardous Material
as defined in Title 49 of the Code of Federal
Regulations

1

25667

This Memorandum

is an acknowledgment that a Bill of Lading has been issued and is not the Original Bill of Lading, nor a copy or duplicate, covering the property named herein, and is intended solely for filing or record.

Shipper No. _____
Carrier No. _____

THREE "S" EXPRESS INC.

(Name of Carrier)

(SCAC)

Date 10/5/07

TO: Consignee MERCER CO. FROM: Shipper PIZZUTO

On Collect on Delivery shipments, the letters "COD" must appear before consignee's name - - or as otherwise provided in Item 430, Sec. 1

Street _____ Street _____

Destination _____ Zip Code _____ Origin PAVENWA Zip Code _____

Route _____ Vehicle Number _____

No. Shipping Units	HM	Kind of Packaging, Description of Articles, Special Marks and Exceptions	Weight (Subject to Correction)	RATE	CHARGES
1		SCRAP BOX P+S			
		BUILDING 1034			

REMIT C.O.D. TO: ADDRESS	COD Amt: \$	C.O.D. FEE: PREPAID <input type="checkbox"/> COLLECT <input type="checkbox"/> \$	TOTAL CHARGES: \$
<p>Note — Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property. The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding \$ _____ per _____</p>		<p>Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement: The carrier shall not make delivery of this shipment without payment of freight and all other charges</p>	
		(Signature of Consignor)	<p>FREIGHT CHARGES</p> <p>FREIGHT PREPAID <input type="checkbox"/> Check box if Charges are to be COLLECT <input type="checkbox"/></p> <p>except when box at right is checked</p>

RECEIVED, subject to the classifications and tariffs in effect on the date of the issue of this Bill of Lading, the property described above in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated above which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed as to each carrier of all or any of, said property overall or any portion of said route to destination and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the bill of lading terms and conditions in the governing classification on the date of shipment.

Shipper hereby certifies that he is familiar with all the bill of lading terms and conditions in the governing classification and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

SHIPPER	CARRIER THREE "S" EXPRESS INC. 11282 SOUTH AVE. NORTH LIMA OH 44452
PER _____	PER <u>[Signature]</u> DATE <u>10/5/07</u>

*Mark with "X" to designate Hazardous Material as defined in Title 49 of the Code of Federal Regulations

3

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

Shipper No. **25668**
Carrier No. _____

ABLE

Date **10-9-07**

Number **907794**

Date **10/8/07**

Customer's Name **PIZZUTO**

Code **300**

Address **RAVANNA**

Location **TO**

Commodity **UNREP. P+S**

Carrier **35-90**

Time _____

Remarks **A/c MCO**

Gross **74380 1b GR 10-09-07 07:11 AM**

Contract **31680-3**

Tare

Driver - On _____ Off _____

Net

49360 1b TA 10-09-07 07:40 AM

@ _____ Per lb. Price _____

ENTERED 276588

Shipper

Weigher **T.C.**

Zip Code _____

Vehicle
Number

ight
ect to
ction)

RATE

CHARGES

100

REMIT
C.O.D. TO:
ADDRESS

COD Amt: \$

C.O.D. FEE:
PREPAID ☐ \$
COLLECT ☐ \$

TOTAL
CHARGES: \$

Note — Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property.
The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding \$ _____ per _____

Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement:
The carrier shall not make delivery of this shipment without payment of freight and all other charges.

FREIGHT CHARGES

FREIGHT PREPAID
except when box
at right is
checked

Check box
if Charges are to be
☐ COLLECT

(Signature of Consignor)

RECEIVED, subject to the classifications and tariffs in effect on the date of the issue of this Bill of Lading, the property described above in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated above which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed as to each carrier of all or any of, said property overall or any portion of said route to destination and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the bill of lading terms and conditions in the governing classification on the date of shipment. Shipper hereby certifies that he is familiar with all the bill of lading terms and conditions in the governing classification and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

SHIPPER

CARRIER

**THREE "S" EXPRESS INC.
11282 SOUTH AVE.
NORTH LIMA OH 44452**

PER

PER

DATE

10/8/07

*Mark with "X" to designate Hazardous Material
as defined in Title 49 of the Code of Federal
Regulations

1

3

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

Date 10-10-07

Number 907905

Customer's Name Picuto

Code 300

Address RAVENNA

Location

Commodity UNPREP. P+S

Carrier 3-S-490

Time

70300 1b GR 10-10-07 07:24

Remarks A/C MCO

SHAPPEL 25669

Gross

Contract

31680-3

Tare

46460 1b TA 10-10-07 08:07 AM

Driver - On ___ Off ___

Net

21840

@ ___ Per lb. Price

Shipper

Weigher 7.6

ir No. 25669

ir No.

ite 10/9/07

Zip Code

CHARGES

REMIT C.O.D. TO: ADDRESS	COD Amt: \$	C.O.D. FEE: PREPAID <input type="checkbox"/> COLLECT <input type="checkbox"/> \$	TOTAL CHARGES: \$
<p>Note — Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property.</p> <p>The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding \$ _____ per _____</p>		<p>Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the consignor shall sign the following statement:</p> <p>The carrier shall not make delivery of this shipment without payment of freight and all other charges.</p> <p>(Signature of Consignor)</p>	
		<p>FREIGHT CHARGES</p> <p>FREIGHT PREPAID <input type="checkbox"/> Check box if Charges are to be COLLECT <input type="checkbox"/></p> <p>except when box at right is checked</p>	

RECEIVED, subject to the classifications and tariffs in effect on the date of the issue of this Bill of Lading, the property described above in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated above which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed as to each carrier of all or any of, said property overall or any portion of said route to destination and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the bill of lading terms and conditions in the governing classification on the date of shipment.

Shipper hereby certifies that he is familiar with all the bill of lading terms and conditions in the governing classification and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

SHIPPER	CARRIER
	THREE "S" EXPRESS INC. 11282 SOUTH AVE. NORTH LIMA OH 44452
PER	PER <u>John Hoff</u> DATE <u>10/9/07</u>

*Mark with "X" to designate Hazardous Material as defined in Title 49 of the Code of Federal Regulations

3.

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

25670

Date 10-12-07

Number 907934

ABLE

Shipper No.

Carrier No.

Date 10/10/07

Customer's Name RAVENNA AAP (PIZZUTO)

Code 300

Address _____ Location _____

TO

Commodity unprep. P+S

Carrier Three "S" Express #90 Time _____

Remarks A/C MCO

Zip Code

Gross

Tare

Net

Contract

Driver - On _____ Off _____

@ _____ Per lb. Price

ENTERF 277363

Shipper

Weigher

Vehicle
Number

ght
ect to
:tion)

RATE

CHARGES

63900 11 GR 10-12-07 07:43 AM
48700 10 TA 10-12-07 07:48 AM

15200

3

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

Shipper No. 25671
Carrier No. _____

Date 10-12-07

Number 907942

Customer's Name Pazzuto

Code 300

Address RAVENNA

Location _____

Commodity UNPRED. P+S (BEANS)

Carrier 3-S #90

Time _____

Remarks ALC M CO

SHIPPED #25671

Contract 31686-3

Driver - On _____ Off _____

@ _____ Per lb. Price _____

Shipper _____

Weigher T. Co.

Gross 63380 lb GR 10-12-07 10:50 AM

Tare 48800 lb TA 10-12-07 11:00 AM

Net 14580

ENTERED 277364

ABLE

ACJ

Date 10/12/07

TO

Zip Code _____

Vehicle
Number

(Weight
act to
ction)

RATE

CHARGES

3

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

Date 10-15-07

Number 907957

Customer's Name Pizzuto

Code 300

Address RAVENNA

Location

Commodity UNPREP. P+S (BEAMS)

Carrier 3-S-490

Time

ABLE

Shipper No. 25672
Carrier No.

Date 10/12/07

63520 1b GR 10-15-07 07:08 AM

Remarks Alc MCO

Gross 48360 1b TA 10-15-07 07:22 AM

SHIPPED # 25672

Contract 31680-3

Tare

Driver - On Off

Net 15160

@ Per lb. Price

Shipper

Weigher J. Co.

ENTER 277370

Zip Code

Vehicle
Number

ght
ct to
:tion)

RATE

CHARGES

REMIT
C.O.D. TO:
ADDRESS

COD

Amt: \$

C.O.D. FEE:
PREPAID ☐ \$
COLLECT ☐ \$

TOTAL
CHARGES: \$

25672

is an acknowledgment that a Bill of Lading has been issued and is not the Original Bill of Lading, nor a copy or duplicate, covering the property named herein, and is intended solely for filing or record.

Shipper No. 23072
Carrier No. _____

Date 10/14/07

THREE "S" EXPRESS INC.

(Name of Carrier)

(SCAC)

TO: Consignee	MERCER CO.	FROM: Shipper	PIZZUTO
------------------	------------	------------------	---------

On Collect on Delivery shipments, the letters "COD" must appear before consignee's name - - or as otherwise provided in Item 430, Sec. 1

Street	Street
--------	--------

Destination	Zip Code	Origin	Zip Code
		RAVENHIT	

Route	Number
-------	--------

[illegible]

REMIT C.O.D. TO: ADDRESS	COD	Amt: \$	C.O.D. FEE: PREPAID <input type="checkbox"/> COLLECT <input type="checkbox"/> \$	TOTAL CHARGES: \$
Note — Where the rate is dependent on value, shippers are required to state specifically in writing the agreed or declared value of the property. The agreed or declared value of the property is hereby specifically stated by the shipper to be not exceeding \$ _____ per _____			Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignee, the consignor shall sign the following statement: The carrier shall not make delivery of this shipment without payment of freight and all other charges.	
			FREIGHT CHARGES FREIGHT PREPAID except when box at right is checked	
			Check box if Charges are to be <input type="checkbox"/> COLLECT	
			(Signature of Consignor)	

RECEIVED subject to the classifications and tariffs in effect on the date of the issue of this Bill of Lading, the property described above in apparent good order, except as noted (contents and condition of contents of packages unknown), marked, consigned, and destined as indicated above which said carrier (the word carrier being understood throughout this contract as meaning any person or corporation in possession of the property under the contract) agrees to carry to its usual place of delivery at said destination, if on its route, otherwise to deliver to another carrier on the route to said destination. It is mutually agreed as to each carrier of all or any of, said property overall or any portion of said route to destination and as to each party at any time interested in all or any of said property, that every service to be performed hereunder shall be subject to all the bill of lading terms and conditions in the governing classification on the date of shipment.

Shipper hereby certifies that he is familiar with all the bill of lading terms and conditions in the governing classification and the said terms and conditions are hereby agreed to by the shipper and accepted for himself and his assigns.

SHIPPER	CARRIER	11202 SOUTH AVE NORTH LIMA OH 44452
---------	---------	--

PER _____ DATE 10/12/97

*Mark with "X" to designate Hazardous Material as defined in Title 49 of the Code of Federal Regulations

3

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

ABLE

Shipper No. 25673
Carrier No. _____

Date 10-12-07

Number 907948

Date 10/12/07

Customer's Name Pizzuto

Code 300

Address RAVENNA

Location _____

Commodity UNPREP. P+S (BEANS)

Carrier 3-S-490

Time _____

64060 1b GR 10-12-07 01:01 PM

Remarks A/L MCO

S HEPPEL # 25673

Contract 31680-3

Driver - On _____ Off _____

@ _____ Per lb. Price _____

Gross

48500 1b TA 10-12-07 01:14 PM

Tare

Net 15560

Shipper

Weigher

ENTERED 277366

T.G.

Zip Code _____

Vehicle
Number

ght
ct to
ction)

RATE

CHARGES

REMIT
C.O.D. TO:
ADDRESS

COD

Amt: \$

C.O.D. FEE:
PREPAID ☐ \$
COLLECT ☐ \$

TOTAL
CHARGES: \$

Note — Where the rate is dependent on value, shippers are required to state

Subject to Section 7 of the conditions, if this shipment is to be delivered to the consignee without recourse on the consignor, the

FREIGHT CHARGES

N

15751

Carrier No.

Date 10/16/07

Code

Location

70

Time

Remarks A/c MCO

S Hopper # 1575

49740 1B TA 10-17-07 07:3

Contract 31680-4

Driver - On _____ Off _____

@_____ Per lb. Price

12680

ENTERED 277561

Shipper

Weigher

T.C.

Zip Code

Vehicle
Number

ght
ect to
ction)

RATE

CHARGES

ENTRANCE

277561

MERCER COMPANY.
WEIGHED ON A FAIRBANKS SCALE

IN*Japed*Date 10-18-07Number 907997

+

Customer's Name Ravenna Pizzuto

Code

Address

Location

Commodity Hy Melt (Unprep)Carrier Three S Express #90

Time

This is
in pro

Gross

64000 lb GR 10-18-07 10:04 AM

Remarks AIC MLOShippers # 15757Contract 31680-4

15752

Tare

49760 lb TA 10-18-07 10:10 AM

Driver - On Off

Net

@

Per lb. Price

14240

- 500 dirt

Shipper

ENTERED

277567

TO:
Con

Stre

Dest

13740

Weigher

MM

p Code

Route

Number

No. Shipping Units	HM	Kind of Packaging, Description of Articles, Special Marks and Exceptions	Weight (Subject to Correction)	RATE	CHARGES
1		ROLL OFF MISC. SCRAP			
		BUILDING 1034			

MERCER COMPANY
WEIGHED ON A FAIRBANKS SCALE

IN

Japed
908000

Date 10-18-07Number 908000Customer's Name RAVENNA PIZZUTO

Code _____

Address _____

Location _____

Commodity Hwy Melt (unprep)Carrier Thru J Express #90

Time _____

Remarks AK MCOContract 31680-4Gross 66280 lb GR 10-18-07 12:02Tare 49640 lb TA 10-18-07 12:17Net 16640

Driver - On _____ Off _____

@ _____ Per lb. Price _____

ENTERED 27568

Shipper _____

Weigher LBNo. 15753No. 10/18/07

Zip Code _____

Destination _____

Zip Code _____

Weight _____

Vehicle
Number

Route

No.
Shipping
Units

HM

Kind of Packaging, Description of Articles,
Special Marks and ExceptionsWeight
(Subject to
Correction)

RATE

CHARGES

1

ROLL OFF UNPREP P+S

BUILDING 1034



Ravenna Army Ammunition Plant
Contract No. W52H09-06-C-5008
Demolition of Building 1034
Final Construction Completion Report Addendum

**MUNITIONS RESPONSE FOR LOAD LINES 8 AND 10
ADDENDUM FOR DEMOLITION OF BUILDING 1034**

END OF REPORT



12723 Capricorn Drive, Suite 500
Stafford, Texas 77477

Phone: (281) 340-5525
Fax: (281) 340-5533
www.pikainc.com

"Building a Clean & Secure Future"