





Operations and Maintenance Trip Reports and Quarterly Effectiveness Evaluation Reports

Time Critical Response Action for the Rocket Ridge Area of Open Demolition Area #2 (RVAAP-004-R-01 Open Demolition Area #2 MRS) **Military Munitions Response Program Ravenna Army Ammunition Plant Ravenna**, Ohio



August 2008 — September 2009

THIS PAGE INTENTIONALLY LEFT BLANK



OPERATIONS AND MAINTENANCE TRIP PREPORTS and QUARTERLY EFFECTIVENESS EVALUATION REPORTS

TIME CRITICAL RESPONSE ACTION for the ROCKET RIDGE AREA OF OPEN DEMOLITION AREA #2 (RVAAP-004-R-01 Open Demolition Area #2 MRS)

MILITARY MUNITIONS RESPONSE PROGRAM RAVENNA ARMY AMMUNITION PLANT RAVENNA, OHIO

Submitted To:

US ARMY CORPS OF ENGINEERS OMAHA DISTRICT CENWO-PM 1616 Capitol Avenue, Suite 9000 OMAHA, NE 68102-4901

Prepared By:

HDR | engineering-environmental Management, Inc. 2751 Prosperity Avenue, Suite 200 Fairfax, Virginia 22031

> Contract Number DACA-63-03-D0009 Task Order No.: DK01

August 2008 – September 2009

THIS PAGE INTENTIONALLY LEFT BLANK

Distribution List

	Organization/	Format a	nd Number of	of Copies	
Recipient	Organization/ Title	Electronic/ Email	Electronic/ CD	Print	
Mark Patterson	RVAAP/ Facility Manager	1	2	2	
Mark Krivansky	USAEC/ ERM	1	0	1	
Katie Elgin	OHARNG/ Env. Specialist	1	0	1	
Eileen Mohr	Ohio EPA/ PM	1	0	1	
Doug Simpleman	USACE Omaha/ PM	1	0	1	
Daniel Zugris	e ² M/ PM	1	0	1	

Table of Contents

SECTION

SECTION A – OPERATIONS AND MAINTENANCE REPORTS.....

SECTION B – QUARTERLY EVALUATION AND EFFECTIVENESS REPORTS

Abbreviation	Abbreviations and Acronyms				
CCR	Construction Completion Report				
DMM	Discarded Military Munitions				
e²M	engineering-environmental Management, Inc.				
MC	Munitions Constituents				
MD	Munitions Debris				
MEC	Munitions and Explosives of Concern				
MMRP	Military Munitions Response Program				
MRS	Munitions Response Site				
ODA2	Open Demolition Area #2				
OE	Ordnance and Explosives				
OHARNG	Ohio Army National Guard				
Ohio EPA	Ohio Environmental Protection Agency				
O&M	Operations and Maintenance				
ΡΙΚΑ	PIKA International				
RAB	Restoration Advisory Board				
RVAAP	Ravenna Army Ammunition Plant				
SI	Site Inspection				
TCRA	Time Critical Response Action				
USACE	United States Army Corps of Engineers				
USAEC	United States Army Environmental Command				
UXO	Unexploded Ordnance				

THIS PAGE INTENTIONALLY LEFT BLANK

SECTION A OPERATIONS AND MAINTENANCE REPORTS

THIS PAGE INTENTIONALLY LEFT BLANK



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	12	
PIKA JOB #:	08-53-134			Date:	9/02/09	
Project:	Operation and Maintenance of the S			and Creek Barrier System		
Environmental Conditions:						
Weather Conditions Clear, Overcast, Ra		Sunny				
Temperature:		51°				
Wind (Still, Modera	te, High):	Still				
Humidity (Dry, Moderate, Humid): Low Humidity						
Project:	Operation and M	laintenance of th	ne San	d Creek Barrier	System	

Field Activities:

Description of debris inspection & removal activities: Removed very small amount of leaves and sticks and some mud from barrier. No MEC/MD found. Performed Schonstedt assisted surface sweep up stream approximately 150-200 feet. No MEC/MD found.

Barrier Integrity: Barrier still intact no changes since last O&M inspection.

Assessment of any changes since previous visit: None.

Repairs made or needed to be made. HDR/e²M and Cuyahoga Fence on site to perform scheduled repairs and modifications.



Remarks:

Visitors: Jim McGee

Health and Safety

Conducted health and safety meeting prior to commencement of activities.

Were there any lost time accidents this week?	No	Х	Yes	<u> </u> .	
If "yes", refer attached summary of incident or	OSHA	report			

Quality Conti	rol			
Inspect	tions Performed	Non-Conformances	Corrective Action (CA) Follow-up on CA
_				
Major Proble	ems and Resolution:	None		
Schedule for	Next Month: Cond	uct monthly U&M.		
		Droio	-t Managar	
SUXOS	Lew Kovarik	Proje	ct Manager	Brian Stockwell



PHOTO LOG





View of barriers upon arrival.





View of screens after cleaning and upon departure.



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date	: 9/02/09	Instructor(s):	Melt	au Lea	9	Koua	rik	Time	8800	Log No.: 12
	Sector Se	on: Ravenna Ari	my Ar	nmunitio	on I	-	(10)			
Conti	act No.: E2M-	508-039				Task O	rder Numl	oer:		
Site S	Supervisor or S	UXOS: Lew Kov	varik			SSHO:	Mel Lau			
Traini	Training Provided: Initial Site Hazard Training I							AND Creek millepatr		
	I. TRAINING TOPICS COVERED									
X	Planned Site Activities Chemical Haza			zards Resp			Respirator L	Respirator Use		
K	Physical Safety I	Hazards	azards Routes of Chemical Exposure				Decontamin	ation Procedures		
X	Biological Hazar	ds		Chemical	Exp	osure Sy	ymptoms	X	Emergency	Procedures
	Heat or Cold Str	ess		Level of F	PPE			X	First Aid Pro	cedures
	Site Controls			Types of	PPE				Buddy Team	n Procedures
Other	Topics:									
			II. TR	and the second			TTENDEE	5		
	Name (pri			A S	Sign	ature	$ \rightarrow $		D 11	nization
Lee			R	Sen	1	1			DE/ezM	4
-	mel zuar		6	Sunce	6	8 - 8	(-		nce
D	wid Seiter		1	m	7	yun -		1		chice
- Ele	E BRYSON	OROZNI	7	Um	C	Idar	ο. Λ	C		A-FENCE
	Mel LAG		C	mil	17			1	Dita	1 1 6.000
	nei nau			11100			/		1,11-1	
								ļ		
			III.	TRAIN	ING	VERIF:	ICATION			
	I certify that t	he personnel listed	l on thi	s roster ha	ave r	eceived t	he safety and	health	training descr	ibed above.
	\mathcal{N}	1.12					A	in	~ h	
	Site Safet	y and Health Officer					Une	Sr. UXC) Supervisor or S	ite Supervisor



Visitor Log



Visitors Sign-In Log

 PROJECT LOCATION:
 RVAAP, OHIO

 PROJECT SITE:
 O&M Sand Creek Barrier System
 PROJECT NO:
 08-53-134

Date	Name	Representing	Equipment and		me
			PPE Level	IN	Out
9/2/09	Jim McGee	Vista	ß	0840	0900
		, i			

Comments:

THIS PAGE INTENTIONALLY LEFT BLANK



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	11	
PIKA JOB #:	08-53-134			Date:	7/29/09	
Project:	aintenance of the Sand Creek Barrier System					
Environmental Co	onditions:					
Weather Conditions Clear, Overcast, Ra	Rain	Rain				
Temperature:		71°				
Wind (Still, Moderat	te, High):	Still				
Humidity (Dry, Mod	erate, Humid):	Humid				
Project:	Operation and M	aintenance of th	ne San	d Creek Barrier	⁻ System	
Field Activities:						
Barrier Integrity: Assessment of ar	ny changes since	e previous visi	t: Nor	ne.		
Repairs made or needed to be made. No new repairs need to be made at this time. However, the repairs identified on previous inspections still need to be addressed.						
Visitors: None						



.

Health and Safety

Conducted health and safety meeting prior to commencement of activities.

Were there any lost time accidents this week? No X Yes If "yes", refer attached summary of incident or OSHA report.

Inspec	tions Performed	Non-Conformances	Corrective Action (C	CA) Follow-up on CA
Major Probl	lems and Resolutior	n: None	•	t
hedule for	Next Month: Con	duct monthly O&M.		
hedule for	Next Month: Con	duct monthly O&M.		
hedule for	Next Month: Con	duct monthly O&M.		
hedule for	Next Month: Con	duct monthly O&M.		
hedule for	Next Month: Con	duct monthly O&M.		



PHOTO LOG





View of barriers upon arrival.





View of screens after cleaning and upon departure.



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date:	7/29/09 Instructo	r(s): Mel Lau		Time	: 1400	Log No.: 11	
Site N	lame & Location: Ravenr	a Army Ammunition I	Plant, Ravenna, Ol	Н			
Contra	act No.: E2M-S08-039		Task Order Numb	er:			
Site S	Supervisor or SUXOS: Lev	v Kovarik	SSHO: Mel Lau				
Traini	ng Provided: 🛛 Initial Site	Hazard Training 🛛 Dail	y Safety Briefing 🛛 🖾 Other:				
	Weekly Sa	ifety Training 🛛 🗌 Tas	k/Hazard-specific Tra	aining			
		I. TRAINING T	OPICS COVERED				
	Planned Site Activities	Chemical Haz				Jse	
×	Physical Safety Hazards	Routes of Ch	Routes of Chemical Exposure		Decontamin	ation Procedures	
X	Biological Hazards	Chemical Exp	osure Symptoms		Emergency		
	Heat or Cold Stress	Level of PPE			First Aid Pro	ocedures	
	Site Controls	Types of PPE		X	Buddy Tean	n Procedures	
Other	Topics:						
			OURSE ATTENDEES	5			
	Name (printed)	Sign	ature		Orga	nization	
Jtr					PT V A	4	
	Elvin LAN	Som -	1		P.KA		
Leu		Ler			PIKA		
		TIT. TRAINING	VERIFICATION	I			
	I/certify that the personne	l listed on this roster have r		health	training descr	ibed above.	
		~//	\sim	MA	17		
-	Site Safety and Health C	Officer	/	Sr. UXC	Supervisor or S	Site Supervisor	
				5 0/0			



Visitor Log



Visitors Sign-In Log

 PROJECT LOCATION:
 RVAAP, OHIO

 PROJECT SITE:
 O&M Sand Creek Barrier System
 PROJECT NO:
 08-53-134

Date	Name	Representing	Equipment and	1	me
			PPE Level	IN	Out
	1				
	(,				
(
	1				
	1				
	λ				
		\searrow			
		()			
		A	\supset		
		J			
			•		

Comments:_____

THIS PAGE INTENTIONALLY LEFT BLANK



Trip Report

Prime Contract							
No:	E2M-S08-039			Report No.	10		
PIKA JOB #:	08-53-134			Date:	6/24/09		
Project:	intenance of the Sand Creek Barrier System						
Environmental Co	onditions:						
Weather Conditions (Bright Sun, Clear, Overcast, Rain, Snow):		Sunny	Sunny				
Temperature:		79°					
Wind (Still, Moderat	te, High):	Still					
Humidity (Dry, Mod	lerate, Humid):	Humid					
Project:	Operation and M	aintenance of th	ne San	d Creek Barrier	System		
Field Activities:							
Assessment of ar	ny changes since	e previous visi	t: Nor	ie.			
Repairs made or needed to be made . No new repairs need to be made at this time. However, the repairs identified on previous inspections still need to be addressed.							
Remarks: Visitors: Eileen	Remarks: Visitors: Eileen Mohr (Ohio EPA), Christy Esler (Vista Sciences)						



.

Health and Safety

Conducted health and safety meeting prior to commencement of activities.

Were there any lost time accidents this week? No X Yes If "yes", refer attached summary of incident or OSHA report.

Quality Control					
Inspec	tions Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA	
Major Probl	ems and Resolution:	None			
Ĩ					
Schedule for Next Month: Conduct monthly O&M.					
SUXOS	Lew Kovarik	Proj∈	ct Manager B	Brian Stockwell	



PHOTO LOG





View of barriers upon arrival.





Picture showing cleaning of screen.





Screens after cleaning and upon departure.


Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date: 6/24/09Instructor(s): Mel LauTime: 1000Log No.: 10							Log No.: 10		
Site I	Name & Locatio	on: Ravenna Ar	my Aı	mmunition F	Plant, Ravenna, O				
Cont	ract No.: E2M-	S08-039			Task Order Numl	oer:			
Site S	Supervisor or S	UXOS: Lew Kov	varik		SSHO: Mel Lau				
Train	ing Provided:	Initial Site Haza	ard Tra	aining 🗌 Dail	y Safety Briefing		⊠Other:		
	Weekly Safety Training Task/Hazard-specific Training								
					OPICS COVERED				
	Planned Site Act	tivities		Chemical Haz		ļ	Respirator U		
-	Physical Safety	Hazards			emical Exposure	ļ		ation Procedures	
	Biological Hazar	ds			osure Symptoms	Ĺ	Emergency		
L	Heat or Cold Str	ress			LevelA	-	First Aid Pro		
	Site Controls			Types of PPE			Buddy Team	Procedures	
Othe	r Topics:								
			<u>II. TI</u>	the second se	URSE ATTENDEE	5	Orgon	vization	
0	Name (pri		- /	hristy E	ature		RUAAP	nization	
Ch	risty Esle		X	Ed of	The a		Ohio EPP		
	W KOVANI	2	0	Ker	A A	1	TKA		
m			C	Mark	Ta		Pita		
						+			
			III	. TRAINING	SVERIFICATION				
	I certify that	the personnel liste	d on th	is roster have I	received the safety and	d health	training descr	ibed above.	
	m	07			Fou	-1/	Vin 1	//	
	Site Safe	ty and Health Officer			0.000	Sr. UX) Supervisor or 8	Site Supervisor	
	Site Safety and Health Officer Sr. UXO Supervisor or Site Supervisor								



Visitor Log



Visitors Sign-In Log

PROJECT LOCATION: _____RVAAP, OHIO PROJECT SITE: ____O&M Sand Creek Barrier System _____PROJECT NO: ____O8-53-134___

Date	Name	Representing	Equipment and	Time		
			PPE Level	IN	Out	
6/24/02	-		Level A			
6/24/05	Ellern Mohr	OL. SPA	hevel D	10:04	10:50	
6/24/09	Elern Mohr Christy Esler	OL. SPA RVAAP	1(10:04	10:50	
	0					

Comments:



Trip Report

Prime Contract	E2M-S08-039			Report No.	9		
No:							
PIKA JOB #:	08-53-134			Date:	5/27/09		
Project:	Project: Operation and Maintenance of the Sand Creek Barrier System						
Environmental Co	Environmental Conditions:						
Weather Conditions Clear, Overcast, Ra		Overcast					
Temperature:		76°					
Wind (Still, Modera	te, High):	Still					
Humidity (Dry, Mod	lerate, Humid):	Humid					
Project:	Operation and M	laintenance of th	ne San	d Creek Barrier	System		
Field Activities:	1						
Barrier Integrity: Assessment of ar Repairs made or However, the rep	ny changes since r need to be m	e previous visi nade. No nev	t: nor v repa	ne. airs need to	be made at this time.		
Remarks: Visitors: Mark Patterson - RVAAP FM, Christy Esler - Vista Sciences, Todd Fisher - Ohio EPA.							



Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week? No X Yes . If "yes", refer attached summary of incident or OSHA report.

Quality Cont	rol			
Inspec	tions Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
Major Probl	lems and Resolution:	None		
Schedule for	Next Month: Conc	luct monthly O&M		
Schedule for	Next Month: Conc	luct monthly O&M		
Schedule for	Next Month: Conc	luct monthly O&M		
Schedule for	Next Month: Conc	luct monthly O&M		



PHOTO LOG





View of barriers upon arrival.



Operation and Maintenance - Sand Creek Barrier System



Picture showing cleaning of screen.



Screens after cleaning and upon departure.



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date: 5/27/09Instructor(s): Mel LauTime: /000Log No.: 9							
Site Name & Location: Ravenna Army Ammunition Plant, Ravenna, OH							
Contract No.: E2M-S	08-039		Task Order Numb	er:			
Site Supervisor or SU	IXOS: Lew Kovaril	k	SSHO: Mel Lau				
Training Provided:	Initial Site Hazard T	raining 🖄 Dail	y Safety Briefing		⊠Other:		
			k/Hazard-specific Tra	aining			
	I. TRAINING TOPICS COVERED						
Planned Site Activ	vities	Chemical Haz	ards		Respirator Use		
Physical Safety H	azards	Routes of Che	emical Exposure		Decontamination Procedures		
Biological Hazard	S	Chemical Exp	osure Symptoms	6	Emergency Procedures		
Heat or Cold Stre	SS	Level of PPE			First Aid Procedures		
Site Controls		Types of PPE		V	Buddy Team Procedures		
Other Topics:							
			URSE ATTENDEES	5			
Name (prin	ted)	Sign	ature		Organization		
Lew Kovarik Damiel Zugris	K	Ken L	ou /		PIKA		
JAMES BOUND	FD -	paine or	nip'	e ² M Pika			
JAMES EDOUVI		/					
		(
-			~				
	\frown						
		I. TRAINING	VERIFICATION				
L certify that the				health t	raining described above.		
			- La		1		
Site Safety a	and Health Officer		here	Sr. UXO	Supervisor or Site Supervisor		



Visitor Log



Visitors Sign-In Log

PROJECT LOCATION: <u>RVAAP, OHIO</u>

PROJECT SITE: <u>O&M Sand Creek Barrier System</u> PROJECT NO: <u>08-53-134</u>

Date	Name	Representing	Equipment and	Tir	ne
	1 1 0 1		PPE Level	IN	Out
5/27/0	& Mach Pale	US Army (BrAC) VISTA OLATO 1584	Level D	1015	
5127/09	Listy Esfer	VISTA	le	1	
5/22/04	(Hoy Rober	6140 584	LEVER D	1013	
	5				
	×				

がない

Comments:

THIS PAGE INTENTIONALLY LEFT BLANK



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	8	
PIKA JOB #:	08-53-134			Date:	04-28-09	
Project:	Operation and M	laintenance of th	ne San	d Creek Barrier	System	
Environmental Co	Environmental Conditions:					
Weather Conditions Clear, Overcast, Ra		Overcast				
Temperature:		74°				
Wind (Still, Modera	Wind (Still, Moderate, High):		Still			
Humidity (Dry, Moderate, Humid):		Moderate				
Project:	Operation and M	aintenance of th	ne San	d Creek Barrier	System	

Field Activities:

Description of debris inspection & removal activities: Removed heavy accumulation leaves and sticks and some mud from barrier. No MEC/MD found.

Barrier Integrity: The upstream screen is intact, however general repairs are required, as recommended by e²M in the 25 March 2009 Supplemental Effectiveness Evaluation (SEE) Report (including reducing the height of the central panels to 10-12 inches, which will also remove the damaged top two wires of the second panel). Both the north and south ends of the downstream screen have washed out of the bank. The installation of two new posts at the north and south ends of the barrier, recommended in the SEE Report, will address this problem.

Assessment of any changes since previous visit: See above.

Repairs made or need to be made. The bolts of the post clamping system were tightened at all posts. The SEE Report recommendations for repairs and improvements will address all issues noticed during the present O&M visit.



Remarks:

Visitors: None

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No	Х	Yes	<u> </u> .	
, refer attached summary of incident or	OSHA	report			

Quality Control			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
Major Problems and Resolution	: None		
Schedule for Next Month: Con	duct monthly O&M		
SUXOS Lew Kovari	k Proje	ct Manager Br	ian Stockwell



PHOTO LOG





View of barriers upon arrival.





Picture showing north end of the bottom screen detached from stream bank.



Picture showing south end of the bottom screen detached from stream bank.





Close-up of top screen after cleaning.



Picture showing both screens after cleaning.



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date: 4/28/09 Instructor(s): Mel Lau						Time	1000	Log No.: 8
Site I	Site Name & Location: Ravenna Army Ammunition Plant, Ravenna, OH							
Conti	act No.: E2M-S	508-039			Task Order Numb	er:		
Site S	Supervisor or S	UXOS: Lew Kov	/arik		SSHO: Mel Lau			
Traini	ing Provided:] Initial Site Haza	ard Tra	ining 🗌 Dail	y Safety Briefing		⊠Other:	
		Weekly Safety	Trainin	g 🗌 Tasl	k/Hazard-specific Tra	aining		
			Ι. Τ	RAINING TO	OPICS COVERED			
X	Planned Site Act	ivities		Chemical Haz	zards		Respirator L	lse
¥	Physical Safety I	lazards		Routes of Che	emical Exposure		Decontamin	ation Procedures
×	Biological Hazar	ds			osure Symptoms	×	Emergency	
	Heat or Cold Str	ess		Level of PPE		X	First Aid Pro	
	Site Controls			Types of PPE			Buddy Team	Procedures
Other	Topics:							
			II. TR		URSE ATTENDEES	5		
	Name (pri			Sign	ature		1000	nization
- Le	ew Kouar) Jel Lag	i f	Ċ	Then .	<u> </u>		PIKK	F
	RI LAY			Mul	k		1/4	
			III.	TRAINING	VERIFICATION			
	I certify that t	the personnel listed			eceived the safety and	health	training descr	ibed above.
	Site Safety	y and Health Officer		6		Sr. UXC) Supervisor or S	ite Supervisor



Visitor Log



Visitors Sign-In Log

PROJECT LOCATION: _____ RVAAP, OHIO

PROJECT SITE: <u>O&M Sand Creek Barrier System</u> PROJECT NO: <u>08-53-134</u>

Date	Name	Representing	Equipment and	Time		
			PPE Level	IN	Out	
	No visitors					

Comments:_____



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	7
PIKA JOB #:	08-53-134			Date:	03-25-09
Project:	Operation and M	laintenance of th	he Sand Creek Barrier System		
Environmental Co	onditions:				
Weather Conditions Clear, Overcast, Ra	· · ·	Rain			
Temperature:		40°			
Wind (Still, Moderat	te, High):	Moderate			
Humidity (Dry, Moderate, Humid):		Moderate			
Project: Operation and M		laintenance of th	ne San	d Creek Barrier	System

Field Activities:

Description of debris inspection & removal activities: Removed small amount of leaves sticks and mud from barrier. No MEC/MD found.

Barrier Integrity: The upstream screen panels are bowed but the barrier is operable. The downstream barrier needs repairs: the south panel has detached from the bank and the north panel is no longer keyed tightly into the bank.

Assessment of any changes since previous visit: See above.

Repairs made or need to be made: The gap between south screen panel and bank was filled with rocks to about 10-12 inches above creek bottom. PIKA will tighten the bolts on all posts. E2M will coordinate the repairs to the barrier system.



Remarks:

Visitors: None

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No		Yes	□.		
If "yes", refer attached summary of incident or	OSHA	report	t.			

Quality Contro	I			
Inspectio	ons Performed	Non-Conformances	Corrective Action (CA)) Follow-up on CA
Major Probler	ms and Resolution:	None		
Schedule for N	lext Month: Conc	luct monthly O&M		
SUXOS	Lew Kovarik	Proje	ct Manager	Brian Stockwell



PHOTO LOG





Barrier upon arrival.





Pictures showing section of bottom screen detached from bank.





View showing degree of bowing on bottom screen.





Barrier upon departure



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date	: 3/25/09	Instructor(s):	Mel L	au		Time	1000	Log No.: 7	
			my A	mmunition P	Plant, Ravenna, Ol				
Contract No.: E2M-S08-039 Task Order Number:									
Site Supervisor or SUXOS: Lew Kovarik SSHO: Mel Lau									
Train	Training Provided: 🗌 Initial Site Hazard Training 🗌 Daily Safety Briefing 🛛 🖾 Other:								
		Weekly Safety	Trainir	ng 🗌 Tasl	<td>aining</td> <td></td> <td></td>	aining			
			I. 1		OPICS COVERED				
×	Planned Site Acti	vities		Chemical Haz			Respirator Use		
	Physical Safety H				emical Exposure			ation Procedures	
	Biological Hazard				osure Symptoms	X	Emergency		
X	Heat or Cold Stre	ess		Level of PPE			First Aid Procedures		
	Site Controls			Types of PPE		K	Buddy Tean	n Procedures	
Other	Topics:								
	Nomo (prin		<u>II. TI</u>		URSE ATTENDEES ature	>	Oraci	nization	
1.a	Name (prin			Sign			PIKA		
Me	elvin hag		X	Mehn	ta		PIKA		
	aniel Zugr	13	X	imits	mp	P	HEA R.	am	
	J				V			•	
			TTT	TRATNING	VERIFICATION				
	I certify that th	ne personnel listed			eceived the safety and	health	training descr	ibed above.	
	Mu	1 Tan	. on all		Kar				
	Site Safety	and Health Officer				Sr. UXO	Supervisor or S	ite Supervisor	

THIS PAGE INTENTIONALLY LEFT BLANK



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	6	
PIKA JOB #:	08-53-134			Date:	02-05-09	
Project:	Operation and Maintenance of the Sa			and Creek Barrier System		
Environmental Conditions:						
Weather Conditions (Bright Sun, Clear, Overcast, Rain, Snow):		Sunny				
Temperature:		3°				
Wind (Still, Moderate, High):		Moderate				
Humidity (Dry, Moderate, Humid):		Dry				
Project:	laintenance of th	ne San	d Creek Barrier	System		

Field Activities:

Description of debris inspection & removal activities: Barriers are frozen over with snow and ice. Removed snow from top of fourth panel to measure how much bowing has occurred.

Barrier Integrity: The barriers appear to be intact under the snow and ice.

Assessment of any changes since previous visit: Complete assessment could not be conducted due to heavy snow and ice cover over the majority of the barriers. Exposed section of lower barriers was inspected. No major increase in deflection/bowing was noted.

Repairs made or need to be made: No repairs required or made during this visit.



Remarks:

Visitors: Daniel Zugris

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No		Yes	<u> </u> .		
If "yes", refer attached summary of incident or	OSHA	report	t.			

uality Cont	rol			
Inspec	tions Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
Major Probl	ems and Resolution:	None		
chedule for	Next Month			
JXOS	Lew Kovarik	Proje	ct Manager Bri	an Stockwell


PHOTO LOG





Barriers upon Arrival





Measuring the bowing of screen



Photo depicts the thickness of ice at Sand Creek



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date: 2/05/09 Instructor(s): Mel Lau Time: /030 Log No.: 6												
Site Name & Location: Ravenna Ar	my Ammunition I	Plant, Ravenna, Ol	-									
Contract No.: E2M-S08-039		Task Order Numb	er:									
Site Supervisor or SUXOS: Lew Ko	varik	SSHO: Mel Lau										
Training Provided: 🛛 Initial Site Haza	ard Training 🗌 Dail	y Safety Briefing		図Other:								
Weekly Safety	Training 🗌 Tas	k/Hazard-specific Tra	aining									
I. TRAINING TOPICS COVERED												
>> Planned Site Activities	Chemical Ha	zards		Respirator Use								
🗶 Physical Safety Hazards	Routes of Ch	emical Exposure		Decontamination Procedures								
Biological Hazards	Chemical Exp	osure Symptoms	×	Emergency Procedures								
✓ Heat or Cold Stress	Level of PPE		×	First Aid Procedures								
Site Controls	Types of PPE			Buddy Team Procedures								
Other Topics:												
	II. TRAINING CO	OURSE ATTENDEES	5									
Name (printed)	Sigr	ature		Organization								
hew KovArik	Leu	$\nu \gamma$		PIKA								
Mel Lon	Mit day	- Que	ez	Pika								
Daniel Zugris	Come of	mp	er									
0												
		VEDICIOATION										
T contify that the neuronneal lister		S VERIFICATION	boolth	training described above								
I certify that the personnel listed	a on this roster have r	eceived the safety and	nealth	u anning described above.								
- Marka		Ace		R								
Site Safety and Health Officer		*	Sr. UXC) Supervisor or Site Supervisor								



Visitor Sign-In Log



Visitors Sign-In Log

 PROJECT LOCATION:
 RVAAP, OHIO

 PROJECT SITE:
 O&M Sand Creek Barrier System
 PROJECT NO:
 08-53-134

Date	Name	Representing	Equipment and		me
			PPE Level	IN	Out
2/5/09	DanielZudris	eZM	Ъ	10:30	11:30
	DanielZugris				

Comments:_____

THIS PAGE INTENTIONALLY LEFT BLANK



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	5	
PIKA JOB #:	08-53-134			Date:	12-16-08	
Project:	Operation and M	ne San	d Creek Barrier	System		
Environmental Conditions:						
Weather Conditions Clear, Overcast, Ra		Overcast				
Temperature:		22° F				
Wind (Still, Moderate, High):		Moderate				
Humidity (Dry, Moderate, Humid):		Dry				
		1				

Field Activities:

Description of debris inspection & removal activities: Removed leaves, sticks and mud from barrier. Numerous amounts of leaves on both screens. No MEC/MD found.

Barrier Integrity: Barrier is operable, there are no gaps that would allow MEC/MD to pass through.

Assessment of any changes since previous visit: Both screens appear to be bent more than at the previous inspection.

Repairs made or need to be made: None at this time.



Remarks:

Visitors: None

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No	Х	Yes	<u> </u> .	
If "yes", refer attached summary of incident or	OSHA	report.			

Quality Control				
Inspections Pe	erformed	Non-Conformances	Corrective Action (CA) Follow-up on CA
Major Problems ar	nd Resolution:	None		
Schedule for Next	Month: Follo	ow on inspection o	of barrier	
SUXOS	Lew Kovarik	Proje	ct Manager	Brian Stockwell
UXO Safety Officer	Mel Lau			



PHOTO LOG





Overview of Screens upon arrival





Overview of Screens upon arrival





Screens bowing





Cleaning Screens





Overview of barriers following cleaning operations. Note: Remaining debris seen on screens is frozen to the screens.



Safety Training Attendance Log

PIKA

PIKA SAFETY TRAINING ATTENDANCE LOG

Date	: 16 Dec 0 8 Instructor(s):	N	lelvin Lau	<	Time	: 1300	Log No.: 5					
Site I	Name & Location: Ravenna Ar	rmy Ar	mmunition F	Plant, Ravenna, O								
	ract No.: E2M-508-039			Task Order Num	ber:							
Site S	Site Supervisor or SUXOS: Lew Kourril SSHO: Melvin Lan											
Train	Training Provided:											
	Weekly Safety		-	<td>aining</td> <td></td> <td></td>	aining							
		1 1		OPICS COVERED	1							
C	Planned Site Activities		Chemical Haz			Respirator L						
L	Physical Safety Hazards			emical Exposure			ation Procedures					
	Biological Hazards			osure Symptoms	L	Emergency						
	Heat or Cold Stress		Level of PPE	Ð	Ĺ	First Aid Pro						
01	Site Controls	L	Types of PPE		Ĺ	Buddy Tean	n Procedures					
Other	Topics:						······					
		TT TC		URSE ATTENDEE	C							
	Name (printed)	11. 11		ature	<u>»</u> 	Orga	nization					
Lei	- Kovan K	(Lew 1	ht		PIKR						
	201 HORMUZDT		Jezan vs.			PILIA						
	1stin Roc	E	1.61			AEROTALE						
N	10/012 hac	7	Mich	fa		PITA						
		TTT	TRAINING	VERIFICATION								
	I certify that the personnel listed				health	training desc	ribed_above					
	M Production Person and install	. en un										
	Site Safety and Health Officer	20 		- A e	Sr. LIXO	Supervisor or S	Site Supervisor					
				~	511 0/10							



Visitor Sign-In Log



Visitors Sign-In Log

Date	Name	Representing	Equipment and	Ti	me
	- operation are to many the		PPE Level	IN	Out
12/16/08	Lew KOVARIK	PIKA PIKA Aarotale Pika	Level ID	0900	1700
12/16/08	YEZDÍ HORMUZDY	PIKA	Level D	0900	1700
12/16/08	Justin Roc	Arotale	Leval D	0900	1700
16 Dec 08	Melvin Lay	Pika	Level D	0900	1700

Comments:_____



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	4	
PIKA JOB #:	08-53-134			Date:	11-19-08	
Project:	Operation and M	ne San	d Creek Barrier	System		
Environmental Conditions:						
Weather Conditions Clear, Overcast, Ra		Overcast				
Temperature:		26° F				
Wind (Still, Moderate, High):		Moderate				
Humidity (Dry, Moderate, Humid):		Dry				

Field Activities:

Description of debris inspection & removal activities: Removed numerous amounts of leaves and sticks from barrier. Recommend for future inspection/cleaning in late fall/early winter assign two additional persons to help with cleanup.

Barrier Integrity: Both screens slightly bent, but no breaks or cracks.

Assessment of any changes since previous visit: Both screens are bent more than the previous inspection.

Repairs made or need to be made: None at this time.



Remarks:

Visitors: None

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No	Х	Yes	<u> </u> .
If "yes", refer attached summary of incident or	OSHA	report.		

Quality Control				
Inspections P	erformed	Non-Conformances	Corrective Action (CA) Follow-up on CA
Major Problems a	nd Resolution:	None		
Schedule for Next	Month: Follo	ow on inspection o	of barrier	
SUXOS	Lew Kovarik	Proje	ct Manager	Brian Stockwell
UXO Safety Officer	Mel Lau			



PHOTO LOG





Overview of barrier upon arrival





Screens bowing.





Overview of barriers before demobilization



Safety Training Attendance Log

PIKA

PIKA SAFETY TRAINING ATTENDANCE LOG

Date	: 11/19/08 Instructor(s):	ME	ih hau		Time	1030	Log No.: 4					
Site	Name & Location: Ravenna Ar	my A	mmunition F	Plant, Ravenna, O	H							
	ract No.:			Task Order Numb	er:							
Site	Supervisor or SUXOS: hew	Kor	sacik	SSHO: MEL	LK	70						
	ing Provided: 🗌 Initial Site Haza					区Other:						
	Weekly Safety Training Task/Hazard-specific Training											
	I. TRAINING TOPICS COVERED											
×	Planned Site Activities		Chemical Haz	ards		Respirator L	Jse					
X	Physical Safety Hazards		Routes of Ch	emical Exposure		Decontamin	ation Procedures					
X	Biological Hazards		Chemical Exp	osure Symptoms	X	Emergency	Procedures					
X	Heat or Cold Stress	K	Level of PPE		X	First Aid Pro	ocedures					
	Site Controls		Types of PPE		X	Buddy Tean	n Procedures					
Othe	r Topics:											
		<u>II. т</u>		URSE ATTENDEES	S	0	inntion					
10	Name (printed)		Pour	ature		PT	nization					
	EL LAU	6	Myl Ta			P.T.K	A					
Ye	zdi Hormozdi		YERAK UNON	A		PITK	A					
			15.									
	÷											
		III	. TRAINING	VERIFICATION								
	I certify that the personnel listed	on th	is roster have re	eceived the safety and	health	training descr	ibed above.					
	Mich K/a			Lei	1	- je						
	Site Safety and Health Officer			V	Sr. UXO	Supervisor or S	ite Supervisor					



Visitor Sign-In Log



Visitors Sign-In Log

 PROJECT LOCATION:
 RVAAP, OHIO

 PROJECT SITE:
 O&M Sand Creek Barrier System
 PROJECT NO:
 08-53-134

Date	Name	Representing	Equipment and	Time		
			PPE Level	IN	Out	
11/19	No visitors					
	The second s					

Comments:_____



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	3	
PIKA JOB #:	08-53-134			Date:	10-23-08	
Project:	Operation and Maintenance of the Sand Creek Barrier System					
Environmental Conditions:						
Weather Conditions (Bright Sun, Clear, Overcast, Rain, Snow):		Clear, sunny				
Temperature:		47° F				
Wind (Still, Moderate, High):		Still				
Humidity (Dry, Moderate, Humid):		Dry				

Field Activities:

Description of debris inspection & removal activities: Leaves, branches, silt/mud, and sticks. Removed debris from both screens.

Barrier Integrity: Good

Assessment of any changes since previous visit: Slight washout. Erosion on southern ends of both barriers.

Repairs made or need to be made: Placed rocks at south ends of both barriers to stop erosion.



Remarks:

Visitors: Mark Patterson (RVAAP), and Daniel Zugris (e2M)

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No	Х	Yes	<u> </u> .	
If "yes", refer attached summary of incident or	OSHA	report.			

Quality Control									
Inspections P	erformed	Non-Conformances	Corrective Action (CA) Follow-up on CA					
Major Problems a	nd Resolution:	None							
Schedule for Next Month: Follow on inspection of barrier									
SUXOS	Lew Kovarik	Proje	ect Manager	Brian Stockwell					
UXO Safety Officer	Mel Lau								



PHOTO LOG





Overview of Screens upon arrival





Cleaning Screen





Washout area at barrier



Washout area reinforced with rocks




Washout area at barrier



Washout area reinforced with rocks





Overview of barriers before demobilization



Safety Training Attendance Log



PIKA SAFETY TRAINING ATTENDANCE LOG

Date	: 10/23/08 Instructor(Time	1030	Log No.: 3				
Site I	Name & Location: Ravenna	Army Ammunition	Plant, Ravenna, O	H				
Cont	ract No.: E2M-S08-039		Task Order Num	oer:				
Site S	Supervisor or SUXOS: Lew	Kovarik	SSHO: Mel Lau					
Traini	ing Provided: 🗌 Initial Site H	azard Training 🖸 Dai	y Safety Briefing		⊠Other:			
	Weekly Safe	ty Training 🛛 🗔 Tas	k/Hazard-specific Tr	aining				
	I. TRAINING TOPICS COVERED							
	Planned Site Activities	zards		Respirator L	lse			
X Physical Safety Hazards Routes of Che		emical Exposure		Decontamin	ation Procedures			
X	Biological Hazards		oosure Symptoms		Emergency			
	Heat or Cold Stress	📈 Level of PPE		X	First Aid Pro			
	Site Controls	Types of PPE		X	Buddy Team	Procedures		
Other	Topics:							
			OURSE ATTENDEES	S	0			
	Name (printed)	Sigr	ature			nization		
Lec	V Kourrill	Non	92.		PIKA	<u>// }</u>		
	aniel Zugris	Demil	ion		e2M			
	J		P.C.					
		III. TRAINING	VERIFICATION					
	I certify that the personnel li	sted on this roster have r	received the safety and	l health	training descr	ibed above.		
~	Myl R.L.		Leu		h			
	Site Safety and Health Offi	cer		Sr. UXC) Supervisor or S	ite Supervisor		



Visitor Sign-In Log



Visitors Sign-In Log

 PROJECT LOCATION:
 RVAAP, OHIO

 PROJECT SITE:
 O&M Sand Creek Barrier System
 PROJECT NO:
 08-53-134

Date	Name	ame Representing		Tir	ne
			PPE Level	IN	Out
10/33/05	hew KovArth	FIKA	MOD D	1030	12:00
10/23/07	Mel Lag	PIKA	MODB	1030	12:00
10/23/08	Daniel Zugris	ezm	Mod D	10:30	12:00
	J	(
				_	

Comments:_____



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	2
PIKA JOB #:	08-53-134			Date:	9-22-08
Project:	Operation and M	laintenance of th	ne San	d Creek Barrier	System
Environmental Co	onditions:				
Weather Conditions Clear, Overcast, Ra		Clear, sunny			
Temperature:		68° F			
Wind (Still, Moderate, High):		Still			
Humidity (Dry, Mod	lerate, Humid):	Dry			
		1			

Field Activities:

Description of debris inspection & removal activities: Leaves, branches, mud, sticks and rocks. Removed debris from both screens.

Barrier Integrity: Both Barriers bowed slightly due to branches and leaves approximately 3-5" thick on the screens from bottom to top.

Assessment of any changes since previous visit: Barrier screens slightly more bowed (no breaks or cracks in screen).

Repairs made or need to be made: None.



Remarks:

Visitors: Mark Patterson (RVAAP), Eileen Mohr (Ohio EPA)

Health and Safety

Conducted health and safety meetings and task order meetings every morning, prior to commencement of activities.

Were there any lost time accidents this week?	No	Х	Yes	<u> </u> .	
If "yes", refer attached summary of incident or	OSHA	report.			

Quality Control											
Inspections P	erformed	Non-Conformances	Corrective Action (CA)	Follow-up on CA							
Major Problems a	nd Resolution:	None									
Schedule for Next Month: Follow on inspection of barrier											
·											
SUXOS	Lew Kovarik	Droic	ect Manager B	rian Stockwell							



PHOTO LOG





Overview of Screens upon arrival





Cleaning Screen



Bowing of barrier





Overview of barriers before demobilization



Safety Training Attendance Log

PIKA

PIKA SAFETY TRAINING ATTENDANCE LOG

Date: 9/22/08 Instructor(s)		lel hay			10:00	Log No.: 🔍
Site Name & Location: Ravenna A	rmy A	mmunition I				
Contract No.:			Task Order Numb	er:		
Site Supervisor or SUXOS:	to	warit	SSHO: Melh	AG		
Training Provided: 🛛 Initial Site Haz					区Other:	
Weekly Safety			k/Hazard-specific Tr	aining		
	I. '		OPICS COVERED			
Planned Site Activities		Chemical Haz	ards		Respirator L	
Physical Safety Hazards			emical Exposure			ation Procedures
Biological Hazards			osure Symptoms	X	Emergency	
Heat or Cold Stress	X	Level of PPE	D	X	First Aid Pro	and an end of the Art
Site Controls		Types of PPE			Buddy Tean	n Procedures
Other Topics:						
	II. T		URSE ATTENDEES	5		
Name (printed)	-	Sign	ature			nization
hear Kouthyk		Ran	ta f		PT-RA	
Mark Patterson	1	Marl Pir	that		RUAAt	2
ELLEN T. MATT		eh 1 M	R	1	DINO EP	A
				<u> </u>		
			-			
	-					
	+					
-						
	III	. TRAINING	VERIFICATION			
I certify that the personnel lister				l health	training desc	ribed above.
Site Safety and Health Officer			Len	Sr. UXC	Supervisor or S	Site Supervisor



Visitor Sign-In Log



Visitors Sign-In Log

PROJECT LOCATION: $\underline{RUAR}OLic$ PROJECT SITE: \underline{Orm} PROJECT NO: $\underline{08-53-134}$

Date	Name	Representing	Equipment and	Tir	ne
			PPE Level	IN	Out
225000	Melvin hay	Pika	Level D	1000	
2250pcr	here trousart	Pitra	hevel B	1000	
27Sep	how towark Mark Patterson		11	1015	1030
225ept	3 ELERNT. MOUTR	OHO EPA	LEVER D	10 20	1050
,					

Comments:_____



Trip Report

Prime Contract No:	E2M-S08-039			Report No.	1
PIKA JOB #:	08-53-134			Date:	8-19-08
Project:	Operation and M	laintenance of th	ne San	d Creek Barrier	System
Environmental Co	onditions:				
Weather Conditions Clear, Overcast, Ra		Overcast, light	rain		
Temperature:		71° F			
Wind (Still, Modera	te, High): moderate				
Humidity (Dry, Mod	lerate, Humid):	moderate			

Field Activities:

Description of debris inspection & removal activities: Leaves, branches, sticks and rocks. Removed debris from both screens.

Barrier Integrity: Second Barrier bowed slightly due to leaves, branches etc. Debris built up due to high water. Debris was up to top of both screens at the high water mark. North side of barrier had slight washout.

Assessment of any changes since previous visit: N/A

Repairs made or need to be made: Repaired washout with available rocks.



Remarks:

Visitors: Mark Patterson (RVAAP), Irv Venger (RVAAP) Todd Fisher (Ohio EPA)

Health and Safety

Conducted health and safety meeting and task order meeting prior to commencement of activities.

Were there any lost time accidents this week?	No	X	Yes	
If "yes", refer attached summary of incident or	OSHA	report.		

Quality Control										
Inspections Pe	erformed	Non-Conformances	Corrective Action (CA)) Follow-up on CA						
Major Problems ar	nd Resolution:	None								
chedule for Next	Month: Follo	ow on inspection o	of barrier							
Schedule for Next	Month: Follo	ow on inspection o	of barrier							
Schedule for Next	Month: Folle	ow on inspection o	of barrier							
Schedule for Next	Month: Folle			Brian Stockwell						



PHOTO LOG





Overview of Screens upon arrival





Cleaning Screen



Washout area at second barrier





Washout area reinforced with rocks



Ohio EPA inspection of Sand Creek Barrier





Overview of barriers before demobilization



Safety Training Attendance Log

PIKA

PIKA SAFETY TRAINING ATTENDANCE LOG

Date	: 8 /19/08 Instructor(s)	LLAU		Time	: 0945	Log No.: /			
Site	Name & Location: Ravenna A	rmy A	mmunition F	Plant, Ravenna, O	H				
100 00000000	ract No.:			Task Order Num	ber:				
Site	Supervisor or SUXOS: $Lew k$	OUAN	14	SSHO: MEL	LAL	J			
	ing Provided: 🗹 Initial Site Haz					⊠Other:			
	Weekly Safety	Traini	ng 🗌 Tasl	k/Hazard-specific Tr	aining				
	I. TRAINING TOPICS COVERED ✓ Planned Site Activities Chemical Hazards Respirator Use								
X	Planned Site Activities		Chemical Haz	zards		Respirator U	lse		
X	Physical Safety Hazards		Routes of Ch	emical Exposure		Decontamin	ation Procedures		
X	Biological Hazards		Chemical Exp	osure Symptoms		Emergency	Procedures		
	Heat or Cold Stress	X	Level of PPE			First Aid Pro	cedures		
	Site Controls		Types of PPE		X	Buddy Team	n Procedures		
Othe	r Topics:								
		II. T	RAINING CO	URSE ATTENDEE	S				
	Name (printed)		A Sign	ature		Orgar	nization		
her	~ Koudrik	6	Ken	<u>~</u> /		TEKA	-		
Me	luin hau		Mil	han-		IINA			
	levin Scherer		Aun	Scheren		e 479			
		-							
		<u> </u>							
<u> </u>									
		_		VERIFICATION					
	I certify that the personnel listed	d on th	is roster have re	eceived the safety and	d health	training descr	ibed above.		
	Milta			Aer			7		
	Site Safety and Health Officer				Sr. UXO	Supervisor or S	ite Supervisor		



Visitor Sign-In Log



Visitors Sign-In Log

PROJECT LOCATION: <u>RVAAP</u> Sand Creek Barrier D&M PROJECT SITE: ______PROJECT NO: ______

Date	Name	Representing	Equipment and	Ti	me
	0.		PPE Level		Out
08/19/08	Devin Scheren	e 2M	D	0945	1100
8/19/08	Aan Kant	PIKA	\bowtie	0945	1100
19 Ang 08	- Myl Tay	PIKA	D	0945	1100
8/19/68	Cloft Austin	OHIOEPR	D	0945	1100
8/19/08	Mark Patterson	RVAAP	D	0945	10:30
8/19/0	I Venger	RVAAP	D	09416	1030
			÷		

Comments:_____

THIS PAGE INTENTIONALLY LEFT BLANK

SECTION B QUARTERLY EVALUATION AND EFFECTIVENESS REPORTS

THIS PAGE INTENTIONALLY LEFT BLANK

Quarterly Effectiveness Evaluation (QEE) Report

Including Summary of Barrier Repairs

Sand Creek Barrier System Time Critical Response Action (TCRA) for the Rocket Ridge Area of Open Demolition Area #2

Project No:	4100-979-01			QEE Report No:	4
Date of QEE Site Visit:	2 September 2009				
Time Period Covered by QEE Report:	From	27 May 2009			
	То:	2 September 2009			
Dates of O&M Trips During Period Covered by QEE Report:			24 June 2009 (O&M Trip #10)		
			29 July 2009 (O&M Trip #11)		
			2 Sep	ptember 2009 (O&M Trip #12)	

Summary of O&M Observations and Activities Performed During the QEE Report Period. Prior to the 2 September 2009 Repairs

Materials found on the screens: Leaves, branches, sticks, sand and gravel. No munitionsrelated materials were found at the barrier (see Photo #1 in Attachment 1).

Barrier integrity:

Upstream (3-inch grid) barrier: All barrier elements were in place and there were no gaps between the screen panels and creek bed and banks. The ends of the top two horizontal wires of the second panel from the south were observed detached from the post clamping system. The tops of the panels were bowed in the direction of the water flow.

Downstream (1-inch grid) barrier: All posts and back braces were intact. The end panels had detached from the creek banks (see Photos #2 and #3). The tops of the panels were bowed in the direction of the water flow. Sand and gravel, approximately 2-3 inches deep, had accumulated in front of the third panel from the south.

Maintenance performed during O&M Trips: Inspected the barrier and removed the materials accumulated on the screens.

Summary of Barrier Repair Activities Conducted on 2 September 2009

On 2 September 2009, HDR/e²M mobilized to Ravenna Army Ammunition Plant (RVAAP) to oversee and direct the Sand Creek Barrier System O&M Subcontractor, PIKA International (PIKA), and the Construction Subcontractor, Cuyahoga Fence (Cuyahoga).

Prior to accessing the site, HDR/e²M briefed PIKA and Cuyahoga on the specifics of the scope of work, safety and health procedures to be followed, and potential hazards. Copies of the safety and health logs are included in Attachment 2 and the Employee/Visitor Sign-in Roster is



in Attachment 3.

PIKA accessed the Barrier System Site first, to determine if any munitions-related materials are present on the screens. After inspecting the site and determining that no munitions-related materials are present, PIKA allowed HDR/e²M and Cuyahoga to initiate the repairs. HDR/e²M asked PIKA to perform a magnetometer-assisted sweep of approximately 100-150 feet of creek upstream of the Barrier System. PIKA performed the sweep and reported that no munitions-related materials were observed.

The repairs performed at the Barrier System consisted of the following:

- One new post and back brace were installed at the south end of the downstream barrier. The new post is approximately 6.5 feet south of the next post. The screen panel that was detached from the creek bank was attached to the new post. A new panel was installed and keyed into the bank in front (upstream) and at 45 degrees to the barrier line (see Photo #4).
- One new post and back brace were installed at the north end of the downstream barrier. The new post was installed at 3 feet 11 inches from the next post. The screen panel that was detached from the bank was attached to the new post amd keyed into the bank (see Photo #5).
- The height of the central screen panels was reduced. At the upstream barrier, the height of the three central panels was reduced to 12 inches (see Photo #6). At the downstream barrier, the panel height was reduced, from south to north, to: panel 1 height not changed; panel 2 16 inches; panel 3 12 inches; panel 4 11 to 12 inches; panel 5 10 to 16 inches (height varies due to uneven creek bottom); panels 6 and 7 height not changed (see Photo #7).
- The sand and gravel accumulated in front of the downstream barrier was removed (see Photo #8).

The repairs were completed on 2 September 2009. The Daily Quality Control Report is included in Attachment 4.

Barrier System Effectiveness Evaluation

System operational effectiveness:

During the QEE Report #4 period (27 May - 2 September 2009), the barrier system continued to be effective in its capacity to trap potential munitions-related debris. Before the 2 September 2009 repairs, the downstream barrier no longer provided full redundancy because of the separation of the end panels from the creek banks.

The repairs performed on 2 September 2009 restored the full redundancy of the downstream barrier and reduced the height of the central panels of both barriers. The benefits of the reduced height include:

- Reduced amount of leaves accumulated on the screens;
- Reduced water pressure on the screens;
- Less bowing of the screens and potential for screen rupture;
- Less potential for scouring of the creek banks; and
- Reduced need for screen cleaning outside of the regular O&M schedule.



Personnel Present During QEE Site Visit and Barrier System Repairs

O&M and Repairs HDR/e²M: Daniel Zugris PIKA, O&M activities: Lew Kovarik Cuyahoga Fence, Repairs: David Seiler, Merle Bryson, and Don Zadorozny <u>Visitors</u> RVAAP: Mark Patterson Ohio EPA: Eileen Mohr Vista: Jim McGee This page intentionally left blank



Attachment 1

Quarterly Effectiveness Evaluation Photographic Log





Photo 1: Sand Creek Barrier System (2 September 2009, before O&M)



Photo 2: Downstream barrier, south end panel (2 September 2009, before O&M)




Photo 3: Downstream barrier, north end panel (2 September 2009, before O&M)



Photo 4: New post and panel at south end of downstream barrier (2 September 2009)





Photo 5: New post at north end of downstream barrier (2 September 2009)



Photo 6: Upstream panels after height reduction (2 September 2009)





Photo 7: Downstream panels after height reduction (2 September 2009)



Photo 8: Area in front of downstream barrier after the removal of sand and gravel accumulation (2 September 2009)

This page intentionally left blank



Attachment 2

Safety and Health Logs

SITE-SPECIFIC SAFETY AND HEALTH ORIENTATION LOG*

The undersigned acknowledge, understand, and agree with the following:

I have been briefed as to the nature of work in this project, its potential hazards, required PPE, and the route to the nearest hospital. The Site-specific Safety and Health Plan (SSHP) has been explained to me, and is available to be referenced on site at all times. I agree to abide by the SSHP and all procedures outlined in the SSHP. I understand that noncompliance with the SSHP may lead to my removal from the site.

Date	Name	Signature	40 Hr OSHA Cert. No/Expiration (If applicable)	Company
9/2/09	Daniel Zugris	Damel Inpr	April 2010	HOR/e2M
96/09	Lew KovArik	fort	May 2010	7164
9/2/05	David Seiler	all Such	NA	Cuphone Ferce
9/2/09	Maele Breysons	illis	NA	Euxishogistericc
	DON ZADOLOLA	An Jedan	N/A	CUYAHOGA FORCE
				-
			:	



TAILGATE SAFETY MEETING

PROJECT: RVAAP TCRA-Upgrades	PROJECT NO. 4100-979
DATE: 9/2/04	TIME: \$ 00
CLIENT: USACE-Omaha District	

SPECIFIC SITE LOCATION: Sand Creek, approximately 50 feet upstream of George Road Bridge

TYPE OF WORK:	Installation of approved barrier system upgrades
CHEMICAL USED:	

	SAFETY TOPICS PRESENTED					
PPE	Modified Level D					
Physical Hazards	Slips, trips, and falls, electric shock, noise, manual lifting, improper use of equipment, working with metal that may be sharp					
Health and Safety Plan	The Health and Safety Plan is kept in the e2M vehicle					
,	Stop operations, isolate area where hazard exists, keep fire extinguisher close for preventative purposes.					
Emergency Procedures	Summon field project manager. Situation will be assessed. Injured persons will be treated at the place they suffered injury whenever possible. Care must taken to					
	prevent further injury if it is necessary to move victim. First aid kit is kept in e2M vehicle.					
	If injury requires more than first aid administered at site, victim will be taken to hospital. If injury is serious,					
	the field project manager will summon emergency personnel.					
Hospital	Robinson Memorial Hospital					
•	6847 North Chestnut Street, Ravenna OH 44266					
Hospital Address	330-237-0811 or 911					
Special Equipment						
Other						

ATTENDEES

Name (Print)	Signature
Daniel Zugris	Damel Dup
Lew KovArlK	Len /
David Seiler	chip Such
Mente Bursa	Alt.
DON ZADOROZNY	Non Jadoron
Dani	el Zugris
Meeting Conducted by:	<u> </u>

This page intentionally left blank



Attachment 3

Visitor Log



EMPLOYEE/VISITOR DAILY SIGN-IN ROSTER*

PROJECT NO. 4100-979

SITE NAME: Sand Creek Barrier

DATE: 9/2/09

FIELD PROJECT MANAGER: Daniel Zugris

DATE	NAME	COMPANY	TIME ONSITE	OFFSITE
912/09	Daniel Zoznii	HDR/e2M	8:00	3:30 pm
7/2/09	Lew Kouarill	PIKA	8:00	11:00
9/2/09	David Seiles	Cuptupe France	8:00	3:30 pm-
9-2-09	Mede Sieyes		2 8:00	3130pm
9-2-09	DON ZADOAUZA		8:00	9:10
9.2-09	Mark Patterson		9:40	10.05
9-2-09	E. lern Mohr		9:40	10:05
9-2-09	Jim M. Gee	Visto	10:45	11:00

*This roster is required for emergency response planning. All personnel arriving to and from the site must sign this roster. This Log does not replace the S&H Orientation.



Attachment 4

Daily Quality Control Report

HR | Ver

Daily Quality Control Report Sand Creek Barrier Repairs, RVAAP, Ravenna, OH

Date: 2 September 2009

Project Information	
Technical Project Manager:	Daniel Zugris
Project:	RVAAP Sand Creek Barrier
Project Number:	4100-979-01

Environmental Conditions				
Weather Conditions (Bright Sun, Clear,	Clear			
Overcast, Rain, Snow):				
Temperature:	55 to 73 F			
Wind (Still, Moderate, High):	Still			
Humidity (Dry, Moderate, Humid):	Moderate			

Personnel (include title and affiliation)

HDR/e²M Personnel: Daniel Zugris, Project Manager

Visitors Present: Eileen Mohr (Ohio EPA), Mark Patterson (RVAAP), and Jim McGee (Vista)

PIKA Personnel: Lew Kowarik, SUXOS

Cuyahoga Fence Personnel: Don Zadorozny, Subcontractor Project Manager, Merle Bryson, Technician, and David Seiler, Technician

Work Activities

Daniel Zugris conducted a health and safety meeting at 7:50 am, prior to commencement of site work. PIKA accessed the Barrier System Site first, to determine if any munitions-related materials were present on the screens. After inspecting the site and determining that no munitions-related materials are present, PIKA allowed HDR/e²M and Cuyahoga to initiate the repairs. HDR/e²M asked PIKA to perform a magnetometer-assisted sweep of approximately 100-150 feet of creek upstream of the Barrier System. PIKA performed the sweep and reported that no munitions-related materials were observed.

The repairs performed at the Barrier System consisted of the following:

- One new post and back brace were installed at the south end of the downstream barrier. The new post is approximately 6.5 feet south of the next post. The screen panel that was detached from the creek bank was attached to the new post. A new panel was installed and keyed into the bank in front (upstream) and at 45 degrees to the barrier line.
- One new post and back brace were installed at the north end of the downstream barrier. The new post was installed at 3 feet 11 inches from the next post. The screen panel that was detached from the bank was attached to the new post.
- The height of the central screen panels was reduced. At the upstream barrier, the height of the three central panels was reduced to 12 inches. At the downstream barrier, the

HDR | 👽 eM

Daily Quality Control Report Sand Creek Barrier Repairs, RVAAP, Ravenna, OH

panel height was reduced, from south to north, to: panel 1 -height not changed; panel 2 - 16 inches; panel 3 - 12 inches; panel 4 - 11 to 12 inches; panel 5 - 10 to 16 inches (height varies due to uneven creek bottom); panels 6 and 7 - height not changed.

• The sand and gravel accumulated in front of the downstream barrier was removed.

The repairs were completed at 3:30 pm.

Preparer:

Daniel Zugris

Signature: Daniel Lugn'

THIS PAGE INTENTIONALLY LEFT BLANK



Quarterly Effectiveness Evaluation (QEE) Report

Sand Creek Barrier System Time Critical Response Action (TCRA) for the Rocket Ridge Area of Open Demolition Area #2

Project No:	4100-979-01			QEE Report No:	3
Date of QEE Site Visit:	27 Ma	y 2009)		
Time Period Covered by	From	6 Feb	oruary 2	2009	
QEE Report:	То:	27 May 2009			
			25 March 2009 (O&M Trip #7)		
Dates of O&M Trip During Period Covered by QEE Report:		red	28 April 2009 (O&M Trip #8)		8)
			27 Ma	ay 2009 (O&M Trip #	9)

Summary of O&M Activities Performed During QEE Report Period

Materials found on the screens: Leaves, branches, sticks, sand and gravel. No munitionsrelated materials were found on the screens (see Photo #1).

Barrier integrity:

Upstream (3-inch grid) barrier: All posts and back braces are intact (see Photo #2). All barrier elements are in place and there are no gaps between the screen panels and creek bed and banks. The ends of the top two horizontal wires of the second panel from the south have detached from the post clamping system (see Photo #3). The tops of the panels are bowed in the direction of the water flow.

Downstream (1-inch grid) barrier: All posts and back braces are intact. The end panels have detached from the creek banks (see Photos #4 and #5). The tops of the panels are bowed in the direction of the water flow. Sand and gravel, approximately 2-3 inches deep, has accumulated in front of the third panel from the south.

Maintenance performed during O&M Trips: Removed materials from the screens and tightened the bolts on the posts.

Barrier System Effectiveness Evaluation

System operational effectiveness:

Overall the barrier system continues to be effective in its capacity to trap potential munitionsrelated debris. The downstream barrier no longer provides full redundancy because of the separation of the end panels from the creek banks.



Recommendations

- 1. Reduce the height of the central screen panels to 10-12 inches. The height of the end panels will remain 24 inches. Benefits include:
 - Reduced amount of leaves accumulated on the screens;
 - Reduced water pressure on the screens;
 - Less bowing of the screens and potential for screen rupture;
 - · Less potential for scouring of the creek banks;
 - Reduced need for screen cleaning outside of the regular O&M schedule; and
 - If needed, the four two-foot tall spare screen panels could be cut lengthwise into eight one-foot panels, to double the number of spare screen panels available onsite.
- 2. Install new post and back brace at the south end of the downstream barrier. The new post will be installed approximately 4 5 feet south of the existing post. A 24-inch high screen panel will be installed between the new post and the creek bank. The new panel will be keyed into the bank at a point one to three feet in front (upstream) of the barrier line. The angle of this panel will create a component of the stream force that will press the panel against the bank, therefore reducing the potential for the south end of the panel to become loose.
- 3. Install new post and back brace at the north end of the downstream barrier. The new post will be installed as close as possible to the creek bank. Depending on whether the actual location of the new post leaves a gap between the post and the bank or not, an additional piece of screen may or may not be necessary.
- 4. Remove the sand and gravel accumulated in front of the downstream barrier.

Personnel Present During QEE Site Visit

e²M: Daniel Zugris PIKA, O&M activities: Lew Kovarik and James Bouvier



Quarterly Effectiveness Evaluation Photographic Log





Photo 1: Sand Creek Barrier System (27 May 2009)



Photo 2: Upstream barrier, post and back brace (27 May 2009)





Photo 3: Upstream barrier, second panel from the south (27 May 2009)



Photo 4: Downstream barrier, south end panel (27 May 2009)





Photo 5: Downstream barrier, north end panel (27 May 2009)



Photo 6: Downstream barrier, sand and gravel accumulation (27 May 2009)



Supplemental Effectiveness Evaluation (SEE) Report

Sand Creek Barrier System Time Critical Response Action (TCRA) for the Rocket Ridge Area of Open Demolition Area #2

Project No:	4100-979-01			SEE Report No:	I
Date of SEE Site Visit:	25 March 200		9		
Time Period Covered by	From	From 6 February 2		2009	
SEE Report:	То:	25 March 2009			
_				rch 2009 (O&M Trip	#7)
Dates of O&M Trip During Period Covered by SEE Report:					

Summary of Findings

Since the 5 February 2009 site visit, when the barrier system was almost completely covered in ice and snow, the snow melt, rain, breaking ice, wood debris, and high creek water have resulted in damage to the some of the screen panels (see Photo #1).

Upstream (3-inch grid) barrier: All posts and back braces are intact. All barrier elements are in place and there are no gaps between the screen panels and creek bed and banks. The ends of the top two horizontal wires of the second panel from the south have detached from the post clamping system (see Photo #2). The tops of the panels are bowed in the direction of the water flow.

Downstream (1-inch grid) barrier: All posts and back braces are intact. The end of the first panel from the south has detached from the creek bank and left a gap of several inches between the panel and the creek bank (see Photo #3). During the 25 March 2009 site visit, e²M filled the gap with stones from the creek bed. The panel at the north end is no longer keyed firmly into the bank (see Photo #4) but still functional. The tops of the panels are bowed in the direction of the water flow.

System operational effectiveness

Overall the barrier system continues to be effective in its capacity to trap potential munitionsrelated debris.

Recommendations

- 1. Reduce the height of the central screen panels to 10-12 inches. The height of the end panels will remain 24 inches. Benefits include:
 - Reduced amount of leaves accumulated on the screens;
 - Reduced water pressure on the screens;
 - · Less bowing of the screens and potential for screen rupture;



- Less potential for scouring of the creek banks;
- Reduced need for screen cleaning outside of the regular O&M schedule; and
- If needed, the four two-foot tall spare screen panels could be cut lengthwise into eight one-foot panels, to double the number of spare screen panels available onsite.
- 2. Install new post and back brace at the south end of the downstream barrier. The new post will be installed approximately 4 5 feet south of the existing post. A 24-inch high screen panel will be installed between the new post and the creek bank. The new panel will be keyed into the bank at a point one to three feet in front (upstream) of the barrier line. The angle of this panel will create a component of the stream force that will press the panel against the bank, therefore reducing the potential for the south end of the panel to become loose.
- 3. Install new post and back brace at the north end of the downstream barrier. The new post will be installed as close as possible to the creek bank. Depending on whether the actual location of the new post leaves a gap between the post and the bank or not, an additional piece of screen may or may not be necessary.

Personnel Present During SEE Site Visit

e²M: Daniel Zugris PIKA, O&M activities: Lew Kovarik and Mel Lau



Supplemental Effectiveness Evaluation Photographic Log





Photo 1: Sand Creek Barrier System (25 March 2009)



Photo 2: Upstream barrier, second panel from the south (25 March 2009)





Photo 3: Downstream barrier, first panel from the south (25 March 2009)



Photo 4: Downstream barrier, north end panel (25 March 2009)

THIS PAGE INTENTIONALLY LEFT BLANK



Quarterly Effectiveness Evaluation (QEE) Report

Sand Creek Barrier System Time Critical Response Action (TCRA) for the Rocket Ridge Area of Open Demolition Area #2

Project No:	4100-979-01			QEE Report No:	2
Date of QEE Site Visit:	5 February 20		09		
Time Period Covered by	From	24 Oo	ctober 2	2008	
QEE Report:	То:	5 February 2009			
Dates of O&M Trips During Period Covered by QEE Report:			19 November 2008 (O&M Trip #4)		
			16 December 2008 (O&M Trip #5)		
			5 Feb	ruary 2009 (O&M Tri	ip #6)

Summary of O&M Activities Performed During QEE Report Period

Materials found on the screens: Leaves, branches, sticks, sediment, rocks, ice, and snow. No munitions-related materials were found on the screens.

Barrier integrity: There is no damage to the barrier elements. Barrier screens are slightly bowed due to water pressure on leaf-covered screens. Photos 1 and 2 (taken on 16 December 2008) show the barrier screens almost completely loaded with leaves. The limited scouring observed and repaired during the 23 October 2008 QEE visit appears to have subsided. This may be due to the bowing of the screens, which creates a preferential water overflow in the central portion of the panels and away from the creek banks. The ice observed during the 5 February 2009 QEE visit covering most of the barriers did not appear to impact the integrity of the system. Photo 3 shows a portion of the downstream screen and a back brace encased in ice. Two posts, back braces, and base plates were uncovered and examined on 5 February 2009. No damage to their integrity or anchoring was observed (Photos 4 and 5).

Other changes observed: The water pressure on the screen panels covered with leaves results in the elongation, or bowing, of the panels. During the 5 February 2009 site visit, the length of the forth panel from the south bank (in the 1-inch grid opening barrier) was measured to be approximately 96.75 inches, or 0.75 inches longer than the original size. This represents an elongation of approximately 0.8% or a strain of 0.008.

Maintenance performed: Removed materials from the screens (19 November and 16 December 2008). No O&M screen cleaning activities were possible on 5 February 2009 due to the ice and snow covering the barrier system.



Barrier System Effectiveness Evaluation

Barrier System condition:

All posts, back braces, and anchor plates appear to be intact and solidly anchored. No gaps have developed between the bottom of the screens and the creek bed. Most of the screen panels have been slightly bowed by water pressure (Photo 6). No significant scouring on the creek banks was observed during the QEE 2 period.

System operational effectiveness:

In the first six months of operation, the Barrier System has effectively performed as designed. The O&M activities performed during this time period have shown that no munitions-related materials and no large debris, such as tree stumps and rocks, have been found on the screens. The main driver of the O&M effort has been leaf accumulation on the screen panels. Due to the fast accumulation of leaves between October 2008 and January 2009, the O&M team mobilized several times to partially clean the screens between the scheduled O&M trips.

Repairs needed:

No repairs are needed for the Barrier System elements. However, the effectiveness and maintainability of the system may be improved by decreasing the height of the screens to 10 - 12 inches. The shorter screens would be as effective in capturing munitions-related materials and would provide the following benefits:

- Reduced amount of leaves accumulated on the screens;
- Reduced water pressure on the screens;
- Less bowing of the screens and potential for screen rupture;
- Less potential for scouring of the creek banks;
- Reduced need for screen cleaning outside of the regular O&M schedule; and
- If needed, the four two-foot tall spare screen panels could be cut lengthwise into eight one-foot panels, to double the number of spare screen panels available onsite.

The procedure for reducing the screen height would consist of cutting the top of the panels in place, without removing the clamps that attach the screens to the posts or disturbing the posts or back braces. We recommend reducing the screen height in the late spring – early summer timeframe.

Personnel Present During QEE Site Visit

e²M: Daniel Zugris PIKA, O&M activities: Lew Kovarik and Mel Lau



Quarterly Effectiveness Evaluation Photographic Log





Photo 1: Upstream barrier loaded with leaves (12 December 2008)



Photo 2: Water overflowing the barriers (12 December 2008)





Photo 3: Screen and back brace encased in ice (5 February 2009)



Photo 4: Base plate (12 December 2008)





Photo 5: Post, back brace, and screen (12 December 2008)



Photo 6: Barrier System after the 16 December 2008 O&M cleaning



Quarterly Effectiveness Evaluation Report

Sand Creek Barrier System Time Critical Response Action (TCRA) for the Rocket Ridge Area of Open Demolition Area #2

Project No:	4100-979-01			QEE Report No:	1
Date of QEE Site Visit:	23 October 20		08		
Time Period Covered by	From	17 July 20		2008 (construction completion)	
QEE Report:	То:	23 O	23 October 2008		
Dates of O&M Trips During Period Covered by QEE Report:			19 August 2008 (O&M Trip #1)		
			22 September 2008 (O&M Trip #2)		
.,			23 Oc	tober 2008 (O&M Tr	ip #3)

Summary of O&M Activities Performed During QEE Report Period

Materials found on the screens: Leaves, branches, sticks, sediment, and rocks. No munitionsrelated materials were found on the screens.

Barrier integrity: Barrier screens are slightly bowed due to water pressure on leaves-covered screens. There is no damage to the barrier elements. Some limited scouring was observed at the south end of the barrier screens, on the creek bank.

Other changes observed: None.

Maintenance performed: Removed materials from the screens and filled the scoured area with rocks.

Barrier System Effectiveness Evaluation

Barrier System condition:

All posts, back braces, and anchor plates are intact and solidly anchored (Photos 1 and 2). Most of the screen panels have been slightly bowed by water pressure (Photo 3). During storm events, leaves build up on the screens, generating pressure that increases with water depth. As a result, the maximum screen deflection is observed at the top of the screens. The maximum deflection reaches 2 inches on the 3-inch opening barrier and 4 inches on the 1-inch opening barrier. The difference is due to the larger amount of leaves on the barrier with smaller grid opening. The screen panel deflection appears to have been stabilized within the first couple of months after construction. At the time of the QEE visit, before the O&M debris removal work, the leaves accumulated on the barriers were 7 - 8 inches deep (Photo 4).

Creek bank scouring was observed at the south end of each of the two barriers, where the creek is deeper and the creek bank is steep (Photo 5). The scouring features are located



approximately at the height of the screens, which indicates that they were produced during storm events. The scouring effects are limited by the rocks present in the bank and the root mass of the vegetation. During the O&M trips the scoured areas have been partially filled with rocks. The rocks and roots present in the creek bank, as well as the O&M repairs, have limited the extent of scouring and its impact on the barrier integrity.

System operational effectiveness:

In the first three months of operation, the Barrier System has effectively performed as designed (Photos 6 and 7).

Repairs needed:

No repairs are needed for the Barrier System elements. The monthly O&M trips will continue to focus on removing the debris accumulated on the screens and filling in any scoured areas on the creek banks.

Personnel Present During QEE Site Visit

e²M: Daniel Zugris

Other: Lew Kovarik (PIKA, O&M activities) and Mel Lau (PIKA, O&M activities), and Mark Patterson (RVAAP, Facility Manager)



Quarterly Effectiveness Evaluation 23 October 2008 Photographic Log





Photo 1: Upstream barrier post and back brace



Photo 2: Anchor plate





Photo 3: Downstream (1-inch grid opening) screen deflection



Photo 4: 7 - 8-inch deep leaves accumulated on the screen





Photo 5: Scouring at south end of upstream (3-inch grid opening) barrier



Photo 6: Barrier System, looking downstream





Photo 7: Barrier System, looking upstream