# FY2016

# RAVENNA ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Installation Action Plan

### **Table of Contents**

Statement Of Purpose	
Acronyms	
Installation Information	
5-Year / Periodic Review Summary	
Land Use Control (LUC) Summary	
Cleanup Program Summary	
Installation Restoration Program	
IRP Summary	
IRP Contamination Assessment	
IRP Previous Studies	
Installation Restoration Program Site Descriptions	
RVAAP-01 RAMSDELL QUARRY LANDFILL	
RVAAP-03 OPEN DEMOLITION AREA #1	
RVAAP-05 WINKLEPECK BURNING GROUNDS	
RVAAP-06 C BLOCK QUARRY	
RVAAP-08 LOAD LINE 1	
RVAAP-09 LOAD LINE 2	
RVAAP-10 LOAD LINE 3	
RVAAP-11 LOAD LINE 4	
RVAAP-12 LOAD LINE 12	
RVAAP-19 LANDFILL NORTH OF WINKLEPECK BURN GRND	
RVAAP-28 SUSPECTED MUSTARD AGENT BURIAL SITE	
RVAAP-29 UPPER AND LOWER COBBS PONDS	
RVAAP-33 LOAD LINE 6	
RVAAP-34 SAND CREEK DISPOSAL ROAD LANDFILL	
RVAAP-38 NACA TEST AREA	
RVAAP-39 LOAD LINE 5	
RVAAP-40 LOAD LINE 7	
RVAAP-41 LOAD LINE 8	
RVAAP-42 LOAD LINE 9	
RVAAP-43 LOAD LINE 10	
RVAAP-44 LOAD LINE 11	
RVAAP-45 WET STORAGE AREA	
RVAAP-46 BUILDING F-15 AND F-16	

### **Table of Contents**

RVAAP-50 ATLAS SCRAP YARD	5
RVAAP-51 DUMP ALONG PARIS-WINDHAM ROAD	6
RVAAP-66 FACILITY-WIDE GROUNDWATER	. 6
RVAAP-67 FACILITY-WIDE SEWERS	6
Installation Restoration Program Site Closeout (No Further Action) Sites Summary	6
IRP Schedule	6
Installation Restoration Program Milestones	6
IRP Schedule Chart	6
Military Munitions Response Program	7
MMRP Summary	7
MMRP Contamination Assessment	
MMRP Previous Studies	
Military Munitions Response Program Site Descriptions	
RVAAP-001-R-01 Ramsdell Quarry Area 2 (South)	
RVAAP-001-R-02 Ramsdell Quarry Area 1 (North)	
RVAAP-002-R-01 ERIE BURNING GROUNDS	
RVAAP-004-R-01 OPEN DEMOLITION AREA #2	i
RVAAP-016-R-01 FUZE AND BOOSTER QUARRY	
RVAAP-019-R-01 LANDFILL NORTH OF WINKLEPECK	
RVAAP-032-R-01 40MM FIRING RANGE	
RVAAP-050-R-01 ATLAS SCRAP YARD	
RVAAP-060-R-01 BLOCK D IGLOO	
RVAAP-061-R-01 BLOCK D IGLOO -TD	
RVAAP-063-R-01 GROUP 8 MRS	
Military Munitions Response Program Site Closeout (No Further Action) Sites Summary	
MMRP Schedule	
Military Munitions Response Program Milestones	
Compliance Restoration	
CR Summary	
CR Contamination Assessment	
CR Previous Studies	

### **Table of Contents**

Compliance Restoration Site Descriptions	97
CC RVAAP-68 ELECTRIC SUBSTATIONS (E,W,No. 3)	98
CC RVAAP-69 BUILDING 1048 - FIRE STATION	99
CC RVAAP-70 EAST CLASSIFICATION YARD	100
CC RVAAP-73 FACILITY-WIDE COAL STORAGE	101
CC RVAAP-74 BLDG 1034 MOTOR POOL HYDRAULIC LIFT	103
CC RVAAP-76 DEPOT AREA	104
CC RVAAP-78 QUARRY POND SURFACE DUMP	105
CC RVAAP-79 DLA ORE STORAGE SITES	106
CC RVAAP-80 GROUP 2 PROPELLANT CAN TOPS	107
Compliance Restoration Site Closeout (No Further Action) Sites Summary	108
CR Schedule	109
Compliance Restoration Milestones	109
CR Schedule Chart	110

### **Statement of Purpose**

The purpose of the Installation Action Plan (IAP) is to outline the total multiyear cleanup program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern (AOC), and proposes a comprehensive, installation-wide approach, along with the costs and schedules associated with conducting investigations and taking the necessary remedial actions.

In an effort to coordinate planning information between the Army National Guard (ARNG), Directorate, the Ohio Army National Guard (OHARNG), the US Army Corps of Engineers (USACE) - Louisville District, the Ohio Environmental Protection Agency (Ohio EPA), the executing agencies, and the public, an IAP was completed. The IAP is used to track requirements, schedules, and tentative budgets for all major Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

### **Acronyms**

- ACM Asbestos Containing Material
- AEDB-R Army Enviornmental Database-Restoration
  - AOC Area of Concern
  - ARNG Army National Guard Directorate
    - AST Aboveground Storage Tank
    - bgs below ground surface
    - bldg Building
  - BRAC Base Realignment and Closure
    - CC Compliance-related Cleanup
- CERCLA Comprehensive Environmental Response, Compensation and Liability Act of 1980
  - COC Contaminants of Concern
  - COPC Contaminants of Potential Concern
    - **CR** Compliance Restoration
    - CS Confirmatory Sampling
  - CWM Chemical Weapon Munitions
    - **DD** Decision Document
  - DERP Defense Environmental Restoration Program
  - DFFO Director's Final Findings and Orders
  - DLA Defense Logistics Agency
  - DQO Data Quality Objectives
  - EE/CA Engineering Evaluation/Cost Analysis
  - ER,A Environmental Restoration, Army
  - FRA Final Remedial Action
  - FS Feasibility Study
- FWGWMP Facility-wide Groundwater Monitoring Program
  - FY Fiscal Year
  - GSA General Services Administration
  - HMX Cyclotetramethylenetetranitramine
  - HRR Historical Records Review
  - IAP Installation Action Plan
  - ID Identification
  - IMP(C) Implementation (Construction)
    - INV Investigation
    - IR Installation Restoration
    - IRA Interim Remedial Action
    - IRP Installation Restoration Program
    - ISC Initial Site Characterization
      - K thousand
    - LAP Load, Assemble, and Pack
      - LF Landfill
    - LTM Long Term Management
    - LUC Land Use Control
    - MC Munitions Constituents
  - MDAS Material Documented as Safe
  - MEC Munitions and Explosives of Concern

### **Acronyms**

- mm millimeter
- MMRP Military Munitions Response Program
- MPPEH Material Potentially Presenting an Explosive Hazard
  - MR Munitions Response
  - MRS Munitions Response Site
- MRSPP Munition Response Site Prioritization Protocol
  - N/A Not Applicable
- NACA National Advisory Committee on Aeronautics
- NFA No Further Action
- NPDES National Pollutant Discharge Elimination System
  - NPL National Priorities List
- OB/OD Open Burn/Open Detonation
  - ODA Open Demolition Area
- OHARNG Ohio Army National Guard
- Ohio EPA Ohio Environmental Protection Agency
  - PA Preliminary Assessment
  - PAH Polycyclic Aromatic Hydrocarbons
  - PBA Performance Based Acquisition
  - PBC Performance Based Contract
  - PCB Polychlorinated Biphenyl
  - PMP Property Management Plan
  - POL Petroleum, Oil, and Lubricants
  - PP Proposed Plan
  - RA(C) Remedial Action (Construction)
  - RAB Restoration Advisory Board
  - RC Response Complete
  - RCRA Resource Conservation and Recovery Act
    - RD Remedial Design
  - RDX Cyclotrimethylenetrinitramine
  - RFA RCRA Facility Assessment
    - RI Remedial Investigation
  - RI/FS Remedial Investigation
  - RIP Remedy-in-Place
  - ROD Record of Decision
  - RRSE Relative Risk Site Evaluation
  - RVAAP Ravenna Army Ammunition Plant
    - SI Site Inspection
    - STP Sewage Treatment Plant
  - SVOC Semi-Volatile Organic Compound
    - TAL Target Analyte List
  - TAPP Technical Assistance for Public Participation
  - TCRA Time-Critical Response Action
    - TD Transferred
  - TNT trinitrotolouene
  - TRC Technical Review Committee

### Acronyms

USACE US Army Corps of Engineers

USEPA US Environmental Protection Agency

USP&FO United States Property and Fiscal Officer

UST Underground Storage Tank

UXO Unexploded Ordnance

VOC Volatile Organic Compounds

WWII World War II

WWT Waste Water Treatment

### **Installation Information**

#### **Installation Locale**

Installation Size (Acreage): 21683.28

City: Ravenna

County: Portage and Trumbull

State: Ohio

#### Other Locale Information

The facility, consisting of 21,683 acres, is located in northeastern Ohio within Portage and Trumbull counties, approximately 4.8 kilometers (3 miles) east/northeast of the City of Ravenna and approximately 1.6 kilometers (1 mile) northwest of the City of Newton Falls. The facility, previously known as the Ravenna Army Ammunition Plant (RVAAP), was formerly used as a load, assemble, and pack facility for munitions production. As of September 2013, administrative accountability for the entire acreage of the facility has been transferred to the United States Property and Fiscal Officer (USP&FO) for Ohio and subsequently licensed to the OHARNG for use as a military training site (Camp Ravenna). References in this document to RVAAP relate to previous activities at the facility as related to former munitions production activities or to activities being conducted under the restoration/cleanup program.

Camp Ravenna is approximately 11 miles long and 3.5 miles wide and is bounded by State Route 5, the Michael J. Kirwan Reservoir, and the CSX System Railroad on the south; Garret, McCormick, and Berry roads on the west; the Norfolk Southern Railroad on the north; and State Route 534 on the east.

Camp Ravenna is surrounded by several communities. Windham is to the north, Garrettsville is six miles to the northwest, Newton Falls is one mile to the southeast, Charlestown is to the immediate southwest, and Wayland is three miles to the south. When the RVAAP was operational Camp Ravenna did not exist and the entire 21,683 acre parcel was a government owned/contractor-operated industrial facility.

#### **Installation Mission**

Organizational Values

Service, Integrity, Excellence, Reliability, Teamwork, Inclusion, Stewardship, Innovation

#### Purpose

To provide capabilities to achieve state and national priorities.

Mission

Always ready. Always there.

Vision

To be the first choice! A trusted team of Soldiers, Airmen and civilians serving our communities, State and Nation through agility, collaboration and leadership.

#### **Lead Organization**

Headquarters, National Guard Bureau

#### **Lead Executing Agencies for Installation**

USACE, Louisville District

**ARNG** 

#### **Regulator Participation**

Federal US Environmental Protection Agency (USEPA)

State Ohio EPA

### **Installation Information**

#### **National Priorities List (NPL) Status**

RAVENNA ARMY AMMUNITION PLANT is not on the NPL

### Installation Restoration Advisory Board (RAB)/Technical Review Committee (TRC)/Technical Assistance for Public Participation (TAPP) Status

RAB established 199610

#### **Installation Program Summaries**

**IRP** 

Primary Contaminants of Concern: Asbestos, Explosives, Metals, Nitrate/Nitrite, Polycyclic Aromatic Hydrocarbons

(PAH), Semi-volatiles (SVOC), Volatiles (VOC)

Affected Media of Concern: Groundwater, Sediment, Soil, Surface Water

**MMRP** 

Primary Contaminants of Concern: Munitions and explosives of concern (MEC), Munitions constituents (MC)

Affected Media of Concern: Sediment, Soil

CR

Primary Contaminants of Concern: Asbestos, Explosives, Herbicides, Metals, Other (Propellants), Other (Solid

Waste), Petroleum, Oil and Lubricants (POL), Polychlorinated Biphenyls (PCB),

Semi-volatiles (SVOC), Volatiles (VOC)

Affected Media of Concern: Groundwater, Sediment, Soil, Surface Water

### 5-Year / Periodic Review Summary

#### 5-Year / Periodic Review Summary

Status	Start Date	End Date	End FY
Complete	201107	201208	2012
Underway	201607	201708	2017

#### **Last Completed 5-Year / Periodic Review Details**

Associated ROD/DD Name	Sites
Erie Burning Grounds	RVAAP-02
Fuze and Booster Quarry Landfill / Ponds	RVAAP-16
Load Line 1-4	RVAAP-08, RVAAP-09, RVAAP-10, RVAAP-11
Load Line 12	RVAAP-12
Open Demolition Area #2	RVAAP-04
Ramsdell Quarry Landfill	RVAAP-01
Winklepeck Burning Grounds	RVAAP-05

Results RVAAP-08, RVAAP-09, RVAAP-11 are considered short and long-term protective. RVAAP-12, RVAAP-010 and RVAAP-05 are considered short term protective. RVAAP-01 is not considered protective because the remedy was not completed.

Actions LUCs have not been officially implemented through a PMP. Benzo(a)pyrene, Aroclor-1254, and manganese were detected in soil and dry sediment at RVAAP-10 at concentrations that exceeded the cleanup goals specified in the Interim ROD.

Plans Complete facility-wide PMP.

Evaluate Load Line 3 and determine if additional sampling and/or remediation is needed. Re-evaluate remedial alternatives for Ramsdell Quarry Landfill.

#### Recommendations and Implementation Plans:

- 1. Develop and implement Property Management Plan (PMP) appendices to ensure protectiveness and demonstrate that Land Use Controls (LUCs) have been implemented.
- 2. Evaluate current environmental data for Load Line 3 to determine if additional sampling and/or remediation is needed at Load Line 3.

### Land Use Control (LUC) Summary

LUC Title: LUC Ramsdell Quarry LF

Site(s): RVAAP-01

ROD/DD Title: Ramsdell Quarry Landfill

Location of LUC

Ramsdell Quarry Landfill

Land Use Restriction: Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage

system, Landfill restriction - Prohibit excavation on LF cap or cover system, Landfill restriction - Prohibit installation of utility system lines through the site, Landfill restriction - Restrict access to the site, Landfill restriction - Restrict construction of buildings that may interfere with LF cap or cover system, Landfill restriction - Restrict plantings that interfere LF cap or cover system (roots that penetrate the cap or cover system), Landfill restriction - Restrict vehicular traffic, Restrict land use - Mitigation area(s) protection, Restrict land use - No daycare/hospital/school use, Restrict land use - No residential use

Types of Engineering Controls: Fences, Signs

Types of Institutional Controls: Dig Permits, Education programs, Notations in Master Plan, Restrictions on land use

**Date in Place:** 201503 **Modification Date:** N/A **Date Terminated:** N/A

**Inspecting Organization:** Other Army Entity **Record of LUC:** Master Plan or Equivalent

**Documentation Date: 201208** 

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

Contaminants: INORGANICS

**Additional Information** 

N/A

LUC Title: Winklepeck Brng Grounds

Site(s): RVAAP-05

ROD/DD Title: Winklepeck Burning Grounds

**Location of LUC** 

Winklepeck Burning Grounds

Land Use Restriction: Media specific restriction - prohibit use of groundwater for consumption or domestic purposes, Restrict

land use - No daycare/hospital/school use, Restrict land use - No residential use

Types of Engineering Controls: Markers, Signs

Types of Institutional Controls: Restrictions on Groundwater Withdrawal, Restrictions on land use

Date in Place: 200808 Modification Date: N/A Date Terminated: N/A

**Inspecting Organization:** Other Army Entity **Record of LUC:** Master Plan or Equivalent

**Documentation Date: N/A** 

LUC Enforcement: Annual Inspections, 5 Year Reviews, Other

Contaminants: METALS, NITROAROMATICS, ORGANICS, PAH, PCBs, Unexploded Ordnance(UXO), VOC

**Additional Information** 

N/A

### **Cleanup Program Summary**

#### **Installation Historic Activity**

In August 1940 the US government purchased approximately 25,000 acres in the northeastern part of Ohio in Portage and Trumbull counties and in September 1940 construction of the load, assemble, and pack (LAP) facility started. In August 1941, munitions production started. The primary missions of the facility included loading, assembling and packaging of large caliber ammunition and depot storage. The facility changed names several times during its history before being designated the RVAAP in 1961.

From September 1940 until the end of World War II (WWII), when plant operations were turned over to the ordnance department, the Atlas Powder Company operated the facility. From 1946 to 1949, the ammonium nitrate line was operated by the Silas Mason Company for the production of ammonium nitrate fertilizer. In 1950 the facility was placed in standby status and was reactivated during the Korean War for loading and packing large caliber projectiles and components. In August 1957 all production ended. In October 1957, the installation was again placed in a standby condition.

From January 1961 to July 1961, Load Line 12 was used to melt-out and recover explosives from bombs; it was the first operation of this type in the ammunition industry. In May 1968 the RVAAP was once again reactivated to produce munitions on three load lines and two component lines in support of the Vietnam War. These facilities were subsequently deactivated in August 1972. A mission for the demilitarization of various munitions continued on a periodic basis through 1992.

In 1980 RVAAP received a Resource Conservation and Recovery Act (RCRA) Part A permit for the storage and treatment of off-specification munitions and munitions-related waste. In 1992, RVAAP submitted a RCRA Part B permit application for the installation's open burning/open detonation (OB/OD) grounds and a hazardous waste storage building. This application was withdrawn by the installation. It was determined that there was no longer a need for active demolition work. Open Demolition Area (ODA) No. 2 (RVAAP-04) is now the only active RCRA unit at the RVAAP. All others have been closed. In 1992 RVAAP was declared excess to the Army's needs.

In May 1999 the Operations Support Command transferred control and operation of 16,164 acres to the USP&FO. In March 2002 an agreement was signed to transfer an additional 3,774 uncontaminated acres to USP&FO for Ohio with the remaining acreage to be transferred as restoration of the sites is completed.

In June 2004, the Army and the Ohio EPA signed the Director's Final Findings and Orders (DFFO) to authorize continued use of ODA No. 2 to support environmental restoration activities (blow in place and emergency demolition actions are authorized without the need to obtain emergency permits). The orders also authorized the investigation of deactivation furnace soils under the Comprehensive Environmental Response, Compensation and Liability Act of 1980 (CERCLA) and groundwater monitoring at RVAAP-01 and RVAAP-04. The facility will close the ODA No. 2 RCRA unit under the DFFOs when it is no longer needed to support restoration.

Bulk explosives were stored at the facility until 2004.

As of September 2013, administrative accountability for all the acreage has been transferred to the USP&FO for Ohio and licensed to the OHARNG as a military training site, Camp Ravenna.

Completion of the Installation Restoration Program (IRP), the Military Munitions Response Program (MMRP), and the Compliance Restoration (CR) program, is expected by Fiscal Year (FY)2020.

RVAAP is not on the USEPA NPL, although it is in the USEPA CERCLA Information System database. Management of the Defense Environmental Restoration Program (DERP) sites follows CERCLA requirements.

### Installation Program Cleanup Progress IRP

Prior Year Progress: Long Term Management (LTM) at RVAAP-01 and RVAAP-05. Remedial Investigation (RI) work at

RVAAP-03, 06, 19, 29, 33, 34, 38, 39, 40, 41, 42, 43, 44, 45, 46 and 50.

Future Plan of Action: Record of Decision (ROD) at RVAAP-03, 06, 19, 29, 33, 34, 38, 39, 40, 41, 42, 43, 44, 45, 46 and 50.

Remedial Action (Construction) (RA(C)) at RVAAP-05.

### **Cleanup Program Summary**

**MMRP** 

Prior Year Progress: Proposed Plans (PPs) and RODs were completed for RVAAP-008-R-01, RVAAP-033-R-01,

RVAAP-034-R-01, RVAAP-062-R-01. Final RIs were completed for RVAAP-001-R-01, RVAAP-

004-R-01, RVAAP-019-R-01, RVAAP-032-R-01, RVAAP-034-R-01, RVAAP-060-R-01,

RVAAP-062-R-01, and RVAAP-063-R-01.

Future Plan of Action: A No Further Action (NFA) Explosives Safety Submittal will be completed at four sites. A contract will

be awarded to begin the next phase of site work at each of the remaining sites.

CR

Prior Year Progress: A RI was completed for CC RVAAP-68. A SI was completed for CC RVAAP-71, CC RVAAP-72, CC

RVAAP-77 and CC RVAAP-83.

Future Plan of Action: The RI/FS phase will be underway for all remaining sites.

# RAVENNA ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Installation Restoration Program

### **IRP Summary**

#### Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 54/27

#### Installation Site Types with Future and/or Underway Phases

Burn Area 1 (RVAAP-05) 1 Chemical Disposal (RVAAP-28) 7 Contaminated Buildings (RVAAP-33, RVAAP-39, RVAAP-40, RVAAP-41, RVAAP-42, RVAAP-43, RVAAP-44) 1 Contaminated Ground Water (RVAAP-66) Explosive Ordnance Disposal Area 1 (RVAAP-03) 6 Industrial Discharge (RVAAP-08, RVAAP-09, RVAAP-10, RVAAP-11, RVAAP-12, RVAAP-46) 3 Landfill (RVAAP-01, RVAAP-19, RVAAP-34) 2 Storage Area (RVAAP-45, RVAAP-50) 3 Surface Disposal Area (RVAAP-06, RVAAP-38, RVAAP-51) Surface Impoundment/Lagoon 1 (RVAAP-29) 1 Waste Lines

#### **Most Widespread Contaminants of Concern**

(RVAAP-67)

Asbestos, Explosives, Metals, Nitrate/Nitrite, Polycyclic Aromatic Hydrocarbons (PAH), Semi-volatiles (SVOC), Volatiles (VOC)

#### **Media of Concern**

Groundwater, Sediment, Soil, Surface Water

Site ID	Site Name	Action	Remedy	FY
RVAAP-23	UNIT TRAINING EQUIPMENT SITE UST	FRA	WASTE REMOVAL - DRUMS, TANKS, BULK CONTAINERS	1990
RVAAP-47	BUILDING T-5301	FRA	REMOVAL	2001
RVAAP-03	OPEN DEMOLITION AREA #1	IRA	EX SITU SOIL TREATMENT	2003
RVAAP-34	SAND CREEK DISPOSAL ROAD LANDFILL	IRA	WASTE REMOVAL - SOLIDS (NON- SOILS)	2004
RVAAP-51	DUMP ALONG PARIS- WINDHAM ROAD	IRA	WASTE REMOVAL - SOILS	2004
RVAAP-08	LOAD LINE 1	IRA	WASTE REMOVAL - SOILS	2008
RVAAP-09	LOAD LINE 2	IRA	REMOVAL	2008
RVAAP-10	LOAD LINE 3	IRA	REMOVAL	2008
RVAAP-11	LOAD LINE 4	IRA	REMOVAL	2008
RVAAP-49	CENTRAL BURN PITS	IRA	WASTE REMOVAL - SOILS	2009
RVAAP-05	WINKLEPECK BURNING GROUNDS	IRA	REMOVAL	2010
RVAAP-16	FUZE&BOOSTER QUARRY LANDFILL/PONDS	FRA	REMOVAL	2010
RVAAP-12	LOAD LINE 12	IRA	REMOVAL	2011
PBC at Ravenna	PBA 2008	FRA	OTHER	2015

### **IRP Summary**

Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))					
Site ID	Site Name	Action	Remedy	FY	
RVAAP-01	RAMSDELL QUARRY LANDFILL	FRA	WASTE REMOVAL - SOILS	2015	
RVAAP-13	BLDG 1200- DILUTION\SETTLING POND	FRA	REMOVAL	2015	
RVAAP-48	ANCHOR TEST AREA	FRA	WASTE REMOVAL - SOILS	2015	
RVAAP-66	FACILITY-WIDE GROUNDWATER	IRA	OTHER	2016	

#### **Duration of IRP**

Date of IRP Inception: 198802

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 202004/202004

Date of IRP completion including Long Term Management (LTM): 204905

#### **IRPContamination Assessment**

#### **Contamination Assessment Overview**

The contamination at RVAAP originated from past industrial activities associated with the assembly and demilitarization of large caliber projectiles, general-purpose bombs, and parts for these munitions. RVAAP produced munitions during WWII, and the Korean and Vietnam Wars. The industrial operations at RVAAP consisted of 12 production areas known as load lines. Load Lines 1 through 4 (melt-pour lines) were the primary sources of secondary explosives contamination such as trinitrotolouene (TNT), Cyclotetramethylenetetranitramine (HMX), and Cyclotrimethylenetrinitramine (RDX), which were melted and poured into projectiles and bombs. Load Line 1 and 12 were used for demilitarization of projectiles. Load Line 1 was used to produce and recondition anti-tank mines. Workers would periodically use steam and hot water to hose down equipment, plus the floors and walls of buildings contaminated with explosive dust, spills, and vapors. The explosive-contaminated water from the cleaning, known as pink water, then drained out doorways and through floor drains onto the soils surrounding the buildings or was discharged into open ditches or ponds after being filtered through sawdust to remove suspended explosives. Waste explosives from the melt pour lines were routinely disposed of by OB/OD at other sites on the installation.

Load Lines 5 through 11 (fuze and booster) were used to assemble fuzes, primers, and boosters while Load Line 12 housed the ammonium nitrate plant. Potential contaminants in Lines 5 through 11 include lead azide, mercury fulminate, lead styphnate, black powder, heavy metals, TNT, and Composition B. The amount of explosives used at the fuze and booster lines was much less than that used at the melt-pour lines because of the types of small munitions components made there. Also, the operations did not create as much waste and were cleaner due to the special handling procedures needed when working with the shock and heat sensitive primary explosives. Load Line 12 recrystallized ammonium nitrate for explosives, fertilizers, and aluminum chloride. It also was periodically used for demilitarization projects involving the melt-out of TNT and other secondary explosives from the bombs and projectiles. As in the other melt pour lines, these activities resulted in pink water being released to the soils, ditches, and ponds in and around the line. Other types of contaminated sites associated with past industrial activities at RVAAP include landfills, testing facilities, dumps, munitions burial sites, a pistol range, storage facilities, a scrap yard, and decontamination buildings. Although not present at every one of these sites, the contaminants of potential concern (COPC) include primary and secondary explosives, propellants, heavy metals, VOCs and SVOCs, PAHs, and asbestos. Industrial activities ceased in 1992 when RVAAP was declared excess.

A Phase I RI examined 11 high priority sites identified as RVAAP-03, RVAAP-04, RVAAP-08, RVAAP-09, RVAAP-10, RVAAP-11, RVAAP-13, RVAAP-13, RVAAP-18, RVAAP-19, and RVAAP-29. A final RI report was issued in 1997. The study concluded that Load Lines 1 through 4 and 12 appeared to be the most contaminated, and contaminants were probably not migrating far from the sources in significant concentrations. The report recommended further study.

For the most part, results from more recent studies have confirmed that explosives and heavy metals are the most common contaminants and are generally located immediately around buildings in the load lines and in the ditches and ponds draining the sites. Installation monitoring wells located to the southeast of Load Line 2 near the perimeter have shown trace amounts of explosives.

#### **Cleanup Exit Strategy**

RI/FS's will be completed to determine the nature and extent of the contaminants. LTM will be performed on both a facility-wide and a site-by-site basis. The appropriate remedy at all of the sites will be achieved as required to ensure adequate risk mitigation for the proposed future use by the OHARNG. See individual sites for specific strategies.

	Title	Author	Date
1978			
	Installation Assessment of Ravenna Army Ammunition Plant. Report No. 132	United States Army Toxic and Hazardous Materials Agency	NOV-1978
1989			
	Hazardous Waste Management Study No. 37-26- 0442-84: Phase 2 of AMC Open Burning/Open Detonation Groundwater Evaluation	United States Army Environmental Hygiene Agency	OCT-1989
	Ravenna Army Ammunition Plant RCRA Facility Assessment Draft RR/VSI Report	Jacobs Engineering Group, Inc	OCT-1989
1996	Assessment Draft KK/VSI Keport	IIIC	
	Preliminary Assessment for the Ravenna Army Ammunition Plant	SAIC	FEB-1996
	Facility-Wide Safety and Health Plan	SAIC	FEB-1996
	Preliminary Assessment for the Characterization of Areas of Contamination	SAIC	FEB-1996
	Action Plan for the Ravenna Army Ammunition Plant	SAIC	MAR-1996
	Facility-Wide Sampling and Analysis Plan for the Ravenna Army Ammunition Plant	SAIC	APR-1996
	Phase 1 Remedial Investigation Site Safety and Health Plan Addendum for High Priority Areas of Concern for RVAAP	SAIC	JUL-1996
	Phase 1 Remedial Investigation Sampling and Analysis Plan Addendum for High Priority Areas of Concern for RVAAP	SAIC	JUL-1996
	Final Facility-Wide Sampling and Analysis Plan, SAIC	SAIC	AUG-1996
	Interim Measures Plan for the Open Detonation (OD) Grounds Hazardous Waste Treatment Unit	SAIC	AUG-1996
	Installation Restoration Program Management Plan	US Army Environmental Command	DEC-1996
1997	Public Meeting Briefing - Phase I RI of High Priority	USACE	SEP-1997
4000	Sites at the RVAAP		
1998	Quality Control Plan for the Phase II RI for Winklepeck	USACE	JAN-1998
	Burning Grounds at RVAAP Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation of the Winklepeck Burning Grounds (AOC-05) and Determination of Facility-Wide Background at RVAAP	SAIC	APR-1998
	Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation of the Winklepeck Burning Grounds (AOC-05) and Determination of Facility-Wide Background at RVAAP	SAIC	APR-1998
	Site Safety and Health Plan Addendum for the Phase II Remedial Investigation of the Winklepeck Burning Grounds (AOC-05) and Determination of Facility -Wide Background at RVAAP	SAIC	APR-1998
	Sampling and Analysis Plan Addendum for the Groundwater Investigation of the Former Ramsdell Quarry Landfill (AOC-01)	SAIC	JUN-1998
	Site Safety and Health Plan Addendum for the	SAIC	JUN-1998

	Title	Author	Date
1998			
	Groundwater Investigation of the Former Ramsdell Quarry Landfill (AOC-01) at RVAAP		
1999			
	Sampling and Analysis Plan Addendum No. 1 for the Phase I Remedial Investigation of the Erie Burning Grounds (AOC-02) at RVAAP	SAIC	JUL-1999
	Sampling and Analysis Plan Addendum No. 1 for the Phase II Remedial Investigation of Load Line 1 (AOC-08) at the Ravenna Army Ammunition Plant	SAIC	AUG-1999
	Site Safety and Health Plan Addendum No. 1 for the Phase II Remedial Investigation of Load Line 1 (AOC-08) at the Ravenna Army Ammunition Plant	SAIC	AUG-1999
	Environmental Information Management Needs Assessment at RVAAP	SAIC	SEP-1999
	Sampling and Analysis Plan Addendum No. 1 for the Phase I Remedial Investigation of Demolition Area 1 (RVAAP-03)	SAIC	OCT-1999
	Site Safety and Health Plan Addendum No. 1 for the Phase I Remedial Investigation of Demolition Area #1 (AOC-03) at RVAAP	SAIC	OCT-1999
	Sampling and Analysis Plan Addendum No. 1 for the Phase 1 Remedial Investigation of the NACA Test Area (AOC-38) at the Ravenna Army Ammunition Plant	SAIC	OCT-1999
	Site Safety and Health Plan Addendum No. 1 for the Phase I Remedial Investigation of the NACA Test Area (AOC-38) at the Ravenna Army Ammunition Plant	SAIC	OCT-1999
	Scope of Work for the Interim Removal Action and Decontamination & Demolition of Building T-5301 (RVAAP-47)	MKM Engineers, Inc.	DEC-1999
2000	(((()))	I	
	Final Report on the Groundwater Investigation of the Ramsdell Quarry Landfill (AOC-01) at RVAAP	SAIC	AUG-2000
	Site Safety and Health Plan Addendum No. 1 for the Phase II Remedial Investigation of Load Line 1 (AOC-08) at the Ravenna Army Ammunition Plant	SAIC	AUG-2000
	Sampling and Analysis Plan Addendum No. 2 for the Phase II Remedial Investigation of Load Line 1 (AOC-08) at the Ravenna Army Ammunition Plant	SAIC	SEP-2000
	Sampling and Analysis Plan Addendum No. 1 for the Winklepeck Burning Grounds (AOC-05) Feasibility Study at RVAAP	SAIC	OCT-2000
	Site Safety and Health Plan Addendum No. 1 for the Winklepeck Burning Grounds (AOC-05) Feasibility Study at RVAAP	SAIC	OCT-2000
2001			
	Sampling and Analysis Plan Addendum for the Remedial Investigation of Load Line 11 (RVAAP-44)	MKM Engineers, Inc.	JAN-2001
	Facility-Wide Sampling and Analysis Plan for Environmental Investigations	SAIC	MAR-2001
	Technical Memorandum Human Health and Ecological Risk Assessment Approach for the Load Line 1 (AOC-08) and Load Line 12 (AOC-12) Phase II Remedial Investigations at RVAAP	SAIC	MAR-2001

Title	Author	Date		
2001				

Summary and Technical Assumptions for Area, Volume, and Cost Estimations for the Winklepeck Burning Grounds (AOC-05) Strategic Plan Ravenna Army Ammunition Plant Phase II Remedial Investigation Report for the Winklepeck Burning Ground (AOC-05) at RVAAP Pinal Sampling & Analysis Plan Addendum for the Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Sine Post Post Post Pase II Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Grounds (AOC-29) at RVAAP Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Grounds (AOC-02) at RVAAP Final Work Plan for the Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Final Work Plan for the Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAA			
Grounds (ACC-05) Strategic Plan Ravenna Army Ammunition Plant Phase II Remedial Investigation Report for the Winklepeck Burning Ground (ACC-05) at RVAAP Final Sampling & Analysis Plan Addendum for the Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (ACC-34) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (ACC-34) Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (ACC-34) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (ACC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (ACC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (ACC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (ACC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (ACC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (ACC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (ACC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (ACC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (ACC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (ACC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (ACC-49) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (ACC-49) Final Site-Specific Safety and Health Plan for the Remedial Investigation Report for the Erie SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Summary and Technical Assumptions for Area, Volume,	SAIC	MAR-2001
Ammunition Plant Phase II Remedial Investigation Report for the Winklepeck Burning Ground (AOC-05) at RVAAP Final Sampling & Analysis Plan Addendum for the Remedial Landfill (AOC-34) Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Work Plan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Final Work Plan for the Remedial Investigation at Remedial Investigation at Central Burn Pits (AOC-49) Author Plan For the Remedial Investigation at Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for NACA Test  DEC-2001  DEC-2001	and Cost Estimations for the Winklepeck Burning		
Phase II Remedial Investigation Report for the Winklepeck Burning Ground (AOC-05) at RVAAP Final Sampling & Analysis Plan Addendum for the Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-	Grounds (AOC-05) Strategic Plan Ravenna Army		
Minklepeck Burning Ground (AOC-05) at RVAAP Final Sampling & Analysis Plan Addendum for the Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Wind Site Specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Wind Site Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Re	Ammunition Plant		
Final Sampling & Analysis Plan Addendum for the Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Final Workplan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34)  Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29)  Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Rawenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Rawenna  Final Work Plan for the Remedial Investigation Report for the Erie SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Phase II Remedial Investigation Report for the	SAIC	APR-2001
Final Sampling & Analysis Plan Addendum for the Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Final Workplan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34)  Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29)  Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Rawenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Rawenna  Final Work Plan for the Remedial Investigation Report for the Erie SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Winklepeck Burning Ground (AOC-05) at RVAAP		
Remedial Landfill Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Site Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for NACA Test SAIC DEC-2001		MKM Engineers, Inc.	APR-2001
Final Site-specific Safety and Health Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Plan for the Ramsdell Quarry Indiffil (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Phase I Remedial Investigation Report for NACA Test SAIC DEC-2001	Remedial Landfill Design/Removal Action at the Sand		
Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris- Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC- 34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001	Creek Disposal Road Landfill (AOC-34)		
Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) Final Site Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) Final Work Plan for the Remedial Investigation Accompany Removal Remedial Investigation Report for the SAIC Final Work Plan for the Remedial Investigation Report for the SAIC Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfil	Final Site-specific Safety and Health Plan for the	MKM Engineers, Inc.	APR-2001
Final Workplan for the Remedial Design/Removal Action at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burial Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Dec-2001 Burning Grounds (AOC-02) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase I Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001  Phase I Remedial Investigation Report for NACA Test SAIC DEC-2001	Remedial Design/Removal Action at the Sand Creek		
at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation Action at the Upper Action Action Area #1 (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Erie SalC DEC-2001 Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action Are #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase I Remedial Investigation Report for NACA Test SAlC DEC-2001	Disposal Road Landfill (AOC-34)		
at Sand Creek Disposal Road Landfill (AOC-34) Final Sampling & Analysis Plan Addendum for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation Action at the Upper Action Action Area #1 (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Erie SalC DEC-2001 Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action Are #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase I Remedial Investigation Report for NACA Test SAlC DEC-2001	Final Workplan for the Remedial Design/Removal Action	MKM Engineers, Inc.	APR-2001
Remedial Design/Removal Action at the Paris- Mindham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC- 34) Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  APR-2001  MKM Engineers, Inc.  MKM Engineers, Inc.  MKM Engineers, Inc.  AUG-2001  MKM Eng			
Windham Road Dump (AOC-51) Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase I Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Final Sampling & Analysis Plan Addendum for the	MKM Engineers, Inc.	APR-2001
Final Site-Specific Safety and Health Plan for the Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51)  Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51)  Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Buring Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001	Remedial Design/Removal Action at the Paris-		
Remedial Design/Removal Action at the Paris Windham Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Windham Road Dump (AOC-51)		
Road Dump (AOC-51) Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  JUL-2001  MKM Engineers, Inc.  AUG-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  Phase 1 Remedial Investigation Report for NACA Test  SAIC  DEC-2001	Final Site-Specific Safety and Health Plan for the	MKM Engineers, Inc.	APR-2001
Final Work Plan for the Remedial Design/Removal Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Buring Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Burning Grounds (AOC-03) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  JUL-2001  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  AUG-2001  AUG-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Remedial Design/Removal Action at the Paris Windham		
Action at the Paris-Windham Road Dump (AOC-51) Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29) Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29) Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burnial Site RVAAP Phase I Remedial Investigation Report for the Erie SAIC DEC-2001 Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  JUL-2001  MKM Engineers, Inc. AUG-2001  MKM Engineers, Inc. AUG-2001  MKM Engineers, Inc. AUG-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SAIC DEC-2001  DEC-2001  DEC-2001			
Final Work Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC 29)  Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burnial Site RVAAP  Phase I Remedial Investigation Report for the Erie SAIC  DEC-2001  Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC  DEC-2001  DEC-2001	Final Work Plan for the Remedial Design/Removal	MKM Engineers, Inc.	APR-2001
at the Upper and Lower Cobbs Pond (AOC 29)  Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  JUL-2001  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  AUG-2001  MKM Engineers, Inc.  SEP-2001  SAIC  OCT-2001  SEP-2001  SEP-2001  SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001			
Final Sampling and Analysis Plan Addendum for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  AUG-2001  SEP-2001  SEP-2001  SEP-2001  SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Final Work Plan for the Phase II Remedial Investigation	MKM Engineers, Inc.	JUN-2001
Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49)  at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC DEC-2001  DEC-2001  DEC-2001	at the Upper and Lower Cobbs Pond (AOC 29)		
Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  AUG-2001  MKM Engineers, Inc.  AUG-2001  AUG-2001  SAIC  DCT-2001  SEP-2001  SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001		MKM Engineers, Inc.	JUL-2001
Final Site-Specific Safety and Health Plan for the Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Final Work Plan for the Rawenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  MKM Engineers, Inc.  AUG-2001  AUG-2001  MKM Engineers, Inc.  AUG-2001  AUG-2001  SEP-2001  SEP-2001  SEP-2001  SEP-2001  SAIC  DEC-2001  DEC-2001  DEC-2001  DEC-2001	Phase II Remedial Investigation at the Upper and Lower		
Phase II Remedial Investigation at the Upper and Lower Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001			
Cobbs Pond (AOC-29)  Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Erie Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001		MKM Engineers, Inc.	JUL-2001
Final Site-Specific Safety and Health Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001  DEC-2001			
Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna  Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001  DEC-2001  DEC-2001			
at the Ravenna Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001 DEC-2001 DEC-2001 DEC-2001		MKM Engineers, Inc.	AUG-2001
Final Work Plan for the Remedial Investigation at Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001 DEC-2001 DEC-2001 DEC-2001			
Central Burn Pits (AOC-49) at the Ravenna Army Ammunition Plant  Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001  DEC-2001  DEC-2001  DEC-2001			
Ammunition Plant Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01) Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001 DEC-2001 DEC-2001 DEC-2001		MKM Engineers, Inc.	AUG-2001
Groundwater Assessment Plan for the Ramsdell Quarry Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001 DEC-2001 DEC-2001 DEC-2001			
Landfill (AOC-01)  Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC  DEC-2001  DEC-2001  DEC-2001			
Geophysical Survey Results Suspected Mustard Agent Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC  DEC-2001  DEC-2001  DEC-2001		MKM Engineers, Inc.	SEP-2001
Burial Site RVAAP  Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC  DEC-2001  DEC-2001  DEC-2001			
Phase I Remedial Investigation Report for the Erie Burning Grounds (AOC-02) at RVAAP Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34) Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001 DEC-2001 DEC-2001	, , ,	SAIC	OCT-2001
Burning Grounds (AOC-02) at RVAAP  Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test  SAIC  DEC-2001  DEC-2001			
Phase I Remedial Investigation Report for the Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001		SAIC	DEC-2001
Demolition Area #1 (AOC-03) at RVAAP  Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001	Burning Grounds (AOC-02) at RVAAP		
Final Work Plan for the Remedial Design/Removal Action at the Sand Creek Disposal Road Landfill (AOC- 34)  Phase 1 Remedial Investigation Report for NACA Test SAIC  DEC-2001		SAIC	DEC-2001
Action at the Sand Creek Disposal Road Landfill (AOC-34)  Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001			
34)   Phase 1 Remedial Investigation Report for NACA Test   SAIC   DEC-2001		SAIC	DEC-2001
Phase 1 Remedial Investigation Report for NACA Test SAIC DEC-2001			
		0.110	DEC 0551
Area (AOC-38) at the Ravenna Army Ammunition Plant		SAIC	DEC-2001
	Area (AOC-38) at the Ravenna Army Ammunition Plant	<u> </u>	

2002

Sampling and Analysis Plan Addendum No. 3 for the
Biological Measurements at Winklepeck Burning
Grounds (AOC-05) at the Ravenna Army Ammunition
Plant

	Title	Author	Date
2002			
	Work Plan and Sampling and Analysis Plan Addenda for the Phase II Remedial Investigation of Demolition Area 2	SpecPro	JUN-2002
	Work Plan and Sampling and Analysis Plan Addenda for the Phase II Remedial Investigation of Demolition Area 2	SpecPro	JUN-2002
	Investigation-Derived Waste Characterization and Disposal Plan	SpecPro	NOV-2002
	Phase II Remedial Investigation Report for the Load Line 1 (RVAAP-08) at RVAAP	SAIC	DEC-2002
	Groundwater Monitoring Well Installation and Groundwater Sampling at the Suspected Mustard Agent Burial Site (RVAAP-28)	SpecPro	DEC-2002
2003			
	Final Compliance Monitoring Program for the Open Demolition Area #2 (RVAAP-04)	MKM Engineers, Inc.	JAN-2003
	Report on the Biological Field-Truthing Effort at Winklepeck Burning Grounds (AOC-05)	SAIC	MAR-2003
	RVAAP Applied Dried Paints at Load Lines 6 (AOC-33) and 9 (AOC-42) GCMS PCB Results	MKM Engineers, Inc.	APR-2003
	RVAAP Facility Wide Ecological Risk Work Plan	USACE	APR-2003
	Phase II Remedial Investigation Report for the Load Line 1(RVAAP-08) at RVAAP	SAIC	APR-2003
	Phase II Remedial Investigation Report for the Load Line 1 (RVAAP-08) at RVAAP	SAIC	JUN-2003
	Phase II Remedial Investigation Report for the Load Line 1 (RVAAP-08) at RVAAP	SAIC	JUN-2003
	Safety and Health Plan for the Remedial Investigation of Load Lines 6 (RVAAP-33) and 9 (RVAAP-42)	MKM Engineers, Inc.	JUL-2003
	Community Relations Plan	USACE	SEP-2003
	Safety and Health Plan for the Remedial Investigation of Load Lines 6 (RVAAP-33) and 9 (RVAAP-42)	MKM Engineers, Inc.	SEP-2003
	Sampling and Analysis Plan Addendum for the Remedial Investigation of Load Line #6 (RVAAP-33)	MKM Engineers, Inc.	SEP-2003
	Sampling and Analysis Plan Addendum for the Remedial Investigation of Load Line #9 (RVAAP-42)	MKM Engineers, Inc.	SEP-2003
	Sampling and Analysis Plan Addendum No. 1 for the Phase I Remedial Investigation of Ramsdell Quarry Landfill (AOC-01) at RVAAP	SAIC	OCT-2003
	Site Safety and Health Plan Addendum No. 1 for the Phase I Remedial Investigation of Ramsdell Quarry Landfill	SAIC	OCT-2003
	Sampling and Analysis Plan Addendum No 1 for the Phase II Remedial Investigation of the Erie Burning Grounds (RVAAP-02)	SAIC	OCT-2003
	Sampling and Analysis Plan Addendum No. 1 for the Phase II Remedial Investigation of the Frie Burning	SAIC	OCT-2003

Phase II Remedial Investigation of the Erie Burning

Landfill/Ponds at RVAAP
Sand Creek Dump (AOC-34) Cleanup Project Weekly

Final Work Plan and Sampling and Analysis Plan

Addenda for the Phase I/Phase II Remedial Investigation of the Fuze and Booster Quarry

Grounds (AOC-02) at RVAAP

Final RAVENNA ARMY AMMUNITION PLANT Installation Action Plan -

MKM Engineers, Inc.

SpecPro

OCT-2003

OCT-2003

	Title	Author	Date
2003			
	Reports August - October 2003		
	Paris-Windham Dump (AOC-51) Clean Up Project Weekly Reports, Photos, Misc Data April-October 2003	MKM Engineers, Inc.	OCT-2003
	Decon-Demo Load Lines 6 (AOC-33) and 9 (AOC-42)	Unknown	DEC-2003
	Misc Corres, Reports, Photos at RVAAP		
2004			
	OE/UXO Removal & Interim Removal Action Report For	MKM Engineers, Inc.	MAR-2004
	The Open Demolition Area #1 (RVAAP-03)	3 11 1,	
	Remedial Design/Removal Action Plan for Sand Creek Dump (AOC-34)	MKM Engineers, Inc.	MAR-2004
	Final Report Interim Removal Action at Load Line 11	MKM Engineers, Inc.	MAR-2004
	(AOC-44)	lin an Engineere, mer	
	Interim Removal Action Report for Load Line #11	MKM Engineers, Inc.	MAR-2004
	(AOC-44) Vol 1 Main Text - Appendices A-G		
	Interim Removal Action Report for Load Line #11	MKM Engineers, Inc.	MAR-2004
	(AOC-44) Vol 2 Appendices H-I Final Report for Remedial Design/Removal Action at	MKM Engineers, Inc.	MAR-2004
	Paris-Windham Road Dump (AOC-51) at Ravenna	WKW Engineers, inc.	IVIAR-2004
	Army Ammunition Plant		
	Facility-Wide Biological and Water Quality Study 2003	USACE	JUN-2004
	Supplemental Baseline Human Health Risk Assessment	Shaw/SAIC	JUL-2004
	Phase II Remedial Investigation Report for the Load	Shaw/SAIC	JUL-2004
	Line 2 (AOC-09) at the Ravenna Army Ammunition	onaw/oAlo	30L-2004
	Plant, Volume 1 - Main Text		
	Phase II Remedial Investigation Report for Load Line 3	Shaw/SAIC	JUL-2004
	(AOC-10) at the Ravenna Army Ammunition Plant		
	Volume 1 - Main Text		
	Phase II Remedial Investigation Report for Load Line 3	Shaw/SAIC	JUL-2004
	(AOC-10) at the Ravenna Army Ammunition Plant		
	Volume 2 - Appendices A-S Work Plan for the Phase I MEC Density Survey of	US Army Technical Center	AUG-2004
	Winklepeck Burning Grounds (AOC-05)	for Explosives Safety	AUG-2004
	Phase II Remedial Investigation Report for Load Line 4	Shaw/SAIC	SEP-2004
	(AOC-11) at the Ravenna Army Ammunition Plant		02. 200.
	Volume 1 - Main Text		
	Phase II Remedial Investigation Report for Load Line 4	Shaw/SAIC	SEP-2004
	(AOC-11) at the Ravenna Army Ammunition Plant		
	Volume 2 - Appendices A-S		10000
	Facility-Wide Groundwater Monitoring Program Plan,	Shaw	SEP-2004
	Portage Proposed Remedial Goal Options for Soil at Load Lines	Shaw	SEP-2004
	1 (AOC-08), 2 (AOC-09), 3 (AOC-10), and 4 (AOC-	Silaw	SEP-2004
	11) at RVAAP		
	Sampling and Analysis Plan for the Data Gap Analysis	Shaw	OCT-2004
	and Additional Sampling and Security, Emergency		
	Response and Contingency Plan and Safety, Health		
	and Emergency Response Plan for the Remediation of		
	Soils at Load Lines 1 (AOC-08), 2 (AOC-09), 3 (AOC-		
	10), and 4 (AOC-11) at RVAAP		
	Final Sampling and Analysis Plan Addendum for the	MKM Engineers, Inc.	OCT-2004
	Characterization of 14 RVAAP AOCs at RVAAP	Show	OCT 2004
	Sampling and Analysis Plan for the Data Gap Analysis	Shaw	OCT-2004

and Additional Sampling in Support of the Remediation

	Title	Author	Date
2004			
2004		_	
	of Soils at Load Lines 1 (AOC-08), 2 (AOC-09), 3		
	(AOC-10), and 4 (AOC-11) at RVAAP	NAIGNA E	007.0004
	Final Site Safety and Health Plan Addendum for the	MKM Engineers, Inc.	OCT-2004
0005	Characterization of 14 RVAAP AOCs		
2005			
	Final November 2004 Sampling Completion Report for	Shaw	FEB-2005
	Load Lines 1 - 4		
	Focused Feasibility Study for the Winklepeck Burning	SAIC	FEB-2005
	Grounds (AOC-05) at RVAAP		
	Phase I MEC Density Survey After Action Report At	MKM Engineers, Inc.	MAR-2005
	Winklepeck Burning Grounds (AOC-05)		
	Phase III Remedial Investigation Report for the	SAIC	MAR-2005
	Winklepeck Burning Grounds (AOC-05) at RVAAP		
	Phase III Remedial Investigation Report for the	USACE	MAR-2005
	Winklepeck Burning Grounds (AOC-05) at RVAAP		
	Final Work Plan for Phase II MEC Clearance and	MKM Engineers, Inc.	MAR-2005
	Munitions Response at Winklepeck Burning Grounds		
	(AOC-05)		
	Final Site Safety and Health Plan for the Phase II MEC	MKM Engineers, Inc.	MAR-2005
	Clearance and Munitions Response at Winklepeck		
	Burning Grounds (AOC-05)		
	Winklepeck Burning Grounds AutoCAD Figures for	MKM Engineers, Inc.	MAR-2005
	Phase I After Action Report		
	Focused Feasibility Study for the Remediation of Soils	Shaw	MAY-2005
	at Load Lines 1 through 4 (AOC-08) (AOC-09) (AOC-		
	10) (AOC-11) at the RVAAP		NAAN/ 0005
	Final Focused Feasibility Study for the Remediation of	Shaw	MAY-2005
	Soils at LLs 1-4, RVAAP	Ob	NAAN/ 0005
	Focused Feasibility Study for the Remediation of Soils	Shaw	MAY-2005
	at Load Lines 1 through 4 (AOC-08) (AOC-09) (AOC-		
	10) (AOC-11) at the RVAAP	SAIC	JUN-2005
	Phase I Remedial Investigation December 2004	SAIC	JUIN-2005
	Follow-On Groundwater Sampling at the Ramsdell Quarry Landfill (AOC-01)		
	Final Report on the Groundwater Monitoring Well	SpecDro	JUL-2005
	Installation and Groundwater Sampling at the	SpecPro	JUL-2005
	Suspected Mustard Agent Burial Site (RVAAP AOC-28)		
	- Main Report and Appendices A-H		
	Final Report and Appendices A-11 Final Report on the Groundwater Monitoring Well	SpecPro	JUL-2005
	Installation and Groundwater Sampling at the	Зресь 10	30L-2003
	Suspected Mustard Agent Burial Site (RVAAP AOC-28)		
	Report on the Groundwater Monitoring Well Installation	SpecPro	JUL-2005
	and Groundwater Sampling at the Suspected Mustard	Specific	JUL-2005
	Agent Burial Site (RVAAP AOC-28)		
	Final Proposed Plan for the Remediation of Soils at	Shaw	JUL-2005
	LL1-4 (RVAAP-08, RVAAP-09, RVAAP-10, RVAAP-	Griavv	JUL-2000
	11)		
	Proposed Plan for the Remediation of Soils at LL1-4	Shaw	JUL-2005
	1 10pood 1 lair for the Remediation of John at LET-4	Silavv	JUL 2000

(RVAAP-08, RVAAP-09, RVAAP-10, RVAAP-11) Final Report on the Groundwater Monitoring Well

Suspected Mustard Agent Burial Site (RVAAP AOC-28)
RVAAP/Ohio EPA Cooperative Agreement Work Plans

Installation and Groundwater Sampling at the

SpecPro

Various

JUL-2005

AUG-2005

Title **Author** Date 2005

F. 15		14110 0005
Final Report Facility Wide Groundwater Monitoring	SpecPro	AUG-2005
Program April 2005 Sampling Event Report - Main		
Report and Appendices A-D		1110
Final Report Facility Wide Groundwater Monitoring	SpecPro	AUG-2005
Program Sampling Event Report - Main Report and		
Appendices A-D		
Site Safety and Health Plan for the Phase I MEC	MKM Engineers, Inc.	AUG-2005
Density Survey of Winklepeck Burning Grounds (AOC-		
05)		
Final Facility Wide Groundwater Monitoring Program	SpecPro Inc.	AUG-2005
Report on the July 2005 Sampling Event -Vol 1- Main		
Report		
Final Facility Wide Groundwater Monitoring Program	SpecPro Inc.	AUG-2005
Report on the July 2005 Sampling Event-Vol 2-		
Appendices A-C		
Final Work Plan Containing Addendums(Sampling and	SpecPro, Inc.	SEP-2005
Analysis Plan, Quality Assurance Project Plan, Site		
Safety and Health Plan ,UXO) for Groundwater		
Monitoring Well Installation and Groundwater Sampling		
at the Suspected Mustard Agent Burial Site (AOC-28)		
Final Remedial Investigation Report Central Burn Pits	SAIC/MKM	SEP-2005
(RVAAP-49)		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44)		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44) VOL 2		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44) VOL 3		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44) VOL 4		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44) VOL 5		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44) VOL 1		
Final for the Remedial Investigation at Load Line 11	MKM Engineers, Inc.	SEP-2005
(AOC-44) VOL 2		
Phase I Remedial Investigation Report for the Ramsdell	SAIC	SEP-2005
Quarry Landfill at RVAAP		
Phase I Remedial Investigation Report for the Ramsdell	SAIC	SEP-2005
Quarry Landfill (AOC-01) at RVAAP		
Final for the Phase II Remedial Investigation at the	MKM Engineers, Inc.	SEP-2005
Upper and Lower Cobbs Pond (AOC 29) Vol 1	3 ,	
Final for the Phase II Remedial Investigation at the	MKM Engineers, Inc.	SEP-2005
Upper and Lower Cobbs Pond (AOC 29) Vol 2	]	
Final for the Phase II Remedial Investigation at the	MKM Engineers, Inc.	SEP-2005
Upper and Lower Cobbs Pond (AOC 29) Vol 3	g,	
Final Phase II Remedial Investigation Report for the	SAIC	SEP-2005
Erie Burning Grounds (AOC-02) at RVAAP	•	52. 2000
Final Phase II Remedial Investigation Report for the	SpecPro/SAIC	SEP-2005
Open Demolition Area #2 (AOC-4) Vol 2		22. 2000
Final Proposed Plan for the Winklepeck Burning	SAIC	OCT-2005
	, 0, 110	00: 2000
Grounds Facility-Wide Biological and Water Quality Study 2003,	USACE	NOV-2005

	Title	Author	Date
2005			
	Final Phase II Remedial Investigation Supplemental Report for Load Line 12 (AOC-12)	SAIC	NOV-2005
	Final Phase II Remedial Investigation Supplemental Report for Load Line 12 at RVAAP	SAIC	NOV-2005
	Final Sampling and Analysis Plan Addendum No. 1 Supplemental Phase II Remedial Investigations (RVAAP-04) ODA#2, (RVAAP-16) F&BQL/P, and (RVAAP-49) CBPs	SAIC	NOV-2005
	Final Report Phase I/II Remedial Investigation of the Fuze & Booster Quarry Landfill/Ponds (RVAAP-16) Volume One - Main Report	SpecPro/SAIC	NOV-2005
	Final Report Phase I/II Remedial Investigation of the Fuze & Booster Quarry Landfill/Ponds (RVAAP-16) Volume Two - Appendices A-K	SpecPro/SAIC	NOV-2005
	Final Facility Wide Groundwater Monitoring Program Report on the July 2005 Sampling Event-Main Report and Appendices A-C	SpecPro	NOV-2005
	Final Proposed Plan for the Winklepeck Burning Grounds	SAIC	DEC-2005
	Phase II MEC Clearance and Munitions Response at Winklepeck Burning Grounds (AOC-05)	MKM Engineers, Inc.	DEC-2005
	Phase II MEC Clearance and Munitions Response at Winklepeck Burning Grounds (AOC-05)	MKM Engineers, Inc.	DEC-2005
2006			
	Sampling and Analysis Plan Addendum No. 2 for the Winklepeck Burning Grounds Feasibility Study at RVAAP	SAIC	FEB-2006
	Final FS for Ramsdell Quarry Landfill	SAIC	JUL-2006
	Final FS for Load Line 12	SAIC	JUL-2006
	Final FS for Fuze-Booster Quarry Pond Landfill	SAIC	JUL-2006
	Facility-Wide Ground Water Sampling Event #1	SpecPro	AUG-2006
	Revised Eco Field Truthing Report	SAIC	SEP-2006
	Final RI Addendum for ODA#2	SAIC	SEP-2006
	Final RI Addendum for Erie Burning Grounds	SAIC	SEP-2006
	Final P&A After Action Report for Ramsdell Quarry Landfill	SAIC	SEP-2006
	Facility-Wide Ground Water Sampling Event #2	SpecPro	OCT-2006
2007			
	Final Engineering Evaluation/Cost Analysis for Central Burn Pits	SAIC	JAN-2007
	Final Structural Analysis Report for Load Lines 1 through 4	Shaw	JAN-2007
	Final Proposed Plan for Soil and Dry Sediment at RVAAP2 Erie Burning Grounds	SAIC	FEB-2007
	Facility-Wide Ground Water Sampling Event #3	SpecPro	MAR-2007
	Final Report of the Characterization of 14 Areas of Concern	MKM Engineers, Inc.	MAR-2007
	Final Proposed Plan for Soil and Dry Sediment at	SAIC	MAR-2007

Title Author Date 2007

D) (AAD 401 11: 40	I	1
RVAAP-12 Load Line 12		
Final Proposed Plan for Soil and Dry Sediment at	SAIC	MAR-2007
RVAAP-16 Fuze and Booster Quarry Landfill/Ponds		
Final Proposed Plan for Soil and Dry Sediment at	SAIC	MAR-2007
RVAAP-01 Ramsdell Quarry Landfill		
Final Facility Wide Groundwater Monitoring Program	SpecPro, Inc.	MAR-2007
Report on the October 2006 Sample Event	<b>Special Control</b>	
Final Facility Wide Groundwater Monitoring Program	SpecPro, Inc.	MAR-2007
Report on the July 2006 Sampling Event No. 3	<b>Special Control</b>	
Final Remedial Action Work Plan Remediation of Soils	Shaw Environmental	APR-2007
at RVAAP- 08, 09, 10, and 11 Load Lines 1- 4	Chan Emmonino	/ 11 12 2007
Final Work Plan for the DLA Storage Area	SpecPro, Inc.	APR-2007
Reclamation-Route 80 Tank Farm and East Ore Yard	Specific, mer	/ " 1 2001
Culvert Replacement		
Final Facility Wide Groundwater Monitoring Program	SpecPro, Inc.	MAY-2007
Annual Report for 2006	Opeci 10, inc.	W// 1 2007
Final Interim Record of Decision for Load Lines 1-4	Shaw	JUN-2007
I mai interim record of Decision for Load Lines 1-4	Silaw	3011-2007
Final Action Memorandum for RVAAP-49 Central Burn	SAIC	JUN-2007
Pits		
Final Facility-Wide Groundwater Monitoring Program	SpecPro, Inc.	JUL-2007
Report on the January 2007 Sampling Event (#1)		
Final Stormwater Pollution Prevention Plan for the	Shaw Environmental	JUL-2007
Remediation of Soils at RVAAP- 08, 09, 10, and 11		
Load Lines 1- 4		
Final Sampling and Analysis Plan and the Site Safety	United States Army Corps	AUG-2007
and Health Plan for the Exposed Soil Sampling and	of Engineers	
Characterization After Slab and Foundation Removals		
at RVAAP-39 Load Line 5, RVAAP-40 Load Line 7,		
RVAAP-41 Load Line 8, and RVAAP-43 Load Line 10		
Final Construction Completion Report on the Munitions	PIKA International, Inc.	AUG-2007
Response for the Demolition of RVAAP-41 and		
RVAAP-43, Load Lines 8 and 10		
Final Report for the Phase I Remedial Investigation of	MKM Engineers, Inc.	AUG-2007
RVAAP-33 Load Line 6	in an Engineere, me	1.00 2001
Final Removal Action Work Plan for RVAAP-49 Central	SAIC	AUG-2007
Burn Pits	G/ tile	1.00 2007
Final Record of Decision for Soil and Dry Sediment at	SAIC	SEP-2007
the RVAAP-16 Fuze and Booster Quarry Landfill/Ponds	G/ 110	02. 2007
Final Record of Decision for Soil and Dry Sediment at	SAIC	SEP-2007
the RVAAP-02 Erie Burning Grounds	G/ (IO	OL1 2007
Final Record of Decision for Soil and Dry Sediment at	SAIC	SEP-2007
the RVAAP-02 Open Demolition Area #2	JAIO	OL1 -2007
Final Report for the Phase I Remedial Investigation at	MKM Engineers, Inc.	OCT-2007
RVAAP-42 Load Line 9, Volume 1	Wikiwi Erigineers, iric.	001-2007
Final Report on the Disposal of MEC, Discarded Military	PIKA International, Inc.	NOV-2007
Munitions and MC	FIRA international, inc.	1107-2007
	Environmental Quality	NOV 2007
Final Work Plan for the Geophysical Investigation of the	Environmental Quality	NOV-2007
Suspected RVAAP-28 Mustard Agent Burial Site	Management/John M. Miller,	
Final Facility Wide Organization Manifesting De-	John Vanderlaan	NOV 2007
Final Facility-Wide Groundwater Monitoring Program	Environmental Quality	NOV-2007
April 2007 Sampling Event	Management, Inc.	DE0 0007
Final Project Completion Report for the Munitions	Lakeshore Engineering	DEC-2007
Response for Demolition of Load Lines 5, 7, Building	Services, Inc.	
1039, and Transite Removal at Building T-1604		

	Title	Author	Date
2008			
	Final Propellant Removal Summary Report for MEC Support for RVAAP- 08 Load Line 1	Shaw Environmental, Inc.	JAN-2008
	Final Remedial Investigation Report Addendum No. 1 for the RVAAP-49 Central Burn Pits	SAIC	JUN-2008
	Final ROD for Soil and Dry Sediment at RVAAP-05, Winklepeck Burning Grounds	SAIC	AUG-2008
	Final Proposed Plan for Soil and Dry Sediment at the RVAAP-49 Central Burn Pits	SAIC	OCT-2008
2009			
	Final ROD for Soil and Dry Sediment at RVAAP-49, Central Burn Pits	SAIC	FEB-2009
	Final ROD for Soil and Dry Sediment at RVAAP-01, Ramsdell Quarry Landfill	SAIC	MAR-2009
	Final ROD for Soil and Dry Sediment at RVAAP-12, Load Line 12	SAIC	MAR-2009
	Final Facility Wide Groundwater Monitoring Program Annual Report 2008	EQM	MAR-2009
	Final ROD for Soil and Dry Sediment at RVAAP-49 Central Burn Pits	SAIC	APR-2009
	Final DQO Report for RVAAP-28 Mustard Agent Burial Site	Shaw	JUN-2009
	Final Facility Wide Groundwater Monitoring Program October 2008 Sampling Event	EQM	JUN-2009
	Final Remedial Design for RVAAP-16 Fuze and Booster Quarry Landfill	SAIC	JUN-2009
	Final Remedial Design for RVAAP-12 Load Line 12	SAIC	JUL-2009
	Final Facility Wide Groundwater Monitoring Program January 2009 Sampling Event	EQM	JUL-2009
	Final DQO Report for RVAAP-34 Sand Creek Disposal Landfill	Shaw	JUL-2009
	Final PBA 08 LL 1-4 Sub Slab Sampling Short Report	URS	SEP-2009
	Final Remedial Design Approval for RVAAP-12 Load Line 12	SAIC	OCT-2009
	Final DQO Report for RVAAP-03 Open Demo Area 1	Shaw	OCT-2009
	Final ROD Signoff for Soil and Dry Sediment at RVAAP-12 Load Line 12	SAIC	OCT-2009
	Final ROD Signoff for Soil and Dry Sediment at RVAAP-01 Ramsdell Quarry Landfill	SAIC	OCT-2009
	Final Remedial Action Closeout Report for RVAAP-05 Winklepeck Burning Grounds	MKM	NOV-2009
	Final Facility Wide Groundwater Monitoring Program April 2009 Sampling Event	EQM	NOV-2009
	Final TCRA Closeout Report for RVAAP-04 ODA 2 Rocket Ridge	PIKA	DEC-2009
	Final Multi-Increment Sampling and Analysis of Soils Below Floor Slabs at RVAAP-09 Load Line 2, RVAAP-	URS	DEC-2009
2010	10 Load Line 3, and RVAAP- 11 Load Line 4	<u> </u>	
	Final Facility Wide Groundwater Monitoring Program	EQM	JAN-2010
	July 2009 Sampling Event		
	Final Remedial Design Approval for RVAAP-01 Ramsdell Quarry Landfill	SAIC	JAN-2010

Date

**Author** 

2010

Title

LL 1-4 Sub Slab Final Field Sampling Report	URS	MAR-2010
Final Facility Wide Human Health Cleanup Goals	SAIC	MAR-2010
Final Remedial Action Closeout Report for RVAAP-16 Fuze and Booster Quarry Landfill	SAIC	MAR-2010
Final Facility Wide Groundwater Monitoring Program Annual Report 2009	EQM	MAR-2010
Final Geophysical Prove-out Report for Environmental Services at RVAAP- 34 Sand Creek Disposal Road Landfill, RVAAP- 03 Open Demolition Area #1, And RVAAP- 28 Mustard Agent Burial Site, Version 1.0	Shaw	MAR-2010
Final Project Management Plan for the Performance- Based Acquisition of Six Environmental Areas of Concern, Revision 1	SAIC	MAR-2010
Final Facility Wide Groundwater Monitoring Program October 2009 Sampling Event	EQM	APR-2010
Final Monitoring Report for the Deep Bedrock Well Installation in the Basal Sharon Conglomerate	SAIC	MAY-2010
Final Quality Control Plan for the Geochemical Evaluation of Metals in Groundwater	Shaw	MAY-2010
Final Facility-Wide Groundwater Monitoring Program Report on the 2009 Metals Sampling Event	EQM	JUN-2010
Revised Final Remedial Design for the RVAAP- 01 Ramsdell Quarry Landfill	SAIC	JUN-2010
Load Lines 2 & 3 Excavation Soil Removal	URS	JUL-2010
Final Facility-Wide Groundwater Monitoring Program Report on the January 2010 Sampling Event	EQM	JUL-2010
Final Quality Control Plan for the Revision of the Facility-Wide Environmental Documents	SAIC	JUL-2010
Final Work Plan for Sampling & Closure of Load Lines 1, 2, 3, 4, and 12 (RVAAP-08, RVAAP-09, RVAAP-10, RVAAP-11, RVAAP-12) and other Areas of Concern	Prudent	JUL-2010
Final Project Management Plan for Sampling & Closure of Load Lines 1, 2, 3, 4, 12 (RVAAP-08, 09, 10, 11, and 12) and other Areas of Concern	Prudent	JUL-2010
Geochemical Evaluation Of Metals In Groundwater Draft Geochem Report	Shaw	AUG-2010
Final Remedial Action Report for the RVAAP-12 Load Line 12	SAIC	AUG-2010
Final Site Characterization and Focused Feasibility Study Work Plan for the RVAAP- 51 Dump Along Paris-Windham Road at Ravenna Army Ammunition Plant	SAIC	AUG-2010
Removal Load Line 1 Excavation Soil	URS	SEP-2010
Final Sampling and Analysis of Soils Below Floor Slabs at RVAAP- 08 Load Line 1 and Other Building Locations	URS	SEP-2010
ISSUE FINAL COMPLETION REPORT (LL2, 3, & 4)	URS	DEC-2010
LL 1-4 ISSUE FINAL COMPLETION REPORT (LL2, 3, & 4)	URS	DEC-2010

2011

FINAL GEOPHYSICAL REPORT	Shaw	JAN-2011

	Title	Author	Date
2011			
	RVAAP-28 FINAL GEOPHYSICAL REPORT	Shaw	JAN-2011
	RVAAP-34 FINAL GEOPHYSICAL REPORT	Shaw	JAN-2011
	Facility-wide Task 16 - Issue Final (Sampling and Analysis Plan/Quality Assurance Project Plan/Health and Safety Plan)	SAIC	FEB-2011
	ISSUE FINAL COMPLETION REPORT (LL1)	URS	MAR-2011
	LL 1-4, 12, AND OTHER SAMPLING AND CLOSURE Issue Final MI Sampling Report	Prudent	MAR-2011
	RVAAP-04 FInal WHITE PHOSPHORUS Workplans Submittal	TOLT	MAR-2011
	LL 1 -4 ISSUE FINAL COMPLETION REPORT (LL1)	URS	MAR-2011
	LL 1-4, 12 Issue Final MI Sampling Report	Prudent	MAR-2011
	RVAAP-66 FWGW FINAL ANNUAL REPORT	EQM	MAR-2011
	FINAL DQO REPORT	Shaw	JUN-2011
	Geochemical Evaluation of Metals in Groundwater FINAL GEOCHEM REPORT	SHAW	JUN-2011
	RVAAP-05 FINAL DQO REPORT	Shaw	JUN-2011
2012			
	RVAAP-48 Final RI/FS Report	SAIC	JAN-2012
	RVAAP-66 Facility-Wide Groundwater July 2011 Sampling Event	EQM	FEB-2012
	RVAAP-66 Facility-Wide Groundwater 2011 Annual Report	EQM	FEB-2012
	RVAAP-13 Final RI/FS Report	SAIC	MAR-2012
	RVAAP-01 Revised Final PP	SAIC	APR-2012
	RVAAP-66 Facility-Wide Groundwater October 2011 Sampling Event	EQM	MAY-2012
	RVAAP-66 Facility-Wide Groundwater January 2012 Sampling Event	EQM	JUL-2012
	RVAAP-04 Final IRA After Action Report	PIKA	JUL-2012
	RVAAP-05 Final Property Management Plan	AAA	AUG-2012
	RVAAP-66 Facility-Wide Groundwater April 2012 Sampling Event	EQM	OCT-2012
	RVAAP-05 Final Work Plan for Additional Evaluation	AAA	OCT-2012
	RVAAP-66 Final Well Installation Report	EQM	DEC-2012
2013			
	Final Results of April 2011 Groundwater Sampling for Major Cations and Anions, Trace Elements, Nutrients, Organic Chemicals, and Isotopes of Hydrogen and Oxygen at RVAAP-66 Facility-Wide Groundwater	USGS	JAN-2013
	RVAAP-13 Final PP Building 1200	SAIC	APR-2013
	Final Former Water Production Wells and Oil and Gas Wells Survey RVAAP and Camp Ravenna	Vista	APR-2013

Date

2013
------

Title

DVAAD O4 EL 1 DOD A	0.410	10407/ 0040
RVAAP-01 Final ROD Amendment	SAIC	MAY-2013
RVAAP-48 Final PP Anchor Test Area	SAIC	MAY-2013
RVAAP-05 Final Risk Amendment Assumptions	AAA	JUL-2013
Document Addendum to the Work Plan for the		
Additional Evaluation of the Winklepeck Burning Ground		
Final Technical Memorandum for Land Uses and	AAA	SEP-2013
Facility-Wide Cleanup Goals		
RVAAP-66 Facility-Wide Groundwater Program Final	EQM	SEP-2013
Report for January 2013 Sampling Event, Volume 1 and		
2		
RVAAP-66 Facility-Wide Groundwater Annual Report	EQM	OCT-2013
for 2012, Revision 1.0		

Author

2014

Final Project Management Plan for Interim Removal	Plexus Scientific	JAN-2014
Action Well Abandonment	Corporation	JAIN-2014
Final Quality Control Plan for Interim Removal Action	Plexus Scientific	JAN-2014
Well Abandonment	Corporation	JAN-2014
Final Construction Completion Report for Closure for	Semper Tek - Intersteel ,	FEB-2014
Clean Hard-Fill Sites RVAAP-08 Site CB-23 and Site	JV, LLC	1 65-2014
CB-22 on Load Line 1 and George Rd.	JV, LLO	
Final Technical Memorandum for Land Uses and	Angela L. Schmidt & Brett	FEB-2014
Facility-Wide Cleanup Goals	A. Merkel	1 2014
Final Facility-Wide Groundwater Monitoring Program	Environmental Quatity	MAR-2014
RVAAP-66 Facility-Wide Groundwater Annual Report	Management, Inc.	W/ 41 2011
for 2013	Wanagomone, me.	
Final Facility-Wide Groundwater Monitoring Program	Environmental Quality	MAR-2014
RVAAP-66 Facility-Wide Groundwater Report on the	Management, Inc.	
August 2013 Sampling Event	management, mer	
Final Project Work Plan for Site Inspection at	PIKA International, Inc.	MAR-2014
Compliance Restoration Site CC-RVAAP-80 Group 2		
Propellant Can Tops, Revision 1		
Final Record of Decision for Soil, Sediment, and	Leidos Engineering of Ohio,	MAR-2014
Surface Water at RVAAP-13 Building 1200	Inc.	
Final Record of Decision for Soil, Sediment, and	Leidos Engineering of Ohio,	MAR-2014
Surface Water at RVAAP-48 Anchor Test Area	Inc.	
Final Quality Control Plan for Interim Removal Action	Shaw Environmental &	MAR-2014
Well Abandonment	Infrastructure, Inc.	
Final FY 2013 Fourth Quarter Property Management	Vista Sciences Corporation	APR-2014
Plan Quarterly Land Use Control (LUC) Inspection		
RVAAP-05 Winklepeck Burning Grounds		
Final Remedial Design for Soil and Dry Sediment at the	SAIC Engineering of Ohio,	APR-2014
RVAAP-01 Ramsdell Quarry Landfill	Inc.	
Final Remedial Action Report for Soil, Sediment, and	Leidos Engineering of Ohio,	MAY-2014
Surface Water at RVAAP-13 Building 1200	Inc.	
Final Project Management Plan for Environmental	Shaw Environmental Inc.	JUN-2014
Services at 14 Military Munitions Response Program		
Sites, Version 2.0		
Final FY 2013 Annual Report for the Quarterly Land	Vista Sciences Corporation	JUL-2014
Use Control Inspections at RVAAP-05 Winklepeck		
Burning Grounds	   \rac{1}{2} \ \	
Final FY 2014 First Quarter Land Use Control	Vista Sciences Corporation	JUL-2014
Inspection, RVAAP-05 Winklepeck Burning Grounds	Vioto Coionasa Carra aratia a	II II 2014
Final FY 2014 Second Quarter Land Use Control	Vista Sciences Corporation	JUL-2014

Title Author Date

Inspection RVAAP-05 Winklepeck Burning Grounds		
Final Community Relations Plan for the Ravenna Army	Vista Sciences Corporation	AUG-2014
Ammunition Plant Restoration		
Final Facility-Wide Groundwater Monitoring Program	Environmental Quality	AUG-2014
RVAAP-66 Facility-Wide Groundwater Report on the	Management, Inc.	
January 2014 Sampling Event		
Final Facility-Wide Groundwater Monitoring Program	Leidos Engineering of Ohio,	AUG-2014
RVAAP-66 Facility-Wide Groundwater Report on the	Inc.	
August 2013 Sampling Event		
Final Site Characterization and Focused Feasibility	SAIC Engineering of Ohio,	SEP-2014
Study for the RVAAP- 51 Dump Along Paris-Windham	Inc.	
Road, Former Ravenna Army Ammunition Plant,		
Portage and Trumbull Counties, Ohio		
Final Facility-Wide Groundwater Monitoring Program	Leidos Engineering of Ohio,	SEP-2014
RVAAP-66 Facility-Wide Groundwater Report on the	Inc.	
August 2013 Sampling Event		
Final Community Relations Plan for the Ravenna Army	Vista Sciences Corporation	OCT-2014
Ammunition Plant Restoration		
Final FY 2014 Fourth Quarter Land Use Control	Vista Sciences Corporation	OCT-2014
Inspection RVAAP-05 Winklepeck Burning Grounds		
Final FY 2014 Third Quarter Land Use Control	Vista Sciences Corporation	OCT-2014
Inspection RVAAP-05 Winklepeck Burning Grounds		

Leidos Engineering of Ohio, Final Remedial Action Report for Soil and Dry Sediment JAN-2015 at RVAAP-01 Ramsdell Quarry Landfill Inc. Final Community Relations Plan for the Ravenna Army Vista Sciences Corporation FEB-2015 Ammunition Plant Restoration Program Portage and Tumbull Counties, Ohio Final Facility-Wide Groundwater Monitoring Program **Environmental Quality** FEB-2015 Plan RVAAP-66 Facility-Wide Groundwater Managment, Inc. Semiannual Groundwater Monitoring Addendum for Final Facility-Wide Groundwater Monitoring Program **Environmental Quality** MAR-2015 RVAAP-66 Facility-Wide Groundwater Report of the Management, Inc. July 2014 Sanpling Event Final Facility-Wide Groundwater Monitoring Program **Environmental Quality** MAR-2015 RVAAP-66 Facility-Wide Groundwater Report on the Management, Inc. October 2014 Sampling Event Final Explanation of Significant Differences for Post-USACE - Louisville District MAR-2015 ROD Changes to the Remedy at RVAAP-05 Winklepeck Burning Grounds Final Facility-Wider Groundwater Monitoring Program **Environmental Quality** MAR-2015 RVAAP-66 Facility-Wide Groundwatr Annual Report Management, Inc. for 2014 Final FY 2015 First Quarter Land Use Control Vista Sciences Corporation APR-2015 Inspection RVAAP-05 Winklepeck Burning Grounds Final Remedial Action Report for Soil, Sediment, and Leidos Engineering of Ohio, APR-2015 Surface Water at RVAAP-48 Anchor Test Area Final Site Inspection Report for RV AAP-28 Suspected USACE - Huntsville Center APR-2015 Mustard Agent Burial Site Final Remedial Investigation Report for Soil, Sediment, Leidos Engineering of Ohio, JUN-2015 and Surface Water at RVAAP-43 Load Line 10 Final FY 2015 Second Quarter Land Use Control Vista Sciences Corporation JUL-2015 Inspection RVAAP-05 Winklepeck Burning Grounds

2015

2014

	Title	Author	Date
2015			
	Final Remedial Design for the Post-ROD Changes to the Remedy at RVAAP-05 Winklepeck Burning Grounds	USACE - Louisville	AUG-2015
	Final Facility-Wide Groundwater Monitoring Program RVAAP-66 Facility-Wide Groundwater Report on the March 2015 Sampling Event	Environmental Quality Management, Inc.	SEP-2015
	Final FY 2015 Third Quarter Land Use Control Inspection RVAAP-05 Winklepeck Burning Grounds	Vista Sciencec Corporation	OCT-2015
	Final Site Characterization and Focused Feasibility Study for the RVAAP-51 Dump Along Paris-Windham Road	USACE - Louisville District	DEC-2015
	Final FY 2015 Fourth Quarter Land Use Control InspectionRVAAP-05 Winklepeck Burning Grounds	Vista Sciences Corporation	DEC-2015
2016			
	Final Facility-Wide Groundwater Monitoring Program RVAAP-66 Facility-Wide Groundwater Report on the July 2015 Sampling Event	Environmental Quality Management, Inc.	JAN-2016
	Final 2015 Annual Land Use Control Monitoring Report, RVAAP-01 Ramsdell Quarry Landfill and RVAAP-05 Winklepeck Burning Grounds	Vista Sciences Corporation	JAN-2016

### **RAVENNA ARMY AMMUNITION PLANT**

Installation Restoration Program
Site Descriptions

## Site ID: RVAAP-01 Site Name: RAMSDELL QUARRY LANDFILL



Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Asbestos, Polycyclic Aromatic

Hydrocarbons (PAH)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	200306	200910
RD	200706	201209
RA(C)	201006	201503
LTM	201503	204602

RIP Date: N/A RC Date: 201503

### SITE DESCRIPTION

RVAAP-01 (Ramsdell Quarry Landfill) is located in the eastern section of the RVAAP facility and is approximately 14 acres. The landfill portion is 4 acres. The quarry was excavated to the underlying Sharon Sandstone/Conglomerate. The depth of the soil in the remaining portion of the quarry varies from zero to several feet. A pool of water is intermittently present at the bottom of the quarry at approximately 10.7 meters (35 feet) below ground surface (bgs).

This landfill was used from 1941 to 1989. During the period of 1946 to 1950 the site was used as a land-surface burning site to thermally destroy waste explosives from Load Line 1 and napalm bombs. From 1976 to 1989, a portion of the site was used strictly as a nonhazardous solid waste landfill. No historical information has been located for 1950 to 1976. The landfill ceased operation in September 1989. Closure of the landfill was completed in September 1990 under state of Ohio solid waste regulations.

Landfilled material consists of variable domestic, commercial, industrial, and solid wastes including but not limited to explosives (TNT, Composition B), napalm, gasoline, acid dip liquor, annealing residue (sulfuric acid, shell casings, sodium ortho silicate, chromic acid and alkali), aluminum chloride, and inert material. The volume of landfilled material is unknown (Jacobs Engineering 1989).

Five groundwater monitoring wells were installed around the landfill perimeter in 1987. These wells were decommissioned under regulatory guidelines in 2006. New wells were installed in 1998 to further investigate the nature and extent of groundwater contamination at the landfill. A report of findings was published in October 1998.

Installation of additional wells and the acquisition of soil, sediment, and surface water samples taken in fall 2003 further determined the nature and extent of the contamination of the CERCLA portion of the quarry. The new wells are monitored on a regular basis as part of the facility-wide groundwater-monitoring program. Low levels of explosives and metals have been detected in groundwater. The groundwater unit transferred from the RCRA solid waste program to CERCLA in June 2004. A Performance Based Contract (PBC) was awarded in 2005 to complete the investigation and any required remediation in accordance with the Defense Planning Guidance. A final RI/FS was completed and approved in April 2007. A ROD was signed by the Army and Ohio EPA in October 2009. The approved remediation consisted of removing PAHs contamination within an 18-inch soil depth that encompassed 2.5 acres of the quarry bottom. The remediation was immediately curtailed in July 2010 by the discovery of buried transite, an asbestos containing material (ACM). By August 2010, all disturbed ACM was removed.

An Engineering Evaluation/Cost Analysis (EE/CA) was prepared and accepted by the Ohio EPA in September 2011. A PP was completed in November 2012. A signed ROD Amendment was completed in August 2013. In June 2014 the RD was approved by the Ohio EPA. In October 2014, the remedial action was completed. MEC is being addressed under the MMRP site RVAAP-001-R-01.

## Site ID: RVAAP-01 Site Name: RAMSDELL QUARRY LANDFILL

### **CLEANUP/EXIT STRATEGY**

The remedial action includes LUCs consisting of personnel briefing, inspections, asbestos signage, and access and digging restrictions. The next five year review will be in FY17.

Groundwater monitoring requirements are carried in RVAAP-66.

## Site ID: RVAAP-03 Site Name: OPEN DEMOLITION AREA #1

**STATUS** 

Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals

Media of Concern: Soil

Phases	Start	End
PA	198802	.198804
SI	.198906	.198906
RI/FS	199910	.201710
IRA	199910	.200309

RIP Date: N/A RC Date: 201710

#### SITE DESCRIPTION

RVAAP-03 (Open Demolition Area 1), consisting of approximately six acres, was used to thermally treat munitions by OB/OD. The site now consists of a circular one foot berm surrounding a grassed area of approximately 1.5 acres. The entire AOC is located within the National Advisory Committee on Aeronautics (NACA) Test Area. Contaminants of Concern (COCs) include explosive compounds and metals. The 1989 report from Jacobs Engineering indicates that munition fragments including scrap metal, small arms primers, and fuzes were found outside the bermed area and that the area was operational from 1941 through 1949.

In July 2001 a Base Realignment and Closure (BRAC)-funded IRA involving removal of approximately six acres of surface hot spots containing high levels of metals and explosives was completed. In December 2001, a Final Phase I RI report was completed. Site closeout documentation was initiated in FY03. Concern remained over potential MEC kick-outs and push-out material beyond the IRA area. Because this site is located on the Operational Range Inventory System, the area is considered an active range, and therefore ineligible for MMRP.

A geophysical investigation was conducted in FY10 to investigate the potential MEC kick-outs/push-outs outside the IRA area. Results of the geophysical investigation were received in the fourth quarter of FY10 and the final report was published in January 2011. A Draft RI/FS was completed in August 2012.

Groundwater monitoring is being conducted under the Facility-Wide Groundwater Monitoring Program (FWGWMP). This area is currently signed and Siebert staked.

#### **CLEANUP/EXIT STRATEGY**

The anticipated cleanup strategy is to complete a revised RI recommending NFA. An NFA PP and ROD will be completed.

# Site ID: RVAAP-05 Site Name: WINKLEPECK BURNING GROUNDS



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	199410	201509
RD	201409	201509
IRA	200608	200912
RA(C)	201502	201710
LTM	201710	204709

RIP Date: N/A RC Date: 201710

#### SITE DESCRIPTION

The Winklepeck Burning Grounds (RVAAP-05), consisted of approximately 216 acres and, operated from 1948 to 1998. Prior to 1980, there were open-burning activities performed in unlined pits, pads, and sometimes on the roads within the 216-acre area. Materials that were burned included: RDX, antimony sulfide, Composition B, lead azide, TNT, propellants, black powder, waste oils, sludge from the load lines, domestic wastes, explosively contaminated wastes (e.g. rags, papers, cardboard) and small amounts of laboratory chemicals. The pre-1980 burning was conducted on bare ground and resulting ash was abandoned inplace. Munitions, munitions debris (primarily scrap metal) and explosive constituents are present at the site. From 1980-1998, burning of scrap explosives, propellants, and explosively contaminated materials was conducted within raised refractory-lined trays located within a 1.5-acre area.

In 1994, the Army notified Ohio EPA of their intent to withdraw the Part B permit application. The burn trays along with the 90-day storage unit, Building 1601, were closed in accordance with Ohio EPA guidance in 1998.

The deactivation furnace soils were transferred from the RCRA to the CERCLA program under the DFFOs in June 2004. The management of groundwater monitoring is under the FWGWMP.

A limited MEC clean-up took place within various portions of the site during 2004, 2005, 2008, and 2009. A PP was finalized in 2006.

A September 2008 contract was awarded to conduct a Data Quality Objectives (DQO) study for MEC and chemical contaminants remaining within the AOC. The DQO report was completed in 2010. A Work Plan for additional sampling was finalized in 2012. Additional sampling was conducted in Fall 2012 in support of the upcoming multi-purpose machine gun range. Additional cleanup consisting of soil excavation will be required to support construction of a multi-purpose machine gun range which will partially overlap with the existing Mark 19 range.

Additional sampling results and analysis of the previously selected remedy with additional soil excavation was documented in the RI/FS Supplement.

An Explanation of Significant Differences and remedial design (RD) work was completed in 2015.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RA.

Future LUCs will include no residential use and a potable groundwater use restriction. Five year reviews will also be completed.

Site ID: RVAAP-06
Site Name: C BLOCK QUARRY



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Asbestos, Metals

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	200408	201804
RD	201804	201808
RA(C)	201808	201905
LTM	201905	204904

RIP Date: N/A RC Date: 201905

#### SITE DESCRIPTION

RVAAP-06 (C Block Quarry) is an abandoned quarry, approximately 0.3 acres. It was used as a disposal area for annealing process wastes (chromic acid) for a short time during the 1950s. Liquid wastes were reported to have been dumped in the pit bottom. The site is now heavily forested with trees of one foot diameter or larger. The IRP COC is metals.

This site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by removal of surficial asbestos and implementation of LUCs. Anticipated LUCs will include access restrictions and personnel briefings on potential hazards and safety precautions (related to asbestos). LTM will include inspections and annual reporting. The first five year review will be completed in FY22.

Site ID: RVAAP-08
Site Name: LOAD LINE 1



Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	199410	201810
RD	201710	201810
IRA	200309	200807
RA(C)	201802	201902

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

Load Line 1 (RVAAP-08) was used between 1941 and 1971 to melt and load TNT and Composition B into large-caliber projectiles. Workers would periodically use steam and hot water to hose down equipment and the floors and walls of buildings contaminated with explosive dust, spills, and vapors. Wash-down water and wastewater from the load line operations was collected in concrete sumps, pumped through sawdust filtration units, and then discharged to a settling pond, known as Criggy's Pond. Wash-down water from the melt-pour buildings would, in some instances, be swept out through doorways onto the ground surrounding the buildings. The load line also was used for the demilitarization of projectiles and the production and reconditioning of anti-tank mines from 1973 -1974.

COCs at this site are explosive compounds, SVOCs, and heavy metals. The media of concern include soils, surface water, sediment, and groundwater. The following remedial actions have occurred at the site:

- 1. Structures underwent demolition between FY00 and FY09. Demolition activities were completed as BRAC Division projects. Environmental controls were implemented during all demolition activities to prevent /mitigate potential migration of contaminants from the buildings to the ground surface. Elevated walkways between buildings remain in place.
- 2. A PBC was awarded in September 2003 to complete an interim soil and dry sediment removal action at Load Lines 1, 2, 3 and 4 (RVAAP-08, 09, 10, and 11).
- 3. The final Interim ROD addressing only soil and dry sediment was signed by the Army and Ohio EPA in July 2007.
- 4. Additional contract action was initiated in December 2007 to sample the soils within the former building slab footprints (building slabs were left in place during the initial investigation, and were then removed). A January 2008 change memorandum to the interim ROD was prepared by the Army and submitted to the Ohio EPA describing additional removal actions. Underslab sampling reports associated with this action were finalized in March 2010.
- 5. Contaminated soils were removed from Load Line 1 and transported off-site for disposal in September 2010 and from Load Lines 2 and 3 in June 2010. The Final Remediation Completion Report for Load Line 1 was approved on March 25, 2011. The Final Remediation Completion Report for Load Lines 2 and 3 was approved on January 11, 2011. No additional remediation was required at Load Line 4.
- 6. Underslab subsurface incremental sampling was conducted in August 2010. The sampling report documenting this sampling and the USACE-led 2009 sampling event was finalized in March 2011.
- 7. Additional characterization sampling was completed in July 2011.

RVAAP-008-R-01 is collocated within a portion of this AOC.

#### **CLEANUP/EXIT STRATEGY**

An RI/FS Supplement will be completed in FY16. The anticipated exit strategy for this site includes further characterization and soil excavation with off-site disposal to achieve unrestricted use of the property. A ROD amendment will be completed prior to any

Site ID: RVAAP-08
Site Name: LOAD LINE 1

additional remediation.

Costs for a data gap analysis for surface water are carried under this site. ROD addendums will be completed in October 2018.

This work covers remediation at RVAAP-08, 09, 10, 11, and 12. Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

Site ID: RVAAP-09
Site Name: LOAD LINE 2



Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	199410	201810
RD	201710	201810
IRA	200309	200807
RA(C)	201802	201902

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

Load Line 2 (RVAAP-09) was used between 1941 and 1971 to melt and load TNT and Composition B into large-caliber projectiles. Workers would periodically use steam and hot water to hose down equipment and the floors and walls of buildings contaminated with explosive dust, spills, and vapors. Wash-down water and wastewater from the load line operations was collected in concrete sumps, pumped through sawdust filtration units, and then discharged to a settling pond. Wash-down water from the melt-pour buildings would, in some instances, be swept out through doorways onto the ground surrounding the buildings. The settling pond, known as Kelley's Pond, was an unlined triangular-shaped pond approximately one acre in size with an average depth of four feet. Water from the impoundment discharged to a stream that ultimately exited the installation.

COCs at this site are explosive compounds, SVOCs, and heavy metals. The media of concern include soils, surface water, sediment, and groundwater. The following remedial actions have occurred at the site:

- 1. Structures underwent demolition between FY00 and FY09. Demolition activities were completed as BRAC Division projects. Environmental controls were implemented during all demolition activities to prevent /mitigate potential migration of contaminants from the buildings to the ground surface. Elevated walkways between buildings remain in place.
- 2. A PBC was awarded in September 2003 to complete an interim soil and dry sediment removal action at Load Lines 1, 2, 3 and 4 (RVAAP-08, 09, 10, and 11).
- 3. The final Interim ROD addressing only soil and dry sediment was signed by the Army and Ohio EPA in July 2007.
- 4. Additional contract action was initiated in December 2007 to sample the soils within the former building slab footprints (building slabs were left in place during the initial investigation, and were then removed). A January 2008 change memorandum to the interim ROD was prepared by the Army and submitted to the Ohio EPA describing additional removal actions. Underslab sampling reports associated with this action were finalized in March 2010.
- 5. Contaminated soils were removed from Load Line 1 and transported off-site for disposal in September 2010 and from Load Lines 2 and 3 in June 2010. The Final Remediation Completion Report for Load Line 1 was approved on March 25, 2011. The Final Remediation Completion Report for Load Lines 2 and 3 was approved on Jan. 11, 2011. No additional remediation was required at Load Line 4.
- 6. Underslab subsurface incremental sampling was conducted in August 2010. The sampling report documenting this sampling and the USACE-led 2009 sampling event was finalized in March 2011.
- 7. Additional characterization sampling was completed in July 2011.

#### **CLEANUP/EXIT STRATEGY**

Under an existing contract, additional characterization sampling will be completed in FY17, and a FS Supplement will be completed in FY17. The anticipated exit strategy for this site includes further characterization and soil excavation with off-site disposal to achieve unrestricted use of the property. A ROD amendment will be completed prior to any additional remediation.

Site ID: RVAAP-09
Site Name: LOAD LINE 2

This work covers remediation at RVAAP-08, 09, 10, 11, and 12. Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

Site ID: RVAAP-10
Site Name: LOAD LINE 3



Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Start	End
198802	198804
198906	198906
199410	201810
201710	201810
200309	200807
201802	201902
	198802 198906 199410 201710 200309

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

Load Line 3 (RVAAP-10) was used between 1941 and 1971 to melt and load TNT and Composition B into large-caliber projectiles. Workers would periodically use steam and hot water to hose down equipment and the floors and walls of buildings contaminated with explosive dust, spills, and vapors. Wash-down water and wastewater from the load line operations was collected in concrete sumps, pumped through sawdust filtration units, and then discharged to a settling pond. Wash-down water from the melt-pour buildings would, in some instances, be swept out through doorways onto the ground surrounding the buildings. Water from the impoundment discharged to a stream that flowed in a northerly direction and ultimately discharged into RVAAP-29 Cobbs Pond.

The COCs at this site are explosive compounds, SVOCs, and heavy metals. The media of concern include soils, surface water, sediment, and groundwater. The following remedial actions have occurred at the site:

- 1. Structures underwent demolition between FY00 and FY09. Demolition activities were completed as BRAC Division projects. Environmental controls were implemented during all demolition activities to prevent /mitigate potential migration of contaminants from the buildings to the ground surface. Elevated walkways between buildings remain in place.
- 2. A PBC was awarded in September 2003 to complete an interim soil and dry sediment removal action at Load Lines 1, 2, 3 and 4 (RVAAP-08, 09, 10, and 11).
- 3. The final Interim ROD addressing only soil and dry sediment was signed by the Army and Ohio EPA in July 2007.
- 4. Additional contract action was initiated in December 2007 to sample the soils within the former building slab footprints (building slabs were left in place during the initial investigation, and were then removed). A January 2008 change memorandum to the interim ROD was prepared by the Army and submitted to the Ohio EPA describing additional removal actions. Underslab sampling reports associated with this action were finalized in March 2010.
- 5. Contaminated soils were removed from Load Line 1 and transported off-site for disposal in September 2010 and from Load Lines 2 and 3 in June 2010. The Final Remediation Completion Report for Load Line 1 was approved on March 25, 2011. The Final Remediation Completion Report for Load Lines 2 and 3 was approved on Jan. 11, 2011. No additional remediation was required at Load Line 4.
- 6. Underslab subsurface incremental sampling was conducted in August 2010. The sampling report documenting this sampling and the USACE-led 2009 sampling event was finalized in March 2011.
- 7. Additional characterization sampling was completed in July 2011.

#### **CLEANUP/EXIT STRATEGY**

Under an existing contract, additional characterization sampling will be completed in FY17, and a FS Supplement will be completed in FY17. The anticipated exit strategy for this site includes further characterization and soil excavation with off-site disposal to achieve unrestricted use of the property. A ROD amendment will be completed prior to any additional remediation.

Site ID: RVAAP-10 **Site Name: LOAD LINE 3** 

This work covers remediation at RVAAP-08, 09, 10, 11, and 12. Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

Site ID: RVAAP-11
Site Name: LOAD LINE 4



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

4
6
0
0
7
2

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

Load Line 4 (RVAAP-11) was used between 1941 and 1971 to melt and load TNT and Composition B into large-caliber projectiles. Workers would periodically use steam and hot water to hose down equipment and the floors and walls of buildings contaminated with explosive dust, spills, and vapors. Wash-down water and wastewater from the load line operations was collected in concrete sumps, pumped through sawdust filtration units, and then discharged to a settling pond. Wash-down water from the melt-pour buildings would, in some instances, be swept out through doorways onto the ground surrounding the buildings. The on-site settling pond, known as Load Line 4 Pond, was an unlined earthen impoundment approximately one acre, based on a Geographic Information Systems approximation. Water from the impoundment discharged to a stream that ultimately exited through the southern side of the installation.

The COCs at this site are explosive compounds, SVOCs, and heavy metals. The media of concern include soils, surface water, sediment, and groundwater. The following remedial actions have occurred at the site:

- 1. Structures underwent demolition between FY00 and FY09. Demolition activities were completed as BRAC Division projects. Environmental controls were implemented during all demolition activities to prevent /mitigate potential migration of contaminants from the buildings to the ground surface. Elevated walkways between buildings remain in place.
- 2. A PBC was awarded in September 2003 to complete an interim soil and dry sediment removal action at Load Lines 1, 2, 3 and 4 (RVAAP-08, 09, 10, and 11).
- 3. The final Interim ROD addressing only soil and dry sediment was signed by the Army and Ohio EPA in July 2007.
- 4. Additional contract action was initiated in December 2007 to sample the soils within the former building slab footprints (building slabs were left in place during the initial investigation, and were then removed). A January 2008 change memorandum to the interim ROD was prepared by the Army and submitted to the Ohio EPA describing additional removal actions. Underslab sampling reports associated with this action were finalized in March 2010.
- 5. Contaminated soils were removed from Load Line 1 and transported off-site for disposal in September 2010 and from Load Lines 2 and 3 in June 2010. The Final Remediation Completion Report for Load Line 1 was approved on March 25, 2011. The Final Remediation Completion Report for Load Lines 2 and 3 was approved on Jan. 11, 2011. No additional remediation was required at Load Line 4.
- 6. Underslab subsurface incremental sampling was conducted in August 2010. The sampling report documenting this sampling and the USACE-led 2009 sampling event was finalized in March 2011.
- 7. Additional characterization sampling was completed in July 2011.

#### **CLEANUP/EXIT STRATEGY**

Under an existing contract, additional characterization sampling will be completed in FY17, and a FS Supplement will be completed in FY17. The anticipated exit strategy for this site includes further characterization and soil excavation with off-site

Site ID: RVAAP-11
Site Name: LOAD LINE 4

disposal to achieve unrestricted use of the property. A ROD amendment will be completed prior to any additional remediation.

This work covers remediation at RVAAP-08, 09, 10, 11, and 12. Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

Site ID: RVAAP-12 Site Name: LOAD LINE 12



Regulatory Driver: CERCLA

RRSE: HIGH

Contaminants of Concern: Explosives, Metals, Nitrate/Nitrite

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	199910	201810
RD	201710	201810
IRA	200807	201010
RA(C)	201802	201902

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

From 1941-1943 and 1946-1950, ammonium nitrate was produced at Load Line 12 (RVAAP-12). From 1949 to 1993, munitions were periodically demilitarized at this AOC. Building wash-down water and wastewater from the bomb melt out facility operations was collected in a house gutter system, and flowed through a piping system to two stainless steel tanks. The first tank was used for settling, and the second tank was used for filtration. Prior to the 1980s, the water leaked under the building and ponded there. Building wash-down water from Building F-904 was also swept out through doorways onto the ground surrounding the building. After 1981, the water was treated in the Load Line 12 wastewater treatment system, which discharged to an on-site pond then discharged to a receiving stream that ultimately entered into RVAAP-29, Cobbs Ponds.

The COCs at this site include explosive compounds, nitrates and heavy metals. Media of concern include soil, surface water, sediment and groundwater. The National Pollutant Discharge Elimination System (NPDES) permit for the original pink water treatment plant located at Building F-904 was terminated May 1,2000. The treatment plant is considered formally closed under the NPDES permit.

In 2000, a composting pilot study was conducted using soils contaminated with explosives from the area of Building F-904. This pilot project was successful for the bioremediation of explosives.

Under PBC05 an RI/FS was completed in 2006 for soil and dry sediment. A PP was completed in May 2007. The PP recommended soil and dry sediment removal. Public review of the PP was completed in January 2009, The ROD was signed by the Ohio EPA and the US Army in October 2009, and the RD was finalized in the first quarter of FY10. A removal action was completed in the fourth quarter of FY10.

Additional characterization sampling was conducted in June-July 2011.

Groundwater is being addressed under RVAAP-66, Facility-wide Groundwater.

#### **CLEANUP/EXIT STRATEGY**

Under an existing contract, additional characterization sampling will be completed in FY17, and a FS Supplement will be completed in FY17. The anticipated exit strategy for this site includes further characterization and soil excavation with off-site disposal to achieve unrestricted use of the property. A ROD amendment will be completed prior to any additional remediation.

This work covers remediation at RVAAP-08, 09, 10, 11, and 12. Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

# Site ID: RVAAP-19 Site Name: LANDFILL NORTH OF WINKLEPECK BURN GRND



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Explosives, Metals, Semi-volatiles

(SVOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	200408	201802
RD	201802	201809
RA(C)	201809	201906
LTM	201906	204905
LTM	201906	204905

RIP Date: N/A RC Date: 201906

#### SITE DESCRIPTION

RVAAP-19 is a 2.5-acre unlined and unpermitted landfill (a non-regulated solid waste disposal unit), which operated from 1969 to 1976 and is located upgradient of a wetland. The general appearance of the site suggests that a trench and fill method type of operation was used for waste disposal. Waste types possibly associated with this landfill include booster cups, aluminum liners, municipal waste, explosive and munitions waste and ash, and scrap metal from the Winklepeck Burning Grounds (RVAAP-05). The landfill was covered with soil in 1978.

Potential COCs at this site include metals, explosives, and SVOCs.

This site is currently in the RI/FS phase. RVAAP-019-R-001 will address MEC concerns.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by Restricted Access to the disturbed area, and implementation of LUCs to prevent direct contact with residual surface debris. The first five year review will be completed in FY22.

#### Site ID: RVAAP-28

#### Site Name: SUSPECTED MUSTARD AGENT BURIAL SITE



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Chemical weapon munitions

(CWM)/Chemical agent

Media of Concern: Soil

Phases	Start	End
PA	198802	198804
SI	198906	201710
IRA	201503	201710

RIP Date: N/A RC Date: 201710

#### SITE DESCRIPTION

RVAAP-28 consists of three potential disposal areas:

Area 1: Records indicate that in 1969 an Explosive Ordnance Disposal Unit excavated a suspected mustard agent burial site near the west end of the NACA crash strip. Recovered from the site in 1969 were one 190-liter (50 gallon) drum and seven rusty canisters. All recovered items were empty and no evidence of contamination was found.

Area 2: Another suspected area, located to the southwest across Hinckley Creek, is presently marked by reflective Seibert stakes. Surface soil samples collected in 1996 as part of the Relative Risk Site Evaluation (RRSE) conducted by US Army Center for Health Promotion and Preventative Medicine contained no thiodiglycol (mustard agent breakdown product). There were two non-intrusive geophysical surveys (EM-31, and EM-61) completed in 1998. The two surveys identified the demarcated area with positive metallic responses. Many responses may be related to artificial features (e.g. rusted fencing) at or near the ground surface.

Groundwater samples were collected in 2004 and no mustard agent or mustard agent breakdown products were found. Groundwater monitoring is ongoing. Accountability for the site was transferred to ARNG in May 1999.

In 2006, additional wells were installed and sampled for mustard agent and associated breakdown products. The chemical analysis reported no detections of mustard agent or breakdown products. An additional groundwater monitoring event was conducted in October 2011, also with no detections reported

Area 3: An additional potential burial area located at the west end of the NACA crash strip was suggested by a member of the public and investigated in FY08. The geophysical investigation detected unidentified anomalies. A follow-on FY08 contract was awarded to perform a DQO study and an additional geophysical survey that included areas on the north and south sides of the test crash strip. The geophysical survey work and report were completed in the fourth quarter of FY10 and the study detected additional unidentified anomalies.

An additional groundwater monitoring event was conducted at the second area in October 2011, and groundwater samples were analyzed for the mustard agent degradation products. No mustard agent degradation products were detected in the groundwater samples.

Data collected to date has not confirmed the presence of mustard gas or chemical agents identification kits with mustard gas. The Hunstville Center of Expertise prepared a Probability Assessment that was completed in February 2013. The probability was judged to be seldom. The SI was completed in July 2015.

### **CLEANUP/EXIT STRATEGY**

An EE/CA will be completed under the IRA phase (previously funded). It is assumed a fence will be installed around the suspected areas. LUCs will likely include restricted access.

## Site ID: RVAAP-29 Site Name: UPPER AND LOWER COBBS PONDS



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals

Media of Concern: Groundwater, Sediment, Surface Water

Phases	Start	End
PA	198802	198804
SI	198906	198906
RI/FS	200101	201710
RD	201710	201805
RA(C)	201805	201902
LTM	201902	204902

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

RVAAP-29 is comprised of approximately five acres (Upper Cobbs Pond) and four acres (Lower Cobbs Pond). The Upper and Lower Cobbs Ponds are unlined ponds that contain abundant fish and wildlife. A ponded area known as "a backwater area" is located south of Upper Cobbs Pond. This area, approximately one acre, was created by beaver activity and was not present during facility operations.

The Upper and Lower Cobbs Ponds were used as sedimentation basins for Load Line 12 (RVAAP-12) and Load Line 3 (RVAAP-10) wastewater effluent from 1941 to 1971 and storm water runoff. Waste types associated with this site include, but are not limited to, TNT, RDX, HMX, Composition B, lead, chromium, mercury, and aluminum chloride.

This site is currently in the RI/FS phase. Currently fishing at Cobbs Pond is catch and release only.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by LUCs. LUCs will likely include personnel briefings and catch and release fishing restrictions.

Site ID: RVAAP-33

Site Name: LOAD LINE 6



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	199407	199602
SI	199407	199901
RI/FS	200207	201712

RIP Date: N/A RC Date: 201712

#### **SITE DESCRIPTION**

Load Line 6, formerly known as Fuze Line #2, is a 43-acre fenced AOC. From 1941 to 1945, Load Line 6 operated at full capacity as a fuze assembly line. At the end of World War II, Load Line 6 was deactivated and the process equipment was removed. From the 1950s to late 1970s, the Firestone Tire and Rubber Company's Defense Research Division used Load Line 6 intermittently for developing shaped charges for armor penetration. Firestone also performed weapons experimentation on the south portion of the AOC where two firing chambers and a small pond were installed and used as an underwater test chamber for their work. Less than 900 kilograms of the explosives 2,4,6-TNT, Composition B, and Octol [a mixture of TNT and octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine (HMX)] were used by Firestone per year. From 1981 through 1989, Physics International was a tenant at Load Line 6 and operated a pink water evaporation unit. This unit was closed under (RCRA) regulations. From 1987 to 1989, a treatment plant was operated under a NPDES permit for the filtration of pink water staged at Load Line 6.

Building foundations were demolished and removed in 2006 down to a minimum of four feet bgs. The former test pond still remains.

This site is currently in the RI/FS phase. MMRP issues will be addressed separately under RVAAP-033-R-01.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI. An NFA PP and ROD will be completed.

## Site ID: RVAAP-34 Site Name: SAND CREEK DISPOSAL ROAD LANDFILL



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Metals, Semi-volatiles (SVOC)

Media of Concern: Sediment, Soil, Surface Water

Phases	Start	End
PA	199407	199602
SI	199407	199906
RI/FS	200409	201710
RD	201710	201802
IRA	200209	200409
RA(C)	201802	201807

**RIP Date:** N/A **RC Date:** 201807

#### SITE DESCRIPTION

RVAAP-34 was reported by former workers at RVAAP to have been an open dump for materials including, but not limited to, concrete, wood, asbestos debris, lab bottles, 55-gallon drums and fluorescent light tubes. Debris was disposed at the surface, but became covered by vegetation. The site is approximately 1 acre and located adjacent to Sand Creek. The dates of operation of this site are unknown, but believed to be between 1950 and 1960.

A surface soil and debris removal (IRA) was completed in summer 2003. The IRA was documented in a report submitted in April 2004. An FY08 DQO study was awarded to determine data gaps for the FY03 IRA. Following the DQO study, the recommended geophysical magnetometer study and soil sampling were conducted in the fourth quarter of FY10 and first quarter of FY11. A Draft RI was submitted to Ohio EPA in 2012.

This site used to carry the facility-wide non-groundwater LTM and programmatic support requirements. These requirements are now carried in Program Management and RVAAP-66. MMRP issues will be addressed separately under RVAAP-034-R-01.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by a ROD, (funded in FY15). The ROD is expected to be completed in FY17. Contaminated soil removal is anticipated under the RA(C).

Site ID: RVAAP-38
Site Name: NACA TEST AREA



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Metals, Semi-volatiles (SVOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199508	199602
SI	199508	199812
RI/FS	199909	201710
RD	201709	201804
RA(C)	201804	201901
LTM	201901	204901

**RIP Date:** N/A **RC Date:** 201901

#### SITE DESCRIPTION

RVAAP-38 (NACA Test Area), an approximately 69-acre site, was previously used as an aircraft test area by NACA. Surplus military aircraft crashed into constructed barriers, using a fixed rail attached to the aircraft landing gear, in an attempt to develop crash- worthy fuel tanks and/or high flashpoint aviation fuel. Burial of some demolished aircraft occurred at the site after the tests. Open Demolition Area 1, RVAAP-03, is surrounded by RVAAP-38.

In the late-1990s, soil analyses detected low levels of metals and organics and dry sediment analyses detected nitrocellulose. As such, it was determined that additional study was needed of the area, and a SI/Phase 1 RI, for the site was completed in 2002.

Twelve groundwater monitoring wells were installed and sampled in 2004. Analytical results indicated metals and low levels of SVOCs.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by soil excavation with off-site disposal. Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

LUCs will likely include personnel briefing and a possible digging restriction. Five Year reviews will begin in FY22.

Site ID: RVAAP-39

Site Name: LOAD LINE 5

**STATUS** 

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Metals, Semi-volatiles (SVOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200408	201711

RIP Date: N/A RC Date: 201711

#### **SITE DESCRIPTION**

Load Line 5, formerly known as Fuze Line #1, is a 39-acre fenced AOC. From 1941 to 1945, it was used as a finished product assembly line to produce fuzes for artillery projectiles. There is no historical evidence that bulk handling of the primary explosives lead azide or lead styphnate took place within the boundaries of this load line. This also applies to the reported use of 2,4,6 TNT, Composition B, propellants and explosives, other than black powder, that were used in the delay component manufactured at this line and LL6. The detonator components manufactured at LL9 were containerized when they arrived at LL5. The detonating components were stored in 1F-10 until utilization in the assembly process conducted in 1F-11. Operations were discontinued at the end of WWII and the process equipment was removed in 1945. Building foundations were demolished and removed in 2006.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The RI/FS report will be finalized. The NFA PP and ROD will be awarded in FY16.

Site ID: RVAAP-40
Site Name: LOAD LINE 7



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Polycyclic Aromatic Hydrocarbons

(PAH)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200408	201801
RD	201704	201803
RA(C)	201803	201812

**RIP Date:** N/A **RC Date:** 201812

#### SITE DESCRIPTION

Load Line 7, formerly known as Booster Line #1, is a 37-acre fenced AOC. From 1941 to 1945, Load Line 7 operated at full capacity to produce booster charges for artillery projectiles. No bulk handling of explosives occurred at Load Line 7, as all primary explosive products were delivered to Load Line 7 as sealed, finished sub-assemblies. At the end of World War II, Load Line 7 was deactivated, and the process equipment was removed. From 1969 to 1970, Load Line 7 was reactivated for producing M-406 High Explosive and M-407A1 practice 40 millimeter (mm) projectiles. During this time, 16,000,000 40mm projectiles were assembled and produced at Load Line 7. No bulk handling of the primary explosives associated with the 40mm production occurred, as the products were received as finished sub-assemblies. Historical records indicate several solvents, including isobutyl acetate, isobutyl alcohol, toluene, xylenes, and isopropyl alcohol were used in the 40mm projectile production at Load Line 7. In 1970, the load line was deactivated and the process equipment was removed. From 1989 to 1993, the Load Line 7 Treatment Plant (designated as AOC RVAAP-30) was a pink water treatment plant in operation. This AOC was closed in January 2000. Buildings and foundations were demolished in 2007.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by a soil excavation with off-site disposal.

Site ID: RVAAP-41
Site Name: LOAD LINE 8

STATUS

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	.200408	201712

RIP Date: N/A RC Date: 201712

#### **SITE DESCRIPTION**

Load Line 8, formerly known as Booster Line #2, is a 44-acre fenced AOC. From 1941 to 1945, Load Line 8 operated at full capacity to produce booster charges for artillery projectiles. At the end of World War II, Load Line 8 was deactivated, and the process equipment was removed. Load Line 8 has not been used since 1945. Building foundations were demolished and removed in 2006.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI. An NFA PP and ROD will be completed.

Site ID: RVAAP-42
Site Name: LOAD LINE 9



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Metals, Polycyclic Aromatic

Hydrocarbons (PAH)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200208	201801
RD	201707	201803
RA(C)	201803	201902

RIP Date: N/A RC Date: 201902

#### SITE DESCRIPTION

Load Line 9 (RVAAP-42) was used to produce fuze components for artillery projectiles from 1941 to 1945. The buildings and foundations were demolished in 2003. Basements for several buildings were demolished in place to 3 feet below grade.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by a soil excavation with off-site disposal.

Site ID: RVAAP-43

**Site Name: LOAD LINE 10** 

STATUS

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Polycyclic Aromatic Hydrocarbons

(PAH)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	.199802	.199806
SI	199807	.199807
RI/FS	.200408	.201707

RIP Date: N/A RC Date: 201707

### SITE DESCRIPTION

Load Line 10 (RVAAP-43) operated as an initiator blending and loading line from 1941 to 1945. The line was reactivated in the 1950s and 1960s to produce primers for artillery. The buildings and foundations were demolished in 2007.

The RI recommending NFA was finalized in August 2015.

#### **CLEANUP/EXIT STRATEGY**

An NFA PP and ROD will be completed.

Site ID: RVAAP-44
Site Name: LOAD LINE 11

**STATUS** 

Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Metals, Polycyclic Aromatic

Hydrocarbons (PAH)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199802	.199806
SI	.199807	.199807
RI/FS	199910	.201712

RIP Date: N/A RC Date: 201712

#### SITE DESCRIPTION

Load Line 11 is a 48-acre fenced AOC formerly utilized for the production of artillery primers and fuzes. From 1941 to 1945, Load Line 11 operated at full capacity for artillery primers and artillery projectile production. Load Line 11 was placed on standby status in 1945. From 1951 to 1957, Load Line 11 reactivated to produce primers and from 1969 to 1971 to produce fuzes. No historical data or information exist to indicate Load Line 11 was used for any process other than primer and fuze production.

The removal of lead/asbestos-lined sumps, lead-contaminated sediments, and solvent-contaminated soils occurred during an IRA in 2001. The Final IRA report was completed in April 2004. Several of the sewer lines were intentionally plugged with grout to prevent migration of contaminants.

The buildings and foundations were demolished in 2007. Footers were removed down to a minimum depth of 4 feet bgs.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI. An NFA PP and ROD will be completed.

## Site ID: RVAAP-45 Site Name: WET STORAGE AREA



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Metals, Semi-volatiles (SVOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200409	201712

RIP Date: N/A RC Date: 201712

#### SITE DESCRIPTION

Wet Storage Area is a 36-acre fenced AOC located directly northwest of the intersection of George Road and Newton Falls Road. From 1941 through 1945, Wet Storage Area was used to store highly explosive primary explosives, including lead azide, mercury fulminate, and tetryl. During storage activities, explosive material was containerized, covered with water within drums, and stored separately in six igloos at the AOC. WS-1 and WS-1A were used to store lead azide, WS-2 and WS-2A were used to store mercury fulminate, and WS-3 and WS-3A were used to store tetryl. Since the Wet Storage Area igloos were used for storage of primary explosives, four igloos (WS-1, 13 WS-1A, WS-2, and WS-2A) were remediated for explosives contamination through thermal decomposition prior to demolition. Thermal decomposition activities occurred in February 2002, demolition of the igloos was initiated in November 2003, and activities were complete in July 2004. Prior to demolition, the lead floor liners within the igloos were removed and recycled off-site. All above-grade concrete structures and floor slabs were removed from the four igloos, and any foundations were removed to 1 foot bgs. All concrete from the demolition of the four igloos was transported to the clean hard-fill area in Load Line 1. The two remaining igloos (WS-3 and WS-3A) were refurbished. Remnant infrastructure within the eastern part of Wet Storage Area consists of refurbished igloos WS-3 and WS-3A. At the western portion of the AOC, the earthen mounds that backed the four demolished igloos are still visible. With the exception of those areas within the AOC consisting of access roads and the former and extant igloos, Wet Storage Area is forested.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI. An NFA PP and ROD will be completed.

Site ID: RVAAP-46
Site Name: BUILDING F-15 AND F-16



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200312	201805

RIP Date: N/A RC Date: 201805

#### SITE DESCRIPTION

Former buildings F-15 and F-16 were located west of Block D and east of Slagle Road in the west central portion of the facility. Railroad tracks oriented in a 12 north-south direction are located east of the buildings. The AOC, which is the combined operational areas for both Buildings F-15 and F-16, is approximately 5.4 acres. The defined AOC area does not include the forested area between the two buildings. The former Buildings F-15 and F-16 were used for surveillance testing during World War II, the Korean War, and the Vietnam War. The number of tests conducted on miscellaneous explosives and propellants, the quantities of material tested, and the exact dates of testing are unknown. From 1951 to 1957, the AOC was also used for a proving ground as well as for the demilitarization of ammunition and components. No additional information exists to indicate the AOC was used for any other processes. Historical facilities at the AOC included five process and support buildings. All buildings, slabs and foundations were demolished, except Building U-17, in 2009.

The site is currently in the RI/FS phase.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI. An NFA PP and ROD will be completed.

Site ID: RVAAP-50
Site Name: ATLAS SCRAP YARD



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Metals, Polycyclic Aromatic

Hydrocarbons (PAH)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200408	201806
RD	201708	201806
RA(C)	201709	201809
LTM	201809	204812

RIP Date: N/A RC Date: 201809

#### **SITE DESCRIPTION**

In the 1940s, RVAAP-50 (Atlas Scrap Yard) contained a complex of buildings including barracks type housing that supported the principal construction and engineering company staff and included barracks type housing. After WWII, a majority of the Atlas building complex was demolished leaving the remaining portion of structures to support the installation roads and grounds maintenance staff and equipment as well as a large contingent of railroad maintenance personnel. The post WWII structures stood until after the Vietnam War at which point all remaining buildings were demolished and the site became a storage/stockpile yard for various types of bulk materials used in the day-to-day installation operations such as gravel, railroad ballast, sand, culvert pipe, railroad ties, and telephone poles. In the mid to late-1980s, the southeastern portion of the old Atlas area became a staging area for salvaged ammunition boxes from the demilitarization of defunct Vietnam War era munitions.

This site is currently in the RI/FS phase.

MEC issues are covered under RVAAP-050-R-01.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS (funded in FY16) followed by a removal action with LUCs. Inspections and five year reviews will also be completed.

## Site ID: RVAAP-51 Site Name: DUMP ALONG PARIS-WINDHAM ROAD



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Asbestos, Polycyclic Aromatic

Hydrocarbons (PAH)

Media of Concern: Sediment, Soil

Phases	Start	End
PA	199802	199806
SI	199807	199807
RI/FS	200109	201708
RD	201602	201708
IRA	200209	200409
RA(C)	201602	201708
LTM	201708	204612

RIP Date: N/A RC Date: 201708

#### **SITE DESCRIPTION**

RVAAP-51 (Dump Along Paris-Windham Road) is adjacent to the Sand Creek flood plain and was used as an open dump for miscellaneous materials, including transite siding. The dates of operation for the landfill are unknown.

Collection and analyses of surface water, sediment and biological samples occurred in Sand Creek adjacent to the site. There were no detections above background levels identified in the RVAAP-specific surface water and sediment. Biological samples collected in Sand Creek under a separate initiative and in the vicinity of the dump reflected excellent stream quality.

Debris removal was completed in January 2004. Confirmation sampling detected PAHs and asbestos close to the road within the embankment. No attempt was made to remove remaining debris within the roadbed embankment as it would have compromised the stability of Paris-Windham Road.

The Final Site Characterization Focused Feasibility Study report was approved in March 2015. A Revised Draft PP was issued in December 2015.

#### **CLEANUP/EXIT STRATEGY**

A PP and ROD will be finalized in 2016. Signage and Siebert stakes will be installed in 2016.

Groundwater monitoring requirements are carried in RVAAP-66, Facility-wide Groundwater.

LUCs will likely include annual inspections and reporting. Five Year reviews will be completed beginning in FY17.

## Site ID: RVAAP-66 Site Name: FACILITY-WIDE GROUNDWATER



Regulatory Driver: CERCLA

RRSE: MEDIUM

Contaminants of Concern: Explosives, Metals, Polycyclic Aromatic Hydrocarbons (PAH), Semi-volatiles (SVOC),

Volatiles (VOC)

Media of Concern: Groundwater

Phases	Start	End
PA	198802	198804
SI	198805	198906
RI/FS	199910	201812
IRA	201110	201603

RIP Date: N/A RC Date: 201812

#### SITE DESCRIPTION

Groundwater is managed through a facility-wide approach called the FWGWMP under RVAAP-66. The FWGWMP is a component of the DFFO, June 2004. The FWGWMP now consists of 284 wells facility wide.

Both shallow aquifers and deeper regional aquifers are being monitored. Several COPCs have been identified in the shallow aquifers that exceed drinking water standards and facility-wide cleanup goals. Some of the source areas are known but nature and extent is not yet established. Site-related constituents have been identified at low concentration and are still being evaluated in the deeper aquifers.

Three wells were installed in 2013 along the facility boundary.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS. Facility-wide groundwater monitoring will continue until the RI/FS is completed. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

### Site ID: RVAAP-67 Site Name: FACILITY-WIDE SEWERS



Regulatory Driver: CERCLA

RRSE: LOW

Contaminants of Concern: Metals

Media of Concern: Soil

Phases	Start	End
PA	198802	198804
SI	198805	198906
RI/FS	199910	201810
RD	201810	201905
RA(C)	201905	202004

RIP Date: N/A RC Date: 202004

#### SITE DESCRIPTION

The RVAAP started operations in 1941 and continued intermittently until the late-1970s either loading or demilitarizing ammunition. Plant operations required processing large quantities of secondary explosives and lesser quantities of primary explosives. Periodic cleaning of the process areas resulted in explosive residues in the sanitary and storm sewers and settling ponds. Facility-wide sewers are addressed by RVAAP-67.

Sewers thought to have transported explosive residues during plant operations are believed to be limited to the 12 process areas and Buildings 1037 (laundry) and 1039 (laboratory) in the administrative area of the plant. The sanitary sewers (approximately 28,500-feet) are assembled from either vitreous clay tile that has been lined with resin or cast iron. Storm sewers (estimated at 30,000-feet) are fabricated from either vitreous clay or corrugated galvanized steel.

Sewers were installed in trenches lined with washed gravel then covered by about six-inches of gravel and backfilled with the removed soil, generally heavy clay. If the sewers leaked contaminants they should be in the gravel fill, trapped by the clay backfill. The main sources of explosives in sanitary sewers are change houses within the various load lines where coveralls were removed and people showered prior to leaving the facility, the laundry where the clothes were washed and the laboratory where small quantities of explosives were tested.

Storm sewers within the load lines were subject to contamination by virtue of wash-down procedures where explosive residue and dusts were scrubbed from the floors and washed through doorways onto the surrounding grounds and which could then migrate to the storm water drain system. Explosives could also enter the storm system from explosive filter effluent traveling to settling ponds.

Lakeshore Engineering was contracted to determine the explosive residues in sewers and make recommendations as recorded in its report, Explosive Evaluation of Sewers, dated November 2007. The Lakeshore Engineering study was done under safety qualification parameters; not to quantify the presence of any explosive deposits. The Corps of Engineers Research Laboratory performed a similar investigation of explosive contamination in the sewer system in a letter report dated 15 June 2007 which has been included in the Lakeshore report as an appendix.

Following an Ohio EPA approved work plan, Tier I (sediment and liquids) surveys/investigation were completed in the second quarter of FY10 with Tier II video analyses of critical area LAP production area sewers completed in September FY11. A Draft RI/FS report was submitted to Ohio EPA in 2012.

#### **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for this site includes completion of the RI/FS followed by soil excavation with off-site disposal.

### Site Closeout (No Further Action) Summary

Site ID	Site Name	NFA Date	Documentation
PBC at Ravenna	PBA 2008	201507	The contract expired in 2015.
RVAAP-02	ERIE BURNING GROUNDS	200809	An NFA ROD for soil and dry sediment was signed by Ohio EPA in January 2008. Any MEC issues at the site are being covered under RVAAP-002-R-01.
RVAAP-04	OPEN DEMOLITION AREA #2	200801	An NFA ROD for soil and dry sediment was signed by Ohio EPA in January 2008 Any MEC issues at the site are being covered under RVAAP-004-R-01.
RVAAP-07	BLD 1601 HAZ WST STG	198906	Closure plan approval letter from Director of Ohio EPA, dated Feb. 12, 1998 (with modifications). Letter from RVAAP responded with modified pages June 26, 2000. Closed under RCRA.
RVAAP-13	BLDG 1200-DILUTION\SETTLING POND	201505	The Remedial Action achieving Unrestricted (residential) use was completed in 2014 and the Remedial Action Completion report was finalized in May 2015.
RVAAP-14	LOAD LINE 6 EVAPORATION UNIT	198906	Operational from 1987-1993. Not eligible for ER,A funding. Closure letter from Ohio EPA dated Jan. 20, 2003
RVAAP-15	LOAD LINE 6 TREATMENT PLANT	200001	Operational from 1987-1993. Not eligible for ER,A funding.
RVAAP-16	FUZE&BOOSTER QUARRY LANDFILL/PONDS	201009	A ROD for soil and dry sediment was signed by Ohio EPA in January 2008. Any MEC issues at the site are being covered under RVAAP-002-R-01.
RVAAP-17	DEACTIVATION FURNACE	198906	The building was closed under RCRA. Soils and groundwater were moved over to the CERCLA side of the house under the June 10, 2004 Directors Findings and Orders (see section VI (9) (c). RCRA closure plan submitted Feb. 23, 2001. Soils and Groundwater are covered under Winklepeck (RVAAP-05)
RVAAP-18	LOAD LINE 12 WWT PLANT	199703	Operational until 1983. Termination of NPDES permit effective May 1, 2000.
RVAAP-20	SAND CREEK STP	198906	Operational until 1993. NPDES permit terminated May 1, 2000.
RVAAP-21	DEPOT STP	198906	Operational until 1983. NPDES was terminated May 1, 2000.
RVAAP-22	GEORGE RD STP	198906	Activities for this site are carried under CC RVAAP-75.
RVAAP-23	UNIT TRAINING EQUIPMENT SITE UST	198911	Closeout Letter from the Bureau of Underground Storage Tank Regulations dated Feb. 5, 2003.
RVAAP-24	DEPOT AREA	198906	Activities for this site are carried under CC RVAAP-76.
RVAAP-25	BLD 1034 MOTOR POOL AST	198906	Not eligible for ER,A funding.

### **Site Closeout (No Further Action) Summary**

Site ID	Site Name	NFA Date	Documentation
RVAAP-26	FUZE BOOSTER AREA SETTLING TANKS	200001	15 tanks scattered among LL 5 (1 tank), 7 (1 removed in 1988), 9 (2 tanks), 10 (9 tanks-1 AST, 8 USTs), 11 (3 tanks); all tanks emptied, cleaned and covered in 1971. Soils are being investigated in conjunction with site-specific media investigation/cleanup. (RVAAP-39, -40, -42, -43, & -44)
RVAAP-27	BUILDING 854, PCB STORAGE	198906	Letter from Ohio EPA dated September 1, 1999 stating NFA.
RVAAP-30	LL 7 TREATMENT PLANT	200001	Operational until 1983. Termination of NPDES permit effective May 1, 2000.
RVAAP-31	ORE PILE RETENTION POND	200001	Termination of NPDES permit effective May 1, 2000.
RVAAP-32	40 MM FIRING RANGE	200709	All concerns are being addressed under MMRP.
RVAAP-35	1037 BUILDING-LAUNDRY WASTEWATER SUMP	199809	Activities for this site are carried under CC RVAAP-77.
RVAAP-36	PISTOL RANGE	200509	Letter from Ohio EPA regarding the delay of clean-up until range no longer used, dated February 14, 2006. Range being used by OHARNG.
RVAAP-37	PESTICIDE BUILDING S-4452	199602	Closure letter from Ohio EPA dated Sept. 19, 2000.
RVAAP-47	BUILDING T-5301	200109	Statement of Basis - signed by RVAAP and Ohio EPA on Dec. 07, 2000. Clean up to background/bedrock. IRA in FY00 left no contaminants in place.
RVAAP-48	ANCHOR TEST AREA	201504	The Remedial Action achieving Unrestricted (residential) use was completed in 2014 and the Remedial Action Completion report was finalized in April 2015.
RVAAP-49	CENTRAL BURN PITS	200907	An NFA ROD was completed in April 2009.

Date of IRP Inception: 198802

#### **Past Phase Completion Milestones**

1988

PA (RVAAP-01 - RAMSDELL QUARRY LANDFILL, RVAAP-02 - ERIE BURNING GROUNDS, RVAAP-03 -

OPEN DEMOLITION AREA #1, RVAAP-04 - OPEN DEMOLITION AREA #2, RVAAP-05 - WINKLEPECK BURNING GROUNDS, RVAAP-06 - C BLOCK QUARRY, RVAAP-08 - LOAD LINE 1, RVAAP-09 - LOAD LINE 2, RVAAP-10 - LOAD LINE 3, RVAAP-11 - LOAD LINE 4, RVAAP-12 - LOAD LINE 12, RVAAP-13 - BLDG 1200-DILUTION\SETTLING POND, RVAAP-15 - LOAD LINE 6 TREATMENT PLANT, RVAAP-16 - FUZE&BOOSTER QUARRY LANDFILL/PONDS, RVAAP-18 - LOAD LINE 12 WWT PLANT, RVAAP-19 - LANDFILL NORTH OF WINKLEPECK BURN GRND, RVAAP-20 - SAND CREEK STP, RVAAP-21 - DEPOT STP, RVAAP-22 - GEORGE RD STP, RVAAP-24 - DEPOT AREA, RVAAP-25 - BLD 1034 MOTOR POOL AST, RVAAP-26 - FUZE BOOSTER AREA SETTLING TANKS, RVAAP-28 - SUSPECTED MUSTARD AGENT BURIAL SITE, RVAAP-29 - UPPER AND LOWER COBBS PONDS, RVAAP-30 - LL 7 TREATMENT PLANT, RVAAP-31 - ORE PILE RETENTION POND, RVAAP-66 - FACILITY-WIDE GROUNDWATER, RVAAP-67 -

FACILITY-WIDE SEWERS)

ISC (RVAAP-23 - UNIT TRAINING EQUIPMENT SITE UST)

RFA (RVAAP-07 - BLD 1601 HAZ WST STG, RVAAP-14 - LOAD LINE 6 EVAPORATION UNIT, RVAAP-17 -

DEACTIVATION FURNACE, RVAAP-27 - BUILDING 854, PCB STORAGE)

1989

SI (RVAAP-01 - RAMSDELL QUARRY LANDFILL, RVAAP-02 - ERIE BURNING GROUNDS, RVAAP-03 -

OPEN DEMOLITION AREA #1, RVAAP-04 - OPEN DEMOLITION AREA #2, RVAAP-05 - WINKLEPECK BURNING GROUNDS, RVAAP-06 - C BLOCK QUARRY, RVAAP-08 - LOAD LINE 1, RVAAP-09 - LOAD LINE 2, RVAAP-10 - LOAD LINE 3, RVAAP-11 - LOAD LINE 4, RVAAP-12 - LOAD LINE 12, RVAAP-13 - BLDG 1200-DILUTION\SETTLING POND, RVAAP-15 - LOAD LINE 6 TREATMENT PLANT, RVAAP-16 - FUZE&BOOSTER QUARRY LANDFILL/PONDS, RVAAP-18 - LOAD LINE 12 WWT PLANT, RVAAP-19 - LANDFILL NORTH OF WINKLEPECK BURN GRND, RVAAP-20 - SAND CREEK STP, RVAAP-21 - DEPOT STP, RVAAP-22 - GEORGE RD STP, RVAAP-24 - DEPOT AREA, RVAAP-25 - BLD 1034 MOTOR POOL AST, RVAAP-26 - FUZE BOOSTER AREA SETTLING TANKS, RVAAP-29 - UPPER AND LOWER COBBS PONDS, RVAAP-30 - LL 7 TREATMENT PLANT, RVAAP-31 - ORE PILE RETENTION POND, RVAAP-66 -

FACILITY-WIDE GROUNDWATER, RVAAP-67 - FACILITY-WIDE SEWERS)

CS (RVAAP-07 - BLD 1601 HAZ WST STG, RVAAP-14 - LOAD LINE 6 EVAPORATION UNIT, RVAAP-17 -

DEACTIVATION FURNACE, RVAAP-27 - BUILDING 854, PCB STORAGE)

INV (RVAAP-23 - UNIT TRAINING EQUIPMENT SITE UST)

1990

IMP(C) (RVAAP-23 - UNIT TRAINING EQUIPMENT SITE UST)

1996

SI (RVAAP-37 - PESTICIDE BUILDING S-4452)

PA (RVAAP-32 - 40 MM FIRING RANGE, RVAAP-33 - LOAD LINE 6 , RVAAP-34 - SAND CREEK DISPOSAL

ROAD LANDFILL, RVAAP-35 - 1037 BUILDING-LAUNDRY WASTEWATER SUMP, RVAAP-36 - PISTOL

RANGE, RVAAP-37 - PESTICIDE BUILDING S-4452, RVAAP-38 - NACA TEST AREA)

1997

SI (RVAAP-32 - 40 MM FIRING RANGE) RI/FS (RVAAP-18 - LOAD LINE 12 WWT PLANT)

1998

PA (RVAAP-39 - LOAD LINE 5 , RVAAP-40 - LOAD LINE 7 , RVAAP-41 - LOAD LINE 8 , RVAAP-42 - LOAD

LINE 9, RVAAP-43 - LOAD LINE 10, RVAAP-44 - LOAD LINE 11, RVAAP-45 - WET STORAGE AREA, RVAAP-46 - BUILDING F-15 AND F-16, RVAAP-47 - BUILDING T-5301, RVAAP-48 - ANCHOR TEST AREA, RVAAP-49 - CENTRAL BURN PITS, RVAAP-50 - ATLAS SCRAP YARD, RVAAP-51 - DUMP ALONG

PARIS-WINDHAM ROAD)

SI (RVAAP-35 - 1037 BUILDING-LAUNDRY WASTEWATER SUMP, RVAAP-39 - LOAD LINE 5 , RVAAP-40 -

LOAD LINE 7, RVAAP-41 - LOAD LINE 8, RVAAP-42 - LOAD LINE 9, RVAAP-43 - LOAD LINE 10, RVAAP-44 - LOAD LINE 11, RVAAP-45 - WET STORAGE AREA, RVAAP-46 - BUILDING F-15 AND F-16, RVAAP-47 - BUILDING T-5301, RVAAP-48 - ANCHOR TEST AREA, RVAAP-49 - CENTRAL BURN PITS, RVAAP-50

- ATLAS SCRAP YARD, RVAAP-51 - DUMP ALONG PARIS-WINDHAM ROAD)

#### **IRP Schedule**

1999 (RVAAP-33 - LOAD LINE 6, RVAAP-34 - SAND CREEK DISPOSAL ROAD LANDFILL, RVAAP-36 - PISTOL SI RANGE, RVAAP-38 - NACA TEST AREA) 2000 RD (RVAAP-47 - BUILDING T-5301) 2001 RA(C) (RVAAP-47 - BUILDING T-5301) 2003 PΑ (PBC at Ravenna - PBA 2008) IRA (RVAAP-03 - OPEN DEMOLITION AREA #1) 2004 IRA (RVAAP-34 - SAND CREEK DISPOSAL ROAD LANDFILL, RVAAP-51 - DUMP ALONG PARIS-WINDHAM ROAD) 2005 RI/FS (RVAAP-36 - PISTOL RANGE) 2007 RI/FS (RVAAP-32 - 40 MM FIRING RANGE) 2008 RI/FS (RVAAP-02 - ERIE BURNING GROUNDS, RVAAP-04 - OPEN DEMOLITION AREA #2, RVAAP-16 -FUZE&BOOSTER QUARRY LANDFILL/PONDS) IRA (RVAAP-08 - LOAD LINE 1, RVAAP-09 - LOAD LINE 2, RVAAP-10 - LOAD LINE 3, RVAAP-11 - LOAD LINE 4) 2009 **IRA** (RVAAP-49 - CENTRAL BURN PITS) RD (RVAAP-16 - FUZE&BOOSTER QUARRY LANDFILL/PONDS) RI/FS (RVAAP-49 - CENTRAL BURN PITS) 2010 RA(C) (RVAAP-16 - FUZE&BOOSTER QUARRY LANDFILL/PONDS) RI/FS (RVAAP-01 - RAMSDELL QUARRY LANDFILL) (RVAAP-05 - WINKLEPECK BURNING GROUNDS) IRA 2011 IRA (RVAAP-12 - LOAD LINE 12) 2012 RD (RVAAP-01 - RAMSDELL QUARRY LANDFILL) 2014 RD (RVAAP-13 - BLDG 1200-DILUTION\SETTLING POND, RVAAP-48 - ANCHOR TEST AREA) RI/FS (RVAAP-13 - BLDG 1200-DILUTION\SETTLING POND, RVAAP-48 - ANCHOR TEST AREA) 2015 (PBC at Ravenna - PBA 2008, RVAAP-01 - RAMSDELL QUARRY LANDFILL, RVAAP-13 - BLDG 1200-RA(C) DILUTION\SETTLING POND, RVAAP-48 - ANCHOR TEST AREA) RD (PBC at Ravenna - PBA 2008, RVAAP-05 - WINKLEPECK BURNING GROUNDS) RI/FS (PBC at Ravenna - PBA 2008, RVAAP-05 - WINKLEPECK BURNING GROUNDS)

#### **Projected Phase Completion Milestones**

See attached schedule

### **IRP Schedule**

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates Site ID Site Name ROD/DD Title

**ROD/DD Date** 

Final RA(C) Completion Date: 202004

Schedule for Next Five-Year Review: 2017

Estimated Completion Date of IRP at Installation (including LTM phase): 204905

#### **RAVENNA ARMY AMMUNITION PLANT IRP Schedule**

							= phase ι	ınderway
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-01	RAMSDELL QUARRY LANDFILL	LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-03	OPEN DEMOLITION AREA #1	RI/FS			->//			
SITE ID RVAAP-05	SITE NAME WINKLEPECK BURNING GROUNDS	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-05	WINKLEFECK BURNING GROUNDS	RA(C)						
	A	LTM			->		->:6:	
SITE ID RVAAP-06	SITE NAME C BLOCK QUARRY	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
IVAAI -00	C BLOCK QUARKY	RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-08	LOAD LINE 1	RI/FS						
		RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-09	LOAD LINE 2	RI/FS						
		RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-10	LOAD LINE 3	RI/FS						
		RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-11	LOAD LINE 4	RI/FS						
		RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-12	LOAD LINE 12	RI/FS						
		RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-19	LANDFILL NORTH OF WINKLEPECK BURN GRND	RI/FS						
		RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-28	SUSPECTED MUSTARD AGENT	SI						
	BURIAL SITE	IRA						

# **RAVENNA ARMY AMMUNITION PLANT IRP Schedule**

RVAAP-29	UPPER AND LOWER COBBS PONDS					FY20	FY21	FY22+
		RI/FS						
		RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-33	LOAD LINE 6	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-34	SAND CREEK DISPOSAL ROAD LANDFILL	RI/FS						
	_,	RD						
		RA(C)						
SITE ID RVAAP-38	SITE NAME NACA TEST AREA	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-30	NACA TEST AREA	RD						
		RA(C)						
		LTM		=>//0	=>// 0	=>/00		=>/00
SITE ID RVAAP-39	SITE NAME LOAD LINE 5	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-40	LOAD LINE 7	RI/FS	F117	F 1 10	F119	F120	FIZI	11224
	-	RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-41	LOAD LINE 8	RI/FS		1110				
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-42	LOAD LINE 9	RI/FS						
		RD						
		RA(C)						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-43	LOAD LINE 10	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-44	LOAD LINE 11	RI/FS		->//	->//		->/-	
SITE ID RVAAP-45	SITE NAME WET STORAGE AREA	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-46	BUILDING F-15 AND F-16	RI/FS		1 1 10		1120	74	744
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-50	ATLAS SCRAP YARD	RI/FS						
		RD						
		RA(C)						
		LTM						

# **RAVENNA ARMY AMMUNITION PLANT IRP Schedule**

SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-51	DUMP ALONG PARIS-WINDHAM	RI/FS						
	ROAD	RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-66	FACILITY-WIDE GROUNDWATER	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-67	FACILITY-WIDE SEWERS	RI/FS						
		RD						
		RA(C)						

# **RAVENNA ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Military Munitions Response Program**

# **MMRP Summary**

Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 21/10

#### Installation Site Types with Future and/or Underway Phases

2 Disposal Pit/Dry Well

(RVAAP-019-R-01, RVAAP-032-R-01)

5 Open Burn

(RVAAP-001-R-01, RVAAP-001-R-02, RVAAP-002-R-01, RVAAP-004-R-01, RVAAP-016-R-01)

4 Unexploded Munitions/Ordnance

(RVAAP-050-R-01, RVAAP-060-R-01, RVAAP-061-R-01, RVAAP-063-R-01)

#### **Most Widespread Contaminants of Concern**

Munitions and explosives of concern (MEC), Munitions constituents (MC)

#### **Media of Concern**

Sediment, Soil

Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))

Site IDSite NameActionRemedyFYPBA@MRMR PBA 2009FRAOTHER2015Ravenna

### Duration of MMRP

Date of MMRP Inception 200209

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201912/201912

Date of MMRP completion including Long Term Management (LTM): 204909

# **MMRP Contamination Assessment**

#### **Contamination Assessment Overview**

In October 2007 a CERCLA Site Inspection (SI) was completed at RVAAP to initially assess the munitions response sites (MRSs) at the facility. The MMRP SI activities included Historial Records Reviews (HRRs), magnetometer assisted UXO surveys, and sampling and laboratory analysis of surface soils. The results of these activities are presented in Engineering-Environmental Management, Inc. Final SI report, dated May 2008.

Nineteen MRSs were originally identified at RVAAP. Two of the MRSs became ineligible for the MMRP because of their redevelopment as active operational ranges. As such, they were not investigated during the SI. The MRSs not eligible for the MMRP include: the Winklepeck Burning Grounds (RVAAP-005-R-01) and the Old Hayfield (RVAAP-064-R-01). In addition to the two sites removed from further consideration as describe above, three sites were recommended by the SI for NFA. These sites are: Anchor Test Area (RVAAP-048-R-01), Load Line 12 (RVAAP-012-R-01), and Building F15/F16 (RVAAP-046-R-01).

Fourteen sites were determined to require further investigation by the RI. RI's were completed at 14 sites in 2015. NFA PP and RODS were completed at four sites.

In 2015 RVAAP-001-R-01 was divided into two sites. RVAAP-001-R-01 (Ramsdell Quarry (South)) requires LUCs and RVAAP-001-R-02 (Ramsdell Quarry (North)) requires an NFA ROD.

#### **Cleanup Exit Strategy**

NFA PP and RODs will completed for three sites. An FS, PP and ROD will be completed at fours sites recommending LUCs. An FS, PP, and ROD will be completed at three sites recommending remedial actions.

# **MMRP Previous Studies**

	Title	Author	Date
2003			
	Final US Army Closed, Transferring and Transferred Range/Site Inventory for Ravenna Army Ammunition Plant, Ohio	engineering-environmental Management, Inc.	NOV-2003
2004	·		
	Archives Search Report for the Ravenna Army Ammunition Plant	US Army Corps of Engineers	JUN-2004
2007			
	Military Munitions Response Program Historical Records Review, Ravenna Army Ammunition Plant, Ohio	Engineering-Environmental Management, Inc.	JAN-2007
	Final Work Plan for the Military Munitions Response Program, Munitions Response Sites Site Inspection	Engineering-Environmental Management, Inc.	SEP-2007
	Final Work Plan for Sand Creek Survey Rocket Ridge Area of Open Demolition Area #2 Military Munitions Response Program Time Critical Response Action	Engineering-Environmental Management, Inc.	OCT-2007
2008			·
	Final Site Inspection for the Military Munitions Response Program	Engineering-Environmental Management, Inc.	MAY-2008
2009			
	Final Project Work Plan for the Time Critical Removal Action (TCRA) at Rocket Ridge Area within RVAAP-004-R-01 Open Demolition Area #2 at Ravenna Army Ammunition Plant	PIKA	JUN-2009
	Final Public Involvement Plan Addendum for Rocket Ridge at Ravenna Army Ammunition Plant	PIKA	JUN-2009
	Final Explosives Safety Submission Time Critical Removal (TCRA) at the Rocket Ridge Area of RVAAP-004-R-01 Open Demolition Area #2, Version 6.0	PIKA	JUL-2009
	Addendum to the Final Site Safety and Health Plan, Time Critical Removal Action at the Rocket Ridge Are within RVAAP-004-R-01 Open Demolition Area #2 at Ravenna Army Ammunition Plant	PIKA	JUL-2009
	Final Amendment 1 Explosives Safety Submission Disposal of Material Potentially Presenting an Explosive Hazard	PIKA	AUG-2009
	Operations and Maintenance Trip Reports and Quarterly Effectiveness Evaluation Reports Time Critical Response Action for the Rocket Ridge Area of Open Demolition Area #2 (RVAAP-004-R-01 Open Demolition Area #2 MRS) Military Mentions Response Program, August 2008 - September 2009	Engineering-Environmental Management, Inc.	SEP-2009
	Final Explosive Siting Plan 2008 Performance-Based Acquisition for Environmental Investigation and Remediation MEC Avoidance/Removal Services	USA Environ	SEP-2009
	Final Work Plan Performance-Based Acquisition for Environmental Investigation and Remediation MEC Avoidance/Removal Services	USA Environ	SEP-2009
	Final Project Management Plan for Environmental Services at 14 Military Munitions Response Program Sites, Version 1.0	Shaw	SEP-2009
	Operations and Maintenance Trip Reports and Quarterly Effectiveness Evaluation Reports Time Critical Response Action for the Rocket Ridge Area of	Vista	OCT-2009

# **MMRP Previous Studies**

	Title	Author	Date
2009			
	Open Demolition Area #2 (RVAAP-004-R-01 Open Demolition Area #2 MRS) Military Mentions Response Program, October 2009 - September 2010		
	Final Removal Action Report for the Time Critical Removal Action (TCRA) at the Rocket Ridge Area within RVAAP-004-R-01 Open Demolition Area #2	PIKA	DEC-2009
2010	MRS		
2010		T=	
	Disposal of Munitions Debris, Munitions Constituents and Miscellaneous Demo Final Report	PIKA	MAR-2010
	Final Explosives Safety Submission, Munitions and Explosives of Concern (MEC) Non-Time Critical Construction Support at the RVAAP-01 Ramsdell Quarry Landfill	SAIC/PIKA	MAY-2010
	Final Project Work Plan for the Time Critical Removal Action (TCRA) at Rocket Ridge Area of RVAAP- 004-R-01 Open Demolition Area #2 at Ravenna Army Ammunition Plant	PIKA	MAY-2010
	Final Public Involvement Plan Addendum for the Time Critical Removal Action at the Rocket Ridge Area	PIKA	MAY-2010
	Final Explosives Safety Submission Munitions and Explosives of Concern Non-Time Critical Interim Removal Action at the Rocket Ridge Area of RVAAP-004-R-01 Open Demolition Area #2 MRS, Version 3.1	PIKA	MAY-2010
	Final Project Management Plan for the Time Critical Removal Action (TCRA) at the Rocket Ridge Area within RVAAP-004-R-01 Open Demolition Area #2 MRS	PIKA	MAY-2010
	Final Explosives Safety Submission Munitions and Explosives of Concern Non-Time Critical Interim Removal Action at the Rocket Ridge Area of RVAAP-004-R-01 Open Demolition Area #2 MRS, Version 3.1, Amendment 1	PIKA	AUG-2010
	Final Public Involvement Plan Addendum for Military Munitions Response Program Remedial Investigation Environmental Services	Shaw	SEP-2010
2011	Environmental dervices		
	FY09 PBA - (001,004,008,019,033,050,060) Final RI Work Plan	Shaw	MAR-2011
	FY09 PBA - (002,016,032,034,061,062,063) Draft RI Work PLan	Shaw	JUL-2011
	RVAAP-002-R-01 Final RI Work Plan	Shaw	DEC-2011
	RVAAP-016-R-01 Final RI Work Plan	Shaw	DEC-2011
	RVAAP-032-R-01 Final RI Work Plan	Shaw	DEC-2011
	RVAAP-034-R-01 Final RI Work Plan	Shaw	DEC-2011
	RVAAP-061-R-01 Final RI Work Plan	Shaw	DEC-2011
	RVAAP-062-R-01 Final RI Work Plan	Shaw	DEC-2011
	RVAAP-063-R-01 Final RI Work Plan	Shaw	DEC-2011
2014		•	ı

# **MMRP Previous Studies**

Title	Author	Date
Final Remedial Investigation Report for RVAAP-050-	Shaw Environmental &	MAR-2014
R-01 Atlas Scrap Yard MRS, Version 1.0	Infrastructure, Inc.	
Final Remedial Investigation for RVAAP-008-R-01	CB&I Federal Services	AUG-2014
Load Line #1A MRS, Version 2.0		
Final Remedial Investigation Report for RVAAP-001-	CB&I Federal Services LLC	JAN-2015
R-01 Ramsdell Quarry Landfill MRS		
Final Remedial Investigation Report for RVAAP-004- R-01 Open Demolition Area #2 MRS	CB&I Federal Services, LLC	FEB-2015
Final Remedial Investigation Report for RVAAP-019- R-01 Landfill North of Winklepeck MRS and RVAAP- 060-R-01 Block D Igloo MRS	CB&I Federal Services LLC	MAR-2015
Final Remedial Investigation Report for RVAAP-062- R-01 Water Works #4 Dump MRS	CB&I Federal Services LLC	MAR-2015
Final Remedial Investigation Report for RVAAP-034- R-01 Sand Creek Dump MRS	CB&I Federal Services LLC	MAR-2015
Final Remedial Investigation Report for RVAAP-032- R-01 40mm Firing Range MRS	CB&I Federal Services LLC	APR-2015
Final No Further Action Proposed Plan for RVAAP- 033-R-01 Firestone Test Facility Munitions Response Site	CB&I Federal Services LLC	MAY-2015
Final No Further Action Proposed Plan for RVAAP- 008-R-01 Load Line #1A Munitions Response Site	CB&I Federal Services LLC	MAY-2015
Final Remedial Investigation Report for RVAAP-063- R-01 Group 8 MRS	CB&I Federal Services LLC	MAY-2015
Final No Further Action Proposed Plan for RVAAP- 034-R-01 Sand Creek Dump Munitions Response Site	CB&I Federal Services LLC	MAY-2015
Final No Further Action Proposed Plan for RVAAP- 062-R-01 Water Works #4 Dump Munitions Response Site	CB&I Federal Services LLC	MAY-2015
Final Remedial Investigation Report for RVAAP-016- R-01 Fuze and Booster Quarry MRS	CB&I Federal Services LLC	JUN-2015
Final No Further Action Record of Decision for RVAAP- 008-R-01 Load Line #1A Munitions Response Site	CB&I Federal Services LLC	AUG-2015
Final No Further Action Record of Decision for RVAAP- 033-R-01 Firestone Test Facility Munitions Response Site	CB&I Federal Services LLC	AUG-2015
Final No Further Action Record of Decision for RVAAP- 062-R-01 Water Works #4 Dump Munitions Response Site	CB&I Federal Services LLC	SEP-2015
Final Action Memorandum Time-Critical Removal Action RVAAP-004-R-01 Open Demolition Area #2	USACE - Baltimore District	OCT-2015

2014

2015

# **RAVENNA ARMY AMMUNITION PLANT**

**Military Munitions Response Program Site Descriptions** 

# Site ID: RVAAP-001-R-01 Site Name: Ramsdell Quarry Area 2 (South)



Regulatory Driver: CERCLA

MRSPP Score: 07

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	200810	201810
RD	201603	201901
RA(C)	201603	201910
LTM	201910	204909

**RIP Date:** N/A **RC Date:** 201910

# SITE DESCRIPTION

The Ramsdell Quarry (RVAAP-001-R-01) MRS is a former OB/OD area used to thermally treat waste explosives and napalm bombs between 1946 and 1950. A portion of the site was used as a nonhazardous solid waste landfill. The landfill acreage is not part of the MRS. An SI was completed for the Ramsdell Quarry site in 2008. The SI recommended 13.4 acres be evaluated for MEC and MC. Following the RI the site was divided into two separate sites RVAAP-001-R-01 (6.93 areas) and RVAAP-001-R-02 (6.47 acres).

In July 2009, Performance Based Acquisition (PBA)09 was awarded to characterize the nature and extent of MEC and MC contamination at the Ramsdell Quarry (RVAAP-001-R-01) MRS. The RI Report was finalized in January 2015.

The RI Report concluded that a release of MEC had not occurred at the site. Some MC was detected, but not at levels that presented an unacceptable risk to potential receptors. The RI Report recommended decreasing the size of the MRS to 6.93 acres and recommended remedial alternatives be evaluated in a feasibility study for the site. The presumptive remedy for the site is Land-use controls due to the presence of Material Potentially Presenting an Explosive Hazard (MPPEH) (confirmed to be munitions debris / Material Documented as Safe (MDAS)).

# **CLEANUP/EXIT STRATEGY**

An FS, PP and DD will be prepared to evaluate remedial alternatives for MC. The FS, PP, DD, RD and RA(C) will be funded in late FY16. LTM will most likely consist of LUCs and five-year reviews.

Five-year reviews and a No Further Action Explosive Safety Submittal for RVAAP-001-R-01, RVAAP-002-R-01, RVAAP-016-R-01 and RVAAP-032-R-01 are captured at this site.

# Site ID: RVAAP-001-R-02 Site Name: Ramsdell Quarry Area 1 (North)



Regulatory Driver: CERCLA

MRSPP Score: No known or suspected hazard Contaminants of Concern: Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	200810	201810

RIP Date: N/A RC Date: 201810

# SITE DESCRIPTION

The Ramsdell Quarry (RVAAP-001-R-01) MRS is a former OB/OD area used to thermally treat waste explosives and napalm bombs between 1946 and 1950. A portion of the site was used as a nonhazardous solid waste landfill. The landfill acreage is not part of the MRS. An SI was completed for the Ramsdell Quarry site in 2008. The SI recommended 13.4 acres be evaluated for MEC and MC. Following the SI the site was divided into two separate sites RVAAP-001-R-01 (6.93 areas) and RVAAP-001-R-02 (6.47 acres).

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Ramsdell Quarry (RVAAP-001-R-01) MRS. The RI Report was finalized in January 2015.

The RI Report concluded that since there is no evidence of MEC/Munitions Debris No Further Action is recommended.

# **CLEANUP/EXIT STRATEGY**

An NFA PP and DD will be completed (funded in FY16) followed by an NFA Explosives Safety Submittal.

Costs for the NFA Explosives Safety Submittal are tracked at this site for RVAAP-001-R-02, RVAAP-019-R-01, RVAAP-050-R-01 and RVAAP-061-R-01.

Site ID: RVAAP-002-R-01
Site Name: ERIE BURNING GROUNDS



Regulatory Driver: CERCLA

MRSPP Score: 03

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Sediment

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	201004	201810
RD	201603	201901
RA(C)	201603	201910
LTM	201910	204909

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

The Erie Burning Grounds (RVAAP-002-R-01) MRS was used from 1941 to 1951 to thermally treat bulk, obsolete, off-spec propellants, conventional explosives, rags, and large explosive contaminated items (such as railcars) through open burning on the ground surface. The MRS is co-located with an IRP AOC (RVAAP-02 Erie Burning Grounds). An SI was completed for the Erie Burning Grounds site in 2008. The SI recommended 33.93 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Erie Burning Grounds (RVAAP-002-R-01) MRS. The option for this site was exercised in FY10. The Final RI Report was published in August 2014, and approved by the Ohio EPA in September 2014.

The RI Report concluded that a release of MEC and MC had not occurred at the site. However MPPEH (munitions debris) was identified at the site. The RI Report recommended retaining the MRS acreage as 33.9 acres and recommended remedial alternatives be evaluated in a feasibility study for the site. The presumptive remedy for the site is Land-use controls due to the presence of MPPEH (confirmed to be munitions debris/MDAS).

# **CLEANUP/EXIT STRATEGY**

An FS, PP and DD will be prepared to evaluate remedial alternatives for MC. The FS, PP, DD, RD and RA(C) will be funded in late FY16. LTM will most likely consist of LUCs and five-year reviews.

Five-year reviews and a NFA Explosive Safety Submittal for this site are captured at RVAAP-001-R-01.

# Site ID: RVAAP-004-R-01 Site Name: OPEN DEMOLITION AREA #2



Regulatory Driver: CERCLA

MRSPP Score: 03

Contaminants of Concern: Munitions and explosives of concern (MEC), Munitions constituents (MC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	200810	201912
IRA	201503	201808

RIP Date: N/A RC Date: 201912

# SITE DESCRIPTION

The Open Demolition Area #2 (RVAAP-004-R-01) MRS is a former open burn / open detonation area that was used between 1948 and 1991 for munitions and explosives disposal. The MRS is co-located with an IRP AOC (RVAAP-04). An SI was completed in 2008. The Final SI Report identified the MRS as being 35.4 acres and recommended the site for further evaluation for MEC and MC.

Two Time-Critical Response Actions (TCRAs) have been conducted at ODA #2. In 2008, a TCRA was conducted to address the potential for migration of munitions offsite in Sand Creek. In 2009-2011, a second TCRA was conducted at Rocket Ridge to address MEC and MPPEH contamination along the leading slope of the creek.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the ODA #2 (RVAAP-004-R-01) MRS. The RI was completed in 2015. The RI Report concluded that the MRS was much larger due to the presence of a significant kickout area. Some MC was detected, but not at levels that presented an unacceptable risk to potential receptors. MEC and MPPEH was confirmed at the site. The MRS was increased to 317.4 acres. The RI Report recommended evaluation of remedial alternatives for MEC in a FS.

A Final Memorandum of Record and a Action Memorandum recommending a TCRA was completed in 2015. A Probability Assessment investigating the munitions risk at the site was completed in May 2015. This information will be used to complete the TCRA.

# **CLEANUP/EXIT STRATEGY**

An interim removal action is underway to delineate moderate to high probability areas for encountering MEC, and to conduct surface and subsurface removal actions for MEC in subject areas. In addition, actions are planned to stabilize the slope at Rocket Ridge, and to develop and implement interim land-use controls for the site (funded).

The exit strategy for this site includes completion of an FS to evaluate remedial alternatives for MEC, followed by a PP and DD (funded). At this time, there isn't sufficient data to determine what the proposed alternative will be at the site so no future phases have been planned.

Costs for USACE oversight at RVAAP-001-R-01, RVAAP-001-R-02, RVAAP-002-R-01, RVAAP-004-R-01, RVAAP-016-R-01, RVAAP-019-R-01, RVAAP-032-R-01, RVAAP-050-R-01, RVAAP-060-R-01, RVAAP-061-R-01 and RVAAP-063-R-01 are tracked at RVAAP-004-R-01.

IMPORTANT NOTE: Portions of the ODA2 MRS overlap operational range (MK19 Range). The installation will need to evaluate this overlap and adjust the MRS boundary to remove the operational acreage from the MRS. Any additional work at ODA2 will be evaluated in accordance with DERP eligibility criteria.

# Site ID: RVAAP-016-R-01 Site Name: FUZE AND BOOSTER QUARRY



Regulatory Driver: CERCLA

MRSPP Score: 05

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Sediment, Soil

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	201004	201810
RD	201603	201901
RA(C)	201603	201910
LTM	201910	204909

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

The Fuze and Booster Quarry (RVAAP-016-R-01) site consists of three elongated ponds separated by berms which were constructed within an abandoned rock quarry. The ponds were used for open burning of various types of munitions from 1945 to 1975. The site is collocated with an IRP AOC (RVAAP-16). An SI was completed for the Fuze and Booster Quarry site in 2008. The SI recommended 4.9 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Fuze and Booster Quarry (RVAAP-016-R-01) MRS. The option for this site was exercised in FY10. The RI was completed in 2015.

The RI Report concluded that a release of MEC and MC had not occurred at the site. However MPPEH (confirmed to be munitions debris/MDAS) was identified at the site. The RI Report recommended retaining the MRS acreage as 4.9 acres and recommended remedial alternatives be evaluated in a feasibility study for the site. The presumptive remedy for the site is Landuse controls due to the presence of MPPEH (confirmed to be munitions debris/MDAS).

# **CLEANUP/EXIT STRATEGY**

An FS, PP and DD will be prepared to evaluate remedial alternatives for MC. The FS, PP, DD, RD and RA(C) will be funded in late FY16. LTM will most likely consist of LUCs and five-year reviews.

Five-year reviews and a NFA Explosive Safety Submittal for this site are captured at RVAAP-001-R-01.

# Site ID: RVAAP-019-R-01 Site Name: LANDFILL NORTH OF WINKLEPECK



Regulatory Driver: CERCLA

MRSPP Score: 05

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Sediment, Soil, Surface Water

Phases	Start	End
PA	.200209	.200312
SI	.200509	.200805
RI/FS	.200810	.201810

RIP Date: N/A RC Date: 201810

# SITE DESCRIPTION

The Landfill North of Winklepeck MRS (RVAAP-019-R-01) is a former dump area suspected of containing flare canisters and booster cups. RVAAP-19 addresses IR concerns at this location. A SI was completed for the MRS in 2008. The SI recommended 2.3 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Landfill North of Winklepeck MRS (RVAAP-019-R-01). The RI was completed in 2015. The RI Report concluded that a release of MEC and MC had not occurred at the site. The RI Report recommended NFA for MEC and MC.

RVAAP-19 addresses IR concerns at this location.

# **CLEANUP/EXIT STRATEGY**

An NFA PP and DD will be completed (funded in FY16) followed by an NFA Explosives Safety Submittal.

Costs for the NFA Explosives Safety Submittal are tracked at RVAAP-001-R-02 for RVAAP-001-R-02, RVAAP-019-R-01, RVAAP-050-R-01 and RVAAP-061-R-01.

Site ID: RVAAP-032-R-01
Site Name: 40MM FIRING RANGE



Regulatory Driver: CERCLA MRSPP Score: Evaluation pending

Contaminants of Concern: Munitions and explosives of

concern (MEC)

Media of Concern: Soil

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	201004	201810
RD	201603	201901
RA(C)	201603	201910
LTM	201910	204909

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

The 40mm Firing Range (RVAAP-032-R-01) is a former test range for the 40mm cartridge that was used for testing between 1969 and 1971. The site is collocated with an IRP site (RVAAP-32). An SI was completed for the 40mm Firing Range site in 2008. The SI recommended 1.27 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the 40mm Firing Range (RVAAP-032-R-01) MRS. The option for this site was exercised in FY10. The RI was completed in 2015.

The RI Report concluded that a release of MEC and MC had not occurred at the site. However MPPEH (confirmed munitions debris/MDAS) was identified at the site. The RI Report recommended increasing the size of the MRS to 8.55 acres and recommended remedial alternatives be evaluated in a feasibility study for the site. The presumptive remedy for the site is Landuse controls due to the presence of MPPEH (confirmed munitions debris/MDAS).

# **CLEANUP/EXIT STRATEGY**

An FS, PP and DD will be prepared to evaluate remedial alternatives for MC. The FS, PP, DD, RD and RA(C) will be funded in late FY16. LTM will most likely consist of LUCs and five-year reviews.

Five-year reviews and a NFA Explosive Safety Submittal for this site are captured at RVAAP-001-R-01.

Site ID: RVAAP-050-R-01
Site Name: ATLAS SCRAP YARD

**STATUS** 

Regulatory Driver: CERCLA

MRSPP Score: Evaluation pending

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
PA	200209	200312
SI	200509	200805
RI/FS	200907	201810

RIP Date: N/A RC Date: 201810

# SITE DESCRIPTION

The Atlas Scrap Yard (RVAAP-050-R-01) was used as metal scrap yard and construction camp. The site is co-located with IRP AOC RVAAP-50. A SI was completed for the Atlas Scrap Yard site in 2008. The SI recommended 66 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Atlas Scrap Yard (RVAAP-050-R-01). The RI Report was finalized in August 2014. Ohio EPA approval was received in November 2014.

The RI Report concluded that a release of MEC and MC had not occurred at the site. The RI Report recommended NFA for MEC and MC.

# **CLEANUP/EXIT STRATEGY**

An NFA PP and DD will be completed (funded in FY16) followed by an NFA Explosives Safety Submittal.

Costs for the NFA Explosives Safety Submittal are tracked at RVAAP-001-R-02 for RVAAP-001-R-02, RVAAP-019-R-01, RVAAP-050-R-01 and RVAAP-061-R-01.

Site ID: RVAAP-060-R-01
Site Name: BLOCK D IGLOO

**STATUS** 

Regulatory Driver: CERCLA

MRSPP Score: 05

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
PA	.200209	.200312
SI	.200509	.200805
RI/FS	.200907	.201912

RIP Date: N/A RC Date: 201912

# **SITE DESCRIPTION**

The Block D Igloo MRS (RVAAP-060-R-01) was the result of an explosion that occurred at Igloo 7-D-15 ("D" Block) on March 24, 1943. A munitions response was conducted by Explosives Ordnance Disposal team and a follow-on site assessment was later conducted by Huntsville District to assess the type of munitions stored in the bunker, as well as the size of the debris field created by the explosion. The site assessment identified a 3,000-foot blast radius around the former storage bunker. A SI was completed for the Block D Igloo site in 2008. The SI recommended 340.20 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Block D Igloo MRS (RVAAP-060-R-01). The RI was completed in FY15.

The RI Report concluded that a release of MEC had occurred, but the extent of the release was much less than suspected in the SI. Some MC was detected, but not at levels that presented an unacceptable risk to potential receptors. The MRS acreage was reduced to 101.6 acres. The RI Report recommended evaluation of remedial alternatives for MEC in a FS. MPPEH (confirmed munitions debris/MDAS) was confirmed at the site.

# **CLEANUP/EXIT STRATEGY**

The exit strategy for this site includes completion of an FS to evaluate remedial alternatives for MEC, followed by a PP and DD (funded). At this time, there isn't sufficient data to determine what the proposed alternative will be at the site so no future phases have been planned.

Site ID: RVAAP-061-R-01 Site Name: BLOCK D IGLOO -TD

**STATUS** 

Regulatory Driver: CERCLA

MRSPP Score: 04

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
PA	.200209	.200312
SI	.200509	.200805
RI/FS	.201004	.201810

RIP Date: N/A RC Date: 201810

# **SITE DESCRIPTION**

The Block D Igloo - Transferred (TD) (RVAAP-061-R-01) MRS is the offsite portion of the Block D site. This site was the result of an explosion that occurred at Igloo 7-D-15 ("D" Block) on March 24, 1943 where debris was found off the installation. A munitions response was conducted by Explosives Ordnance Disposal Team and a follow-on site assessment was later conducted by Huntsville District to assess the type of munitions stored in the bunker, as well as the size of the debris field created by the explosion. The site assessment identified a 3,000-foot blast radius around the former storage bunker. Part of the blast radius extended beyond the installation boundary. This 19.25 acre site was recommended for further evaluation for potential release of MEC and MC.

An SI was completed for the Block D Igloo - TD site in 2008. The Final SI Report concluded that a release of MEC and MC had not occurred at the site, and the 19.25 acre MRS was recommended for NFA. However, the SI Report recommended that 14.13 dis-contiguous acres located outside the installation boundary be evaluated for MEC and MC.

PBA (PBA09) was awarded in June 2009 to complete an RI at the Block D Igloo - TD MRS. The option for this site was exercised in FY10. The investigation determined that a release of MEC and MC did not occur beyond the installation boundary. This determination was based on information/research contained in a technical memorandum demonstrating that the 1943 explosion could not have ejected MEC/MPPEH beyond the installation boundary. Fieldwork conducted in the adjacent Block D Igloo MRS corroborated that MEC/MPPEH had not been released at the site. The technical memorandum was approved by the Ohio EPA on 15 February 2011.

A discussion of the findings for the Block D Igloo - TD (RVAAP-061-R-01) MRS were reported in the Final RI Report for the Block D Igloo (RVAAP-060-R-01) MRS. A separate RI report was not prepared for the Block D Igloo - TD (RVAAP-061-R-01) MRS.

# **CLEANUP/EXIT STRATEGY**

An NFA PP and DD will be completed (funded in FY16) followed by an NFA Explosives Safety Submittal.

Costs for the NFA Explosives Safety Submittal are tracked at RVAAP-001-R-02 for RVAAP-001-R-02, RVAAP-019-R-01, RVAAP-050-R-01 and RVAAP-061-R-01.

Site ID: RVAAP-063-R-01 Site Name: GROUP 8 MRS

**STATUS** 

Regulatory Driver: CERCLA

MRSPP Score: 04

Contaminants of Concern: Munitions and explosives of

concern (MEC), Munitions constituents (MC)

Media of Concern: Soil

Phases	Start	End
PA	.200209	.200312
SI	.200509	.200805
RI/FS	.201004	.201912

RIP Date: N/A RC Date: 201912

# **SITE DESCRIPTION**

The Group 8 (RVAAP-063-R-01) MRS consists of most of the area between Buildings 846 and 849 and may have been used for debris and rubbish burning. An SI was completed for the site in 2008. The SI recommended 2.65 acres be evaluated for MEC and MC.

In July 2009, PBA09 was awarded to characterize the nature and extent of MEC and MC contamination at the Group 8 (RVAAP-063-R-01) MRS. The option for this site was exercised in FY10. The RI was completed in 2015.

The RI Report concluded that a release of MEC had not occurred at the site. However, MC was detected at the site at concentrations that posed an unacceptable risk to potential receptors. In addition, significant amounts of MPPEH were observed during the RI. The RI Report recommends retaining the 2.65 acre MRS, and recommends remedial alternatives be evaluated in a feasibility study for the site. The remedy for the site is currently unknown, but most likely will include a remedial action for MC and land-use controls due to the presence of MPPEH (munitions debris).

# **CLEANUP/EXIT STRATEGY**

The exit strategy for this site includes completion of an FS to evaluate remedial alternatives for MEC, followed by a PP and DD (funded). At this time, there isn't sufficient data to determine what the proposed alternative will be at the site so no future phases have been planned.

# **Site Closeout (No Further Action) Summary**

Site ID	Site Name	NFA Date	Documentation
PBA@MR	MR PBA 2009	201509	
Ravenna			
RVAAP-005-	WINKLEPECK BURNING GROUNDS	200603	Operational Range. Ineligible for ER,A
R-01			funding.
RVAAP-008-	LOAD LINE #1	201603	Achieved NFA in September 2015. NFA
R-01			ESS was completed in March 2016.
RVAAP-012-	LOAD LINE #12	200805	The May 2008 Final SI recommended
R-01			NFA for the site.
RVAAP-033-	FIRESTONE TEST FACILITY	201603	Achieved NFA in September 2015. NFA
R-01			ESS was completed in March 2016.
RVAAP-034-	SAND CREEK DUMP	201603	Achieved NFA in December 2015. NFA
R-01			ESS was completed in March 2016.
RVAAP-046-	BUILDING #F-15 AND F-16	200805	The May 2008 Final SI recommended
R-01			NFA for the site.
RVAAP-048-	ANCHOR TEST AREA	200805	The May 2008 Final SI recommended
R-01			NFA for the site.
RVAAP-062-	WATER WORKS #4 DUMP	201603	Achieved NFA in December 2015. NFA
R-01			ESS was completed in March 2016.
RVAAP-064-	Old Hay Field MRS	200805	Operational Range. Ineligible for ER,A
R-01			funding.

# **MMRP Schedule**

#### Date of MMRP Inception:200209

#### **Past Phase Completion Milestones**

2004

PΑ

(PBA@MR Ravenna - MR PBA 2009, RVAAP-001-R-01 - Ramsdell Quarry Area 2 (South), RVAAP-001-R-02 - Ramsdell Quarry Area 1 (North), RVAAP-002-R-01 - ERIE BURNING GROUNDS, RVAAP-004-R-01 - OPEN DEMOLITION AREA #2, RVAAP-005-R-01 - WINKLEPECK BURNING GROUNDS, RVAAP-008-R-01 - LOAD LINE #1, RVAAP-012-R-01 - LOAD LINE #12, RVAAP-016-R-01 - FUZE AND BOOSTER QUARRY, RVAAP-019-R-01 - LANDFILL NORTH OF WINKLEPECK, RVAAP-032-R-01 - 40MM FIRING RANGE, RVAAP-033-R-01 - FIRESTONE TEST FACILITY, RVAAP-034-R-01 - SAND CREEK DUMP, RVAAP-046-R-01 - BUILDING #F-15 AND F-16, RVAAP-048-R-01 - ANCHOR TEST AREA, RVAAP-050-R-01 - ATLAS SCRAP YARD, RVAAP-060-R-01 - BLOCK D IGLOO, RVAAP-061-R-01 - BLOCK D IGLOO -TD, RVAAP-062-R-01 - WATER WORKS #4 DUMP, RVAAP-063-R-01 - GROUP 8 MRS, RVAAP-064-R-01 - Old Hay Field MRS)

2008

SI

(PBA@MR Ravenna - MR PBA 2009, RVAAP-001-R-01 - Ramsdell Quarry Area 2 (South), RVAAP-001-R-02 - Ramsdell Quarry Area 1 (North), RVAAP-002-R-01 - ERIE BURNING GROUNDS, RVAAP-004-R-01 - OPEN DEMOLITION AREA #2, RVAAP-008-R-01 - LOAD LINE #1, RVAAP-012-R-01 - LOAD LINE #12, RVAAP-016-R-01 - FUZE AND BOOSTER QUARRY, RVAAP-019-R-01 - LANDFILL NORTH OF WINKLEPECK, RVAAP-032-R-01 - 40MM FIRING RANGE, RVAAP-033-R-01 - FIRESTONE TEST FACILITY, RVAAP-034-R-01 - SAND CREEK DUMP, RVAAP-046-R-01 - BUILDING #F-15 AND F-16, RVAAP-048-R-01 - ANCHOR TEST AREA, RVAAP-050-R-01 - ATLAS SCRAP YARD, RVAAP-060-R-01 - BLOCK D IGLOO, RVAAP-061-R-01 - BLO

DUMP, RVAAP-063-R-01 - GROUP 8 MRS, RVAAP-064-R-01 - Old Hay Field MRS)

2015

RI/FS (PBA@MR Ravenna - MR PBA 2009)
RA(C) (PBA@MR Ravenna - MR PBA 2009)
RD (PBA@MR Ravenna - MR PBA 2009)

#### **Projected Phase Completion Milestones**

See attached schedule

Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

To Be Determined

Final RA(C) Completion Date: 201910

Schedule for Next Five-Year Review: 2017

Estimated Completion Date of MMRP at Installation (including LTM phase): 204909

# **RAVENNA ARMY AMMUNITION PLANT MMRP** Schedule

							= phase ι	ınderway
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-001-R-	Ramsdell Quarry Area 2 (South)	RI/FS						
01		RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-001-R-	Ramsdell Quarry Area 1 (North)	RI/FS	FII/	FIIO	ГПЭ	F120	F121	F I ZZŦ
02	rtamoden quarry / near (item)	1 (1) 1						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-002-R-	ERIE BURNING GROUNDS	RI/FS						
01		RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-004-R-	OPEN DEMOLITION AREA #2	RI/FS	1117	1 1 10	1113	1120		
01	G. 2	IRA						
			->//-	<b>-</b> >// 0	=>/.4.0	=>/00	=>/^/	=>/00
SITE ID RVAAP-016-R-	SITE NAME FUZE AND BOOSTER QUARRY	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
01	FUZE AND BOOSTER QUARKY							
0.		RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-019-R-	LANDFILL NORTH OF WINKLEPECK	RI/FS						
01			=>/4=	=>/ / 0	=>// 0	=\/00	=>/^/	=>/00
SITE ID RVAAP-032-R-	SITE NAME 40MM FIRING RANGE	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
01	40WW FIRING RANGE							
0.		RD						
		RA(C)						
		LTM						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-050-R-	ATLAS SCRAP YARD	RI/FS						
01								
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-060-R- 01	BLOCK D IGLOO	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-061-R-	BLOCK D IGLOO -TD	RI/FS						
01						,,,,,,,,		
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
RVAAP-063-R- 01	GROUP 8 MRS	RI/FS						

# RAVENNA ARMY AMMUNITION PLANT Army Defense Environmental Restoration Program Compliance Restoration

# **CR Summary**

#### Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count: 14/5

#### Installation Site Types with Future and/or Underway Phases

5 Spill Site Area

(CC RVAAP-68, CC RVAAP-70, CC RVAAP-74, CC RVAAP-76, CC RVAAP-78)

3 Storage Area

(CC RVAAP-73, CC RVAAP-79, CC RVAAP-80)

1 Surface Disposal Area (CC RVAAP-69)

#### **Most Widespread Contaminants of Concern**

Asbestos, Explosives, Herbicides, Metals, Other (Propellants), Other (Solid Waste), Petroleum, Oil and Lubricants (POL), Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

#### **Media of Concern**

Groundwater, Sediment, Soil, Surface Water

#### Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))

Site ID Site Name Action Remedy "FY

N/A

#### **Duration of CR**

Date of CR Inception: 200809

Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC): 201910/201910

Date of CR completion including Long Term Management (LTM): 201910

# **CR Contamination Assessment**

#### **Contamination Assessment Overview**

Fourteen CR sites have been identified at the former RVAAP facility. The sites were identified during the time period FY09-FY10, and consist of new AOCs that qualify for environmental investigation and remediation under the Army's IRP expanded guidelines. The guidelines were expanded in December 2008 to extend the time period for eligible sites from Oct. 17, 1986 to present day activities. Initial investigation of CR sites was initiated under CERCLA in FY10. IRAs will be conducted as needed. Environmental restoration activities include the IRP and MMRP. On Dec. 29, 2008, the Office of the Deputy Under Secretary of Defense for Installations and Environment, issued an interim policy for DERP eligibility that rescinded the 1986 eligibility date for the IRP and the 2002 eligibility date for the MMRP. This made many sites previously addressed in the Army's compliance-related cleanup program eligible for the DERP. Sites that are now eligible for the MR program have been migrated from Army Environmental Database-Compliance-related Cleanup and given the naming convention of other MR sites. The newly eligible non-MR type sites are considered to be IR sites; however, the newly eligible sites are being coded as CR in AEDB-R to distinguish them from the original IR sites and IR metrics.

#### **Cleanup Exit Strategy**

RI/FS's will be completed to determine the nature and extent of the contaminants. The appropriate remedy at all of the sites will be achieved as required to ensure adequate risk mitigation for the proposed future use by the OHARNG. See individual sites for specific strategies.

# **CR Previous Studies**

	Title	Author	Date
2010	THE	Addio	Date
	Final Quality Control Plan for the 2010 Phase I Remedial Investigation Services at Compliance Restorations Sites (9 Areas of Concern)	SAIC	JUL-2010
	Final Project Management Plan for the 2010 Phase I Remedial Investigation Services at Compliance Restoration Sites (9 Areas of Concern)	SAIC	SEP-2010
	Final Site Safety and Health Plan for the 2010 Phase I Remedial Investigation Service at Compliance Restoration Sites (9 Areas of Concern), Addendum No.	SAIC	SEP-2010
	Final Site Safety and Health Plan Addendum for 2010 Phase I Remedial Investigation Services Compliance Restoration Sites CC-RVAAP-78 and CC-RVAAP-80	Prudent	SEP-2010
	Final Project Management Plan for 2010 Phase I Remedial Investigation Services Compliance Restoration Sites CC RVAAP-78 Quarry Pond Surface Dump & CC RVAAP-80 Group 2 Propellant Can Tops	Prudent	SEP-2010
2011		1-	1
	CC RVAAP-78 DRAFT PROJECT WORK PLAN	Prudent	AUG-2011
	CC RVAAP-80 DRAFT SI REPORT	PIKA	SEP-2011
	CC-RVAAP-78 Final Phase 1 RI Work Plan	PIKA	OCT-2011
2012			
	CC-RVAAP-80 Final Phase 1 RI Report	PIKA	JAN-2012
	CC-RVAAP-71 & 83 Final Historical Records Report	ECC	MAY-2012
	CC-RVAAP-70, 72, 75, & 77 Final Phase 1 RI Report	ECC	OCT-2012
	CC-RVAAP-68 Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-69 Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-73 Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-74 Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-76 Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-78 Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-79 (Main Ore Yard) Final RI Work Plan	ECC	OCT-2012
	CC-RVAAP-79 (Remaining Ore Sites) Final RI Work Plan	ECC	OCT-2012
2015			
	Final Site Inspection CC RVAAP-77 Building 1037 Laundry Waste Water Sump	Environmental Chemical Corporation	FEB-2015
	Final Site Inspection Report CC RVAAP-71 Barn No. 5 Petroleum Release	Environmental Chemical Corporation	FEB-2015
	Final Site Inspection Report CC RVAAP-83 Former Buildings 1031 and 1039	Environmental Chemical Corporation	JUN-2015
	Final Site Inspection Report CC RVAAP-72 Facility- Wide Underground Storage Tanks	Environmental Chemical Corporation	JUL-2015

2016

<b>CR Previous Stud</b>	HES

	Title	Author	Date
2016			

Final Site Inspection Report CC RVAAP-75 George	Environmental Chemical	JAN-2016
Road Sewage Treatment Plant Mercury Spill	Corporation	

# **RAVENNA ARMY AMMUNITION PLANT**

**Compliance Restoration**Site Descriptions

Site ID: CC RVAAP-68

Site Name: ELECTRIC SUBSTATIONS (E,W,No. 3)



Regulatory Driver: CERCLA

Contaminants of Concern: Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200809	200904
SI	200905	201002
RI/FS	201003	201707

RIP Date: N/A RC Date: 201707

# **SITE DESCRIPTION**

Electricity for the installation was purchased from the Ohio Edison Company. The electricity was supplied from Newton Falls and Garrettsville, Ohio. Distribution occurred through three substations, each having approximately 24,000 volts. Three of these substations are included in CC RVAAP-68.

The East Substation is located close to the intersection of Remalia Road and Load Line No. 2 Road. The substation comprises an area of approximately 12,300 square feet, which includes the land surrounding Building 25-27. There are no documented releases. However, stained concrete was noted in the building during the historical records review. Target analytes noted in the HRR included Target Analyte List (TAL) metals, PCBs, and SVOCs.

The West Substation is located west of Load Line 5 on Fuze & Booster Service Road. The substation comprises an area of approximately 3,000 square feet, which includes the area north/northeast of Building 28-28 This AOC excludes building 28-28. One spill of approximately 500 gallons of transformer fluid occurred on the north side of the building. The impacted area was cleaned up by Emerald Environmental in 1997. Possible impacted soils may exist outside the building around the former transformers. No visual evidence of impacts was noted during the historical records review, Target analytes noted in the HRR included TAL metals, PCBs, and SVOCs.

Substation No. 3 is located in the Fuze & Booster area between Load Lines 10 and 11. The substation comprises an area of approximately 10,000 square feet. The substation and all transformer equipment have been removed from the site. There are no documented releases and no visual evidence of impacts was noted during the historical records review. Target analytes noted in the HRR included TAL metals, PCBs, and SVOCs.

An HRR was completed in December 2011. The RI was completed in August 2015.

# **CLEANUP/EXIT STRATEGY**

An NFA PP and ROD will be completed.

Site ID: CC RVAAP-69
Site Name: BUILDING 1048 - FIRE STATION



Regulatory Driver: CERCLA

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater, Soil

Phases	Start	End
PA	200809	200904
SI	200905	201002
RI/FS	201003	201910

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

The Building 1048 Fire Station (CC RVAAP-69) AOC was located in the former plant administration area in the northwest quadrant of the intersection of George Road and South Service Road. In 1968, the fire station was referred to as the Fire and Guard Building, and consisted of 12,130 square feet. The fire station building was demolished in late 2008, and the site currently remains undeveloped. The AOC consists of the ground area located west/northwest of the former building. The area is currently marked with Siebert stakes.

Reportedly, it was common practice for the fire department to clean out fire extinguishers behind the west side of the fire building, and to allow the contents of the fire extinguishers (carbon tetrachloride) to spill onto the ground surface. The area of potential impact (ground surface west of the building) is approximately 28,000 square feet.

An HRR was completed in December 2011. This site is currently undergoing an RI.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the RI and FS. The PP and ROD will be awarded in FY18 Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

Site ID: CC RVAAP-70
Site Name: EAST CLASSIFICATION YARD



Regulatory Driver: CERCLA

Contaminants of Concern: Herbicides, Metals, Semi-volatiles (SVOC), Volatiles (VOC)

Media of Concern: Sediment, Soil

Phases	Start	End
PA	200809	200904
SI	200905	201805
RI/FS	201603	201910

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

The RVAAP was originally equipped with east and west classification yards during its early operational years. The classification yards were used for the switching and maintenance of railroad cars.

The East Classification Yard (CC RVAAP-70) is located east of Load Line 1 in close proximity to the intersection of Ramsdell Road and Irons Road. The rail-yard reportedly consisted of 18 tracks with a 750 car capacity, and 3 Hi-X tracks with a 120 car capacity, which also included the washrack south of the main track area.

This yard was equipped with a locomotive repair building (Round House), an herbicide storage shed, several outbuildings, a washrack area, and a storage tank area. The herbicide shed contained a mobile herbicide tank. The AOC area consists of the following areas within the East Classification Yard: storage tank area, herbicide shed, Round House building, and former washrack area.

An HRR was completed in December 2011. According to the HRR, a heating oil fuel spill occurred in 1986 within the vicinity of the storage tank area. The area was reportedly cleaned up; however, no final cleanup report was found. This area is now overgrown with vegetation. Staining from past operations was found within the Round House building. No visible evidence of impacts (stained soil, stressed vegetation) was noted in the vicinity of the herbicide shed or washrack. The HRR recommended further investigation for all four areas within the East Classification Yard.

The SI is currently underway.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the RI and FS. The PP and ROD will be awarded in FY18. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

# Site ID: CC RVAAP-73 Site Name: FACILITY-WIDE COAL STORAGE



Regulatory Driver: CERCLA

Contaminants of Concern: Metals, Semi-volatiles (SVOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200809	200904
SI	200905	201002
RI/FS	201003	201910

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

Installation records document the former presence of 17 coal storage locations at the former RVAAP, all of which are included in CC RVAAP-73. Coal was historically used to fuel powerhouses and various other buildings at the site. Typically, coal storage consisted of placing the coal on the ground surface as surface piles or in railcars adjacent to the subject buildings. The total area of potentially impacted media associated with the coal consists of approximately 222,500 square feet (about five acres). The HRR documented coal storage occurred at the following locations at RVAAP:

- 1) Load Line 1 Powerhouse
- 2) Load Line 2 Powerhouse
- 3) Load Line 4 Powerhouse
- 4) Load Line 12 Powerhouse
- 5) Building F-15
- 6) Building F-16
- 7) Atlas Scrap Yard
- 8) North Line Road Coal Tipple
- 9) Sand Creek Coal Tipple
- 10) East Classification Yard Round House
- 11) Administration Area
- 12) Depot Area Building U-5
- 13) Depot Area Building U-14
- 14) Fuze and Booster Road Powerhouse No. 5
- 15) Fuze and Booster Road Inert Storage No. 2F-N21
- 16) Fuze and Booster Service Road Powerhouse
- 17) Area 6 Inert Storage

During a property visit conducted as part of the HRR, visual evidence of previously undocumented coal storage was found approximately 2,000 feet south of the East Classification Yard and at the Building U-16 boiler house in the Depot Area. Available historical aerial photographs and site observations indicate that coal residue may still remain on or at the ground surface at the above-described locations. As such, the surface soils may be impacted by typical coal contaminants (PAHs, metals).

A HRR was completed in December 2011 and included investigation into the 17 documented coal storage sites and the additional two undocumented sites. Remnants of coal were noted at the following locations during the historical records review: North Line Coal Tipple, Sand Creek Coal Tipple, Building U-16, and the undocumented coal location south of the East Classification Yard. Stressed vegetation was noted at the North Line Coal Tipple. No remnants or stressed vegetation was noted at any other coal sites. Further investigation was recommended for the following coal sites: North Line Coal Tipple, Sand Creek Coal Tipple, Building U-16 coal area, and the undocumented coal storage area south of the East Classification Yard.

The RI is currently underway.

Site ID: CC RVAAP-73 Site Name: FACILITY-WIDE COAL STORAGE

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the RI and FS. The PP and ROD will be awarded in FY18. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

# Site ID: CC RVAAP-74 Site Name: BLDG 1034 MOTOR POOL HYDRAULIC LIFT



Regulatory Driver: CERCLA

Contaminants of Concern: Metals, Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200809	200904
SI	200905	201112
RI/FS	201003	201910

RIP Date: N/A RC Date: 201910

# SITE DESCRIPTION

An in-ground hydraulic floor lift system located at Building 1034 has been identified and included in CC RVAAP-74. The hydraulic floor lift system is depicted in a 1969 drawing as a twin-post lift system constructed of metal. The below-grade system consists of a cast in concrete L- shaped pit measuring approximately 12 feet in length and four feet in length, three feet in width, and four feet in height. The pit is reportedly buried at depths ranging from four feet bgs to approximately eight feet bgs. The twinpost lift reportedly has a clearance of six feet between the floor surface and the bottom of the lift (height in the air). The floor lift system remains in place, and has reportedly exhibited a slow leak of hydraulic fluids for an extended period of time. The potential COCs associated with the floor lift system are total petroleum hydrocarbons, PAHs, and PCBs.

A HRR was completed in December 2011. The review investigated the oil water separator and the former degreasing activities related to Building 1034. No documentation related to spills or release from the oil water separator was found. Interviews revealed that approximately 300 gallons of hydraulic oil were added to the lift unit over approximately 10 years. Hydraulic oil was observed within the unit. The report recommended further investigation for the hydraulic lift. No sampling was recommended in conjunction with the former degreasing activities at the site.

The RI is currently underway.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the RI and FS. The PP and ROD will be awarded in FY18. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

Site ID: CC RVAAP-76 Site Name: DEPOT AREA



Regulatory Driver: CERCLA

Contaminants of Concern: Explosives, Metals, Other (Propellants), Petroleum, Oil and Lubricants (POL), Semivolatiles (SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200809	200904
SI	200905	201002
RI/FS	201003	201710

RIP Date: N/A RC Date: 201710

# SITE DESCRIPTION

The Depot Area (CC RVAAP-76) consists of multiple historical support buildings used for former operations including: fueling stations, locomotive repair shop, motor repair shop, petroleum storage building, solid waste incinerator, demilitarization activities at Building U-10, service station and an aboveground storage tank (AST) associated with Building U-5. The steel 400 gallon AST located between Depot Buildings U-5 and U-4 has been removed, but the soils beneath and around the former tank are stained. The tank sat on crushed slag next to the motor oil storage shed. Waste oil from the motor pool area was stored in the AST until it was removed by an oil reclaimer. The AST was in operation from 1983 through 1993. In 1993, the contents of the AST were removed and the tank remained inactive until its removal (after 1996).

A HRR was completed in December 2011. The report indicated that demilitarization activities occurred at Building U-10. It also indicated that the AST had been removed but its concrete supports still remain. No visual evidence of impacts (stained soil, stressed vegetation) was observed at the former AST site. Interviewees noted a historical spill from a Buffalo Tank containing waste oil which was cleaned up within a day. No documentation related to this spill was identified. A spill report was found documenting the discovery of 12 paint cans during an underground storage tank (UST) investigation. The cans were removed in 1991. Various maintenance activities occurred throughout the Depot Area. No documentation regarding spills related to maintenance activities was found. Eleven USTs were formerly operated at the Depot Area. These will be evaluated as part of CC-RVAAP-72. The following sites within the Depot Area were recommended for further investigation: Building U-4 POL Area, Building U-5 Locomotive Repair Shop, Building U-20 Incinerator, Building U-10 (demilitarization activities), Building A-3 Service Garage, Building U-3 Service Station (Kerosene UST), Building A-2 Motor Repair Facility, Bolton Barn (Tank Maintenance) Paint Can Burial Area, and ditch lines within the operational areas.

The RI is currently underway.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the RI and FS. The PP and ROD will be awarded in FY16. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

# Site ID: CC RVAAP-78 Site Name: QUARRY POND SURFACE DUMP



CERCLA Regulatory Driver:

Contaminants of Concern: Asbestos, Explosives, Metals, Other (Propellants), Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200904	200906
SI	200907	201608
RI/FS	201004	201810

RIP Date: N/A RC Date: 201810

# SITE DESCRIPTION

The Quarry Pond Surface Dump (CC RVAAP-78) consists of an area of former dumping along a small topographic ridge located north and northeast of the northern-most guarry pond within the Fuze and Booster Quarry. The potentially impacted area consists of approximately 8,750 (250 feet by 35 feet) square feet. The debris pile appears to have an average thickness of about five feet (where present). Contents of the debris pile appear to consist of potential ACM, construction debris, scrap metal, and other unknown materials. A former burn location is also present along the northeastern portion of the surface dump and is characterized by ground charring.

The Quarry Pond Surface Dump appears to be a possible northern extension of the existing Fuze and Booster Quarry AOC (RVAAP-16), which operated from 1945 through 1993.

Constituents of concern include explosives, propellants, VOCs, SVOCs, metals, asbestos, and PCBs in soil and groundwater.

The RI is currently underway.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the SI & RI. The PP and ROD will be awarded in FY16. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

# Site ID: CC RVAAP-79 Site Name: DLA ORE STORAGE SITES



CERCLA Regulatory Driver: Contaminants of Concern: Metals

Media of Concern: Groundwater, Sediment, Soil, Surface

Water

Phases	Start	End
PA	200904	200906
SI	200907	200909
RI/FS	201010	201810

RIP Date: N/A RC Date: 201810

# SITE DESCRIPTION

Various ores were historically stored (stock-piled) at this facility for the General Services Administration (GSA). The Defense Logistics Agency (DLA), Defense National Stockpile Center leased space at the Ravenna facility for the storage of the ore materials on the ground and in ASTs, which are addressed by CC RVAAP-79. The ASTs were referred to as strategic material tanks. Many of the ASTs were constructed without floors; therefore, the ores were allowed to make direct contact with the underlying soils.

The following GSA materials were stock-piled on the ground surface: brass ingots, chemical chrome ore, copper ingots, ferrochrome ore, ferro manganese ore, and metallurgical manganese ore.

The following GSA materials were stored in Strategic Material Tanks: magnesium, kyanite, antimony sulfide, asbestos (raw), cobalt rutile sand, cobalt zircon sand, monazite sand, nickel cathodes, rutile sand, silicon carbide, talc, and zircon sand ore. The monazite sand contained radioactive element Thorium 232.

Ore storage occurred at the following primary locations on the Ravenna property: DLA Load Line 3 Tank Storage and Building 803, DLA Route 80 Tank Farm, DLA Main Ore Pile Storage Area, DLA Area 8 Inert Storage, Building 841, and DLA Area 2 Ammunition Storage Area. The total area of potentially impacted media associated with the ore storage consists of approximately 333,582 square yards (about 68.92 acres).

This site also includes the former Ore Pile Retention Pond (RVAAP-31) constructed in the mid 1950s. The pond was constructed to control potentially contaminated surface water runoff from the adjacent manganese and chrome stock piles from entering a receiving stream. There remains the potential for releases of contaminants from this unit to the surrounding soils, groundwater, surface water and sediment.

Available aerial photographs and site observations indicate that ores still remain on the ground surface at several locations. As such, the surface soils may be impacted by these materials.

The RI is currently underway.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy for the site includes completion of the RI. The FS, PP and ROD will be awarded in FY17. Once the RI/FS is completed future actions will be evaluated. At this time there isn't sufficient documentation to plan for future actions.

# Site ID: CC RVAAP-80 Site Name: GROUP 2 PROPELLANT CAN TOPS

CERCLA Regulatory Driver:

Contaminants of Concern: Other (Solid Waste)

Media of Concern: Soil, Surface Water

Phases	Start	End
PA	200904	200906
SI	200907	201703

RIP Date: N/A RC Date: 201703

# SITE DESCRIPTION

This area consists of approximately 539,572 square feet (12.4 acres). Propellant can tops were identified at the ground surface at the southern end of the former Group 2 Ammunition Storage Area. The area is addressed by CC RVAAP-80. The tops were observed by OHARNG trainees in fall 2008 in the vegetative area located immediately south of the ammunition storage magazines in the vicinity of the railroad spur lines. As a result, the Louisville District USACE performed an initial geophysical survey of the southern area ground surface. Results of the initial investigation revealed multiple magnetic anomalies in the surface and near surface soils. On-site UXO personnel visually identified the surface anomalies as propellant can lids or tops.

A geophysical survey and sampling activities were conducted in 2011. The geophysical survey revealed five anomaly cluster areas exist at the surface or within near surface soils (within 9 inches) at the site. Additional single (i.e. not clustered) anomalies appear throughout the AOC. No signs of disturbance within the subsurface lithology (signs of excavation or dumping) were noted based upon the geophysical investigation. Surface soil samples were collected within the boundaries of three of five selected anomaly clusters in order to assess potential releases of propellants. None of the samples reflected detectable concentrations of COCs above facility-wide cleanup goals.

# **CLEANUP/EXIT STRATEGY**

The anticipated exit strategy is NFA following the SI.

# **Site Closeout (No Further Action) Summary**

Site ID	Site Name	NFA Date	Documentation
CC RVAAP-71	BARN NO. 5 PETROLEUM RELEASE	201502	Closure letter dated 19 February 2015.
CC RVAAP-72	FACILITY-WIDE USTs	201507	Closure letter dated 14 July 2015.
CC RVAAP-75	GEORGE ROAD STP MERCURY SPILL	201603	Closure letter March 2016.
CC RVAAP-77	BLDG 1037 LAUNDRY WASTEWATER SUMP	201502	Closure letter dated 19 February 2015.
CC RVAAP-83	FORMER BUILDINGS 1031 AND 1039	201508	Closure letter dated 14 August 2015.

# **CR Schedule**

Date of CR Inception: 200809

#### **Past Phase Completion Milestones**

2009

PΑ (CC RVAAP-68 - ELECTRIC SUBSTATIONS (E,W,No. 3), CC RVAAP-69 - BUILDING 1048 - FIRE STATION,

> CC RVAAP-70 - EAST CLASSIFICATION YARD, CC RVAAP-72 - FACILITY-WIDE USTs, CC RVAAP-73 -FACILITY-WIDE COAL STORAGE, CC RVAAP-74 - BLDG 1034 MOTOR POOL HYDRAULIC LIFT, CC RVAAP-75 - GEORGE ROAD STP MERCURY SPILL, CC RVAAP-76 - DEPOT AREA, CC RVAAP-77 -BLDG 1037 LAUNDRY WASTEWATER SUMP, CC RVAAP-78 - QUARRY POND SURFACE DUMP, CC RVAAP-79 - DLA ORE STORAGE SITES, CC RVAAP-80 - GROUP 2 PROPELLANT CAN TOPS, CC

RVAAP-83 - FORMER BUILDINGS 1031 AND 1039)

SI (CC RVAAP-79 - DLA ORE STORAGE SITES)

2010

PΑ (CC RVAAP-71 - BARN NO. 5 PETROLEUM RELEASE)

SI (CC RVAAP-68 - ELECTRIC SUBSTATIONS (E.W.No. 3), CC RVAAP-69 - BUILDING 1048 - FIRE STATION,

CC RVAAP-73 - FACILITY-WIDE COAL STORAGE, CC RVAAP-76 - DEPOT AREA)

2012

SI (CC RVAAP-74 - BLDG 1034 MOTOR POOL HYDRAULIC LIFT)

2015

SI (CC RVAAP-71 - BARN NO. 5 PETROLEUM RELEASE, CC RVAAP-72 - FACILITY-WIDE USTs, CC

RVAAP-77 - BLDG 1037 LAUNDRY WASTEWATER SUMP, CC RVAAP-83 - FORMER BUILDINGS 1031

AND 1039)

#### **Projected Phase Completion Milestones**

See attached schedule

#### Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

To Be Determined

Final RA(C) Completion Date:

Schedule for Next Five-Year Review: 2017

Estimated Completion Date of CR at Installation (including LTM phase): 201910

# **RAVENNA ARMY AMMUNITION PLANT CR Schedule**

							= phase ι	ınderway
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-68	ELECTRIC SUBSTATIONS (E,W,No.	RI/FS						
SITE ID	3) SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-69	BUILDING 1048 - FIRE STATION	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-70	EAST CLASSIFICATION YARD	SI						
		RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-73	FACILITY-WIDE COAL STORAGE	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-74	BLDG 1034 MOTOR POOL	RI/FS						
SITE ID	HYDRAULIC LIFT	DUACE	EV47	EV40	EV40	EV20	EV24	EV00.
CC RVAAP-76	SITE NAME DEPOT AREA	PHASE RI/FS	FY17	FY18	FY19	FY20	FY21	FY22+
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-78	QUARRY POND SURFACE DUMP	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-79	DLA ORE STORAGE SITES	RI/FS						
SITE ID	SITE NAME	PHASE	FY17	FY18	FY19	FY20	FY21	FY22+
CC RVAAP-80	GROUP 2 PROPELLANT CAN TOPS	SI						

# **Community Involvement**

Technical Review Committee (TRC): None

Community Involvement Plan (Date Published): 201606

Restoration Advisory Board (RAB): RAB established 199610

RAB Adjournment Date: N/A RAB Adjournment Reason: None

#### **Additional Community Involvement Information**

The RVAAP RAB was established in 1996 and has 25 members consisting of 23 community members and two noncommunity members. The community members include an appointee from each of the surrounding six townships, one representative appointed by the Trumbull County Commissioners, a representative appointed by the Portage County Commissioners, and 15 members chosen from the general public. One of the community members is elected as a community co-chair by majority vote. The two non-community members include a representative of the Ohio EPA and an Army installation co-chair appointed by the installation. A RAB operating procedure was adopted by all members on Feb. 19, 1997. A copy can be found on the RVAAP web site www.RVAAP.org, as well as in two public repositories (The Reed Memorial Library in Ravenna and the Newton Falls Public Library).

The RVAAP RAB generally meets every three or four months. All meetings are open to the public and are rotated among public places within the townships around the installation. Current topics are addressed at the meetings and a speaker is generally featured. The minutes of all RAB meetings are recorded. All meetings are announced in the local media.

All IRP records are made available to the RAB members and any other interested parties through the two public repositories. IRP and other RVAAP documents are available at www.RVAAP.org. The RAB receives TAPP.

The Community Relations Plan was updated in 2016. The plan outlines the many ways that RVAAP involves the community in the restoration activities, including through the RAB, site tours, and the website.

#### Administrative Record is located at

Camp Ravenna Environmental Office 1438 State Route 534 SW Newton Falls, OH 44444

#### Information Repository is located at

Reed Memorial Library 167 East Main Street Ravenna, OH 44266

Newton Falls Public Library 204 South Canal Street Newton Falls, OH 44444

Current Technical Assistance for Public Participation (TAPP):199906

TAPP Title: Winklepeck OB Grounds Phase II

Current Technical Assistance for Public Participation (TAPP):200102

TAPP Title: Winklepeck Burning Grounds site

Current Technical Assistance for Public Participation (TAPP):201109

TAPP Title: FacilityWide Groundwater Monitoring Prog

Potential TAPP: N/A